

Activity ID	Activity Name	Duration	Start	Finish	2019		2020	
					Nov 23	Dec 24	Jan 25	Feb 26
NE2017/03 - ARQ PHASE 2A - Monthly Programme Update (201911-0_191209)								
Road Improvement Works Location 1 (RIW1)								
Construction Works								
Slope Works and Retaining Wall RWC2 Works								
Workfront 1 (RWC2 CH452 to CH270) (RW Type 4, 5, 6, 7 & 8)								
Foundation Works (RWC2 CH452 to CH270) (RW Type 4, 5, 6, 7 & 8)								
CON10290	upgrading works at Feature No. 11NEA/F60 (by pip-by-pit method) - Stage 1	133	18-Jul-19 A	14-Feb-20				
CON10210	Pre-drill & construct bored pile (1no, 36d/no, 1 team)	36	21-Nov-19	04-Jan-20				
CON10230	ELS works to footing (RWC2 type 4, 6, 7, 8)	60	21-Nov-19	05-Feb-20				
CON10250	Pre-drill & construct bored pile (1no, 36d/no, 1 team)	36	06-Jan-20	19-Feb-20				
CON10330	upgrading works at Feature No. 11NEA/F60 (by pip-by-pit method) - Stage 2	103	15-Feb-20	20-Jun-20				
CON10270	ELS to bore pile pile cap (RWC2 type 5)	90	20-Feb-20	10-Jun-20				
Structure Works (RWC2 CH452 to CH270) (RW Type 4, 5, 6, 7 & 8)								
CON10310	Construct RW footing (RWC2 type 4, 6, 7, 8)	90	06-Feb-20	27-May-20				
Workfront 2 (RWC2 CH88 to CH-9) (RW Type 1a, 1 & 2)								
Foundation Works (RWC2 CH88 to CH-9) (RW Type 1a, 1 & 2)								
CON10610	ELS to RW pile cap (RWC2 type 1a, 1, 2)	120	16-Oct-19 A	04-Mar-20				
Structure Works (RWC2 CH88 to CH-9) (RW Type 1a, 1 & 2)								
CON10630	Construct RW footing (RWC2 type 1a, 1, 2)	120	05-Mar-20	31-Jul-20				
Workfront 3 (RWC2 CH270 to CH98) (RW Type 3 & 3a)								
CON10710	Form haul road (RWC2 type 3, 3a)	168	14-May-19 A	30-Nov-19				
Noise Barrier Works								
Works in Slip Road 2								
DUR10130	duration summary of slip road 2	423	14-Dec-18 A	13-Jun-20				
CON11170	Utilities works, drainage works for slip road 2 _stage 3	60	30-Mar-20	13-Jun-20				
CON11210	Utilities works, drainage works for slip road 2 _stage 4	18	30-Mar-20	23-Apr-20				
Gasmain Diversion under Slip Road 2								
DUR10110	Duration of gasmain diversion after 28/8/2019	172	29-Aug-19 A	28-Mar-20				
CON11110	Procedure for Towngas new requirement on SLG meeting (such as: an instruc	40	12-Sep-19 A	04-Dec-19				
CON11130	Civil provision works on Towngas new request (12wk)	72	04-Nov-19 A	01-Feb-20				
CON11150	Gasmain laying (by Towngas, 8wk requested by Towngas)	48	03-Feb-20	28-Mar-20				
NBW (CT5-PC1 ~ CT5-PC3)								
CON11330	Construct socket H-pile works (CT5-PC1 ~ CT5-PC3) (12nos, 6d/no, 1 team)	72	22-Nov-19	20-Feb-20				
CON11350	Construct NB pile cap (CT5-PC1 ~ CT5-PC3)	60	21-Feb-20	07-May-20				
CON11370	Construct tie beam (CT5-PC1 ~ CT5-PC3)	60	20-Mar-20	04-Jun-20				
NBW (FE1-PC3b ~ FE1-PC8b)								
CON11430	Site formation works & form haul road (FE1 "b" side)	60	09-Sep-19 A	21-Dec-19				
CON11470	Existing towngas main diversion	48	03-Feb-20	28-Mar-20				
CON11510	Pre-drill & construct socket H-pile works works (FE1-PC3b ~ FE1-PC7b) (24nc	144	30-Mar-20	22-Sep-20				
Works in Subway KS27								
CON12310	Site clearance, uu diversion & ELS works (KS27 west side)	210	15-Apr-19 A	28-Dec-19				
CON12330	Construct subway footing (KS27 west side)	120	30-Dec-19	28-May-20				
CON12350	Construct subway wall and soffit (KS27 west side)	120	03-Apr-20	29-Aug-20				
Road Improvement Works Location 2 (RIW2)								
Construction Works in Slope C3 (Portion B)								
Slope Works at Portion B								
Earth Works								
Haul Road & Soil Nail Works								
CON20510	Drill & install soil nails (Zone 2 to Zone 3, 119nos 8m dp, 3d/no, 3 team)	120	09-Sep-19 A	05-Feb-20				
CON20550	Drill & install soil nails (Zone 4, 55nos 8m dp, 3d/no, 3 team)	60	10-Sep-19 A	22-Nov-19				
CON20570	Drill & install soil nails (Zone 5 & Zone 6, 92nos 10m dp, 3d/no, 3 team)	96	19-Oct-19 A	13-Feb-20				
CON20590	Drill & install tie back @RW bay 3 to bay 8 (Zone 4 & Zone 5, 84nos 7m depth,	90	15-Apr-20	01-Aug-20				
Cut Slope & Fill Slope Works								
CON20631	Construct trial pit, trial trench & inspection pit for gasmain & power cable	4	29-Oct-19 A	05-Dec-19				
CON20650	Install sheet pile to RW bay 9 to bay 13	18	06-Dec-19	28-Dec-19				
CON20670	ELS to RW bay 9 to bay 13 formation	60	30-Dec-19	12-Mar-20				
CON20690	Cut slope & formation works @Zone 4	42	13-Mar-20	07-May-20				
CON20750	Cut slope & formation works @RW bay 3 to bay	90	13-Mar-20	04-Jul-20				
Retaining Wall								
CON20790	Construct RW bay 9 to bay 13 base (L=30m)	66	13-Mar-20	04-Jun-20				
CON20810	Construct RW bay 9 to bay 13 wall (L=30m)	66	15-Apr-20	04-Jul-20				
Construction Noise Semi-Enclosure SE2 (Portion C)								
Preliminary Works								

- Actual Work
- Remaining Work
- Milestone

Activity ID	Activity Name	Duration	Start	Finish	2019				2020					
					Nov 23	Dec 24	Jan 25	Feb 26	Nov 23	Dec 24	Jan 25	Feb 26		
Site Set-up Works														
DUR20030	Trees preservation duration works period at portion C	1085	06-Mar-19 A	14-Dec-22										
Construction Works														
Noise Semi-Enclosure Sub-structure Works														
Phase 1 (CT4, SE2 Bay4 to Bay12)														
CON21630	Site formation works (CT4, SE2 Bay4 to Bay12; L=110m)	37	05-Aug-19 A	30-Nov-19										
CON21631	Trial pit excavation for expose existing utilities	37	21-Oct-19 A	30-Nov-19										
CON21650	Pre-drill & construct piling fdn (CT4, SE2 Bay4 to Bay12)	108	02-Dec-19	16-Apr-20										
CON21670	Install sheet piles (CT4, SE2 Bay4 to Bay12; 230m 5m/d, 1 team)	48	17-Apr-20	13-Jun-20										
Road Improvement Works Location 3 (RIW3)														
Construction Works														
Works in Slope D1														
Preparation Works														
CON30070	Form haul road B	65	21-Nov-19	11-Feb-20										
Slope Works (Slope D1)														
CON30110	Slope works at slope D1 (stage 1, 15% completed)	72	12-Oct-19 A	11-Feb-20										
CON30130	Slope works at slope D1 (stage 2, 40% completed)	117	12-Feb-20	06-Jul-20										
Construction of Retaining Wall RWD1														
Foundation Works (RWD1)														
CON30229	Pre-drill at RWD1	90	16-Sep-19 A	25-Nov-19										
CON30250	Construct bored pile (CH94-CH130, 5nos, 24d/no, team 1)	120	02-Jan-20	30-May-20										
Sub-structure Works (RWD1)														
RWD Type 4														
CON30430	Construct RWD1-Type 4 pile cap (CH144-CH160, 16m)	60	26-Feb-20	12-May-20										
CON30450	Construct RWD1-Type 4 (CH144-CH160) lay U/G utilities ducts & backfill	60	25-Mar-20	09-Jun-20										
Construction of Watermain along Sau Mam Ping Road														
CON30650	Watermain works on Sau Man Ping Road toward Lam Tim (Section 1)	120	08-Jan-20	05-Jun-20										
Works in Slope D2														
Construction of Retaining Wall RWD2														
CON30750	Design reviewing, excavate trial pit & ground investigation works	129	25-Apr-19 A	28-Nov-19										
CON30790	Install sheet pile, support & slope works at slope D2 (L=75m)	90	29-Oct-19 A	07-Mar-20										
CON30770	Install monitoring & instrumentation (Slope D2)	60	29-Oct-19 A	17-Jan-20										
CON30810	Construct retaining wall RWD2 footing	90	09-Mar-20	29-Jun-20										
CON30830	Construct retaining wall RWD2 wall	90	07-Apr-20	28-Jul-20										
Works in Slope D3														
Slope Works (Slope D3)														
CON31050	Cut slope works (CH0 to CH115) (L=115m, 10857m3, 30m3/d)	365	23-May-19 A	30-Nov-20										
Pedestrian Connectivity Facility (PC-E8)														
Construction Works														
Preparation Works														
Trees Works														
DUR40010	Trees preservation duration works period at portion G	347	01-Apr-19 A	04-Jul-20										
Hoarding Works & Site Set-up														
CON40290	Relocate existing street lighting (AA6955) at Hiu Yuk Path (by CLPE's contract)	185	21-Feb-19 A	04-Dec-19										
Earth Works														
CON40550	Working platform for F4, F5 & F6 excavation works	59	05-Aug-19 A	27-Nov-19										
CON40450	ELS to E8-F4 (approx 1783m3, @25m3/d)	72	08-Oct-19 A	26-Nov-19										
CON40430	ELS to E8-F5 (approx 1700m3, @25m3/d)	68	08-Oct-19 A	26-Nov-19										
CON40590	ELS to E8-F8 (approx 1377m3, @25m3/d)	55	08-Oct-19 A	27-Dec-19										
CON40470	ELS to E8-F6 (approx 1960m3, @25m3/d)	79	14-Oct-19 A	26-Nov-19										
CON40490	Soil nailing & slope cut at slope E8-1 and E8-2	60	05-Dec-19	19-Feb-20										
CON40570	ELS to E8-F7 (approx 1378m3, @25m3/d)	55	28-Dec-19	05-Mar-20										
Footing Construction														
CON40810	Construct footing E8-F4 (65m3) & backfilling	24	27-Nov-19	24-Dec-19										
CON40790	Construct footing E8-F5 (65m3) & backfilling	24	27-Nov-19	24-Dec-19										
CON40770	Construct footing E8-F3 (65m3) & backfilling	24	28-Nov-19	27-Dec-19										
CON40850	Construct footing E8-F6 (65m3) & backfilling	24	27-Dec-19	24-Jan-20										
CON40870	Construct footing E8-F8 (72m3) & backfilling	24	28-Dec-19	29-Jan-20										
CON40830	Construct footing E8-F7 (38m3) & backfilling	18	06-Mar-20	26-Mar-20										
Pier Construction														
CON40890	Construct pier E8-P1 (2 pour)	63	21-Aug-19 A	02-Dec-19										
CON40930	Construct pier E8-P4 (2 pour)	42	27-Dec-19	18-Feb-20										
CON40910	Construct pier E8-P2 (3 pour)	45	28-Dec-19	22-Feb-20										

- Actual Work
- Remaining Work
- Milestone

Activity ID	Activity Name	Duration	Start	Finish	2019		2020	
					Nov 23	Dec 24	Jan 25	Feb 26
CON41010	Construct E8-ABT	66	30-Jan-20	20-Apr-20				
CON40990	Construct pier E8-P5 (2 pour)	42	19-Feb-20	08-Apr-20				
CON40950	Construct pier E8-P3 (2 pour)	42	24-Feb-20	16-Apr-20				
CON40970	Construct pier E8-P6 (2 pour)	42	27-Mar-20	21-May-20				
Escalator Pit Construction		167	03-Dec-19	29-Jun-20				
CON41030	Construct escalator pit F1>P1	60	03-Dec-19	17-Feb-20				
CON41050	Construct escalator pit P1>P2	60	24-Feb-20	09-May-20				
CON41110	Construct escalator pit P4>P5	60	09-Apr-20	23-Jun-20				
CON41070	Construct escalator pit P2>P3	60	17-Apr-20	29-Jun-20				
CON41090	Construct escalator pit P3>P4	60	17-Apr-20	29-Jun-20				
Steel Roof Erection		48	18-Feb-20	17-Apr-20				
CON41170	Erect steel roof F9 & F1>P1	48	18-Feb-20	17-Apr-20				
ABWF Works		72	18-Apr-20	15-Jul-20				
CON41310	ABWF works (F9 & F1 to P1)	72	18-Apr-20	15-Jul-20				
E&M Works		156	25-Mar-19 A	02-Dec-19				
CON41930	Application for power supply & energization (PC-E8)	156	25-Mar-19 A	02-Dec-19				
Pedestrian Connectivity Facility (PC-E11)		1054	08-Jan-19 A	15-Jan-22				
Construction Works		1054	08-Jan-19 A	15-Jan-22				
Preliminary Works		856	08-Jan-19 A	15-Jan-22				
DUR40030	Trees preservation duration works period at portion E	856	08-Jan-19 A	15-Jan-22				
Foundation Works		81	25-Nov-19	04-Mar-20				
CON42150	Construct socket H-pile works for E11-PC6 (49nos, 6d/no, 1 rig)	81	25-Nov-19	04-Mar-20				
Sub-structure Works		317	14-Aug-19 A	05-Sep-20				
CON42170	ELS & construct sub-structure for E11-PC4	55	14-Aug-19 A	30-Nov-19				
CON42190	ELS & construct sub-structure for E11-PC3	54	23-Sep-19 A	31-Dec-19				
CON42290	ELS & construct sub-structure for E11-PC1	30	31-Dec-19	08-Feb-20				
CON42250	ELS & construct sub-structure for E11-PC6 (2 teams)	30	05-Mar-20	09-Apr-20				
CON42270	Construct U/G utilities & backfill	120	15-Apr-20	05-Sep-20				
Super-structure Works / Erect Bridge Steel Frame		115	05-Feb-20	24-Jun-20				
RC Works		115	05-Feb-20	24-Jun-20				
CON42370	Construct pier E11-P1	48	05-Feb-20	31-Mar-20				
CON42330	Construct pier E11-P2	48	05-Feb-20	31-Mar-20				
CON42310	Construct pier E11-P3	48	05-Feb-20	31-Mar-20				
CON42390	Construct lift tower 1 (2 teams)	60	08-Feb-20	23-Apr-20				
CON42410	Construct pier E11-P4	48	01-Apr-20	02-Jun-20				
CON42350	Construct lift tower 2 (2 teams) & backfill	60	14-Apr-20	24-Jun-20				
Provide Temporary Access form Lin Tak Road to New Bus-Bus Interchange		360	21-Nov-19	14-Nov-20				
CON42990	Provide temporary access form lin tak road to new bus-bus interchange	30	21-Nov-19*	27-Dec-19				
CON43010	Maintenance temporary access form lin tak road to new bus-bus interchange	323	28-Dec-19	14-Nov-20				
Pedestrian Connectivity Facility System A (SYA)		490	24-Jan-19 A	18-Sep-20				
Construction Works		490	24-Jan-19 A	18-Sep-20				
Sub-structure Works		355	24-Jan-19 A	06-Apr-20				
CON50170	Excavate & install support at SYA-F1 (+144 to +130.5mPD, 2321m3, 10.1m3/c)	204	24-Jan-19 A	25-Nov-19				
CON50210	Construct footing SYA-F1 (+130.5 ~ +134mPD)	42	20-Nov-19 A	15-Jan-20				
CON50230	Construct footing SYA-F1 (+134 ~ +144mPD)	66	16-Jan-20	06-Apr-20				
Super-structure Works / Erect Bridge Steel Frame		135	07-Apr-20	18-Sep-20				
CON50250	Construct superstructure of lift tower to roof level (3m/pour, +144 to +165.7mPI)	135	07-Apr-20	18-Sep-20				
Pedestrian Connectivity Facility System B (SYB)		245	19-Sep-19 A	09-Jun-20				
Construction Works		245	19-Sep-19 A	09-Jun-20				
Preliminary Works		234	19-Sep-19 A	27-May-20				
CON50830	Form haul road (till to near PC7)	78	19-Sep-19 A	20-Dec-19				
CON50870	Site clearance at portion L (to PC-2)	60	29-Oct-19 A	09-Jan-20				
CON50890	Site clearance at portion L (to PC-1)	66	10-Jan-20	30-Mar-20				
Gasmain Works		150	02-Oct-19 A	27-May-20				
CON50852	Excavate trial pit, trial trench etc, TTA application & co-ordination meeting	54	02-Oct-19 A	06-Mar-20				
CON50853	Gasmain diversion (Sys B) - planning (by Towngas)	48	28-Dec-19	26-Feb-20				
CON50854	Gasmain diversion (Sys B) - Apply 1st stage TTA	16	07-Mar-20	25-Mar-20				
CON50855	Gasmain diversion (Sys B) - Apply 2nd stage TTA & civil works for gasmain div	12	26-Mar-20	09-Apr-20				
CON50856	Gasmain diversion (Sys B) - gasmain diversion works (by Towngas)	36	14-Apr-20	27-May-20				
Foundation Works		200	05-Oct-19 A	09-Jun-20				
CON50990	Pre-drill & construct socket H-pile works at SYB-A1 under Portion K (18nos, 6c)	108	05-Oct-19 A	03-Jan-20				
CON51090	Mobilisation of socketted H pile plant to SYS-PC7	12	27-Dec-19	10-Jan-20				

- Actual Work
- Remaining Work
- Milestone

Activity ID	Activity Name	Duration	Start	Finish	2019				2020	
					Nov		Dec		Jan	Feb
					23	24	25	26		
CON51110	Pre-drill & construct socket H-pile works at SYB-PC7 (20nos, 6d/no, 1 team)	120	11-Jan-20	09-Jun-20						
CON51050	Mobilisation piling rig plant to SYS-PC6	6	20-Jan-20	29-Jan-20						
CON51070	Pre-drill & construct piling fdn at SYB-PC6	50	30-Jan-20	27-Mar-20						
CON51130	Mobilisation piling rig plant to SYS-PC4	6	28-Mar-20	03-Apr-20						
CON51150	Pre-drill & construct piling fdn at SYB-PC4	50	06-Apr-20	08-Jun-20						
Earth Works		72	12-Dec-19	11-Mar-20						
CON51350	Excavate & install support at SYB-PC3 (810m3, 25m3/d, 1 team + 12d)	48	12-Dec-19	12-Feb-20						
CON51310	Excavate & install support at SYB-PC6	30	12-Dec-19	18-Jan-20						
CON51370	Install sheet pile at SYB-PC4	12	20-Jan-20	05-Feb-20						
CON51390	Excavate & install support at SYB-PC4	30	06-Feb-20	11-Mar-20						
Sub-structure Works		117	04-Jan-20	29-May-20						
CON51650	Construct pile cap SYB-ABT (100m3)	90	04-Jan-20	25-Apr-20						
CON51610	Construct pile cap SYB-PC3 (340m3)	36	13-Feb-20	25-Mar-20						
CON51630	Construct below ground sub-structure SYB-LT1 & SYB-ST1	48	26-Mar-20	27-May-20						
CON51690	Construct pile cap SYB-PC6 (120m3)	48	28-Mar-20	29-May-20						
Bus-Bus Interchange Public Toilet (BBI Toilet)		482	28-Oct-19A	20-Feb-21						
Construction Works		95	28-Oct-19A	21-Feb-20						
ABWF Works		62	31-Oct-19A	14-Jan-20						
CON43110	Lay wall tiles & floor tiles (BBI Toilet)	36	31-Oct-19A	11-Dec-19						
CON43130	Associated Landscape Works (BBI Toilet)	48	05-Nov-19A	02-Jan-20						
CON43150	Install cabinet & sanitary fittings (BBI Toilet)	36	30-Nov-19	14-Jan-20						
Electrical & MVAC Installation		43	28-Oct-19A	16-Dec-19						
CON43230	Install MVAC works (2nd fix)	42	28-Oct-19A	14-Dec-19						
CON43190	Install E&M works (2nd fix)	42	29-Oct-19A	16-Dec-19						
Plumbing & Drainage Services Installation		56	12-Dec-19	21-Feb-20						
CON43330	Prepare & submit CCTV record (BBI Toilet)	12	12-Dec-19	27-Dec-19						
CON43350	T&C and Statutory Inspection _BBI toilet	30	15-Jan-20	21-Feb-20						
Works related to section 10A - Establishment Works for Landscape Softworks in Section 10		365	22-Feb-20	20-Feb-21						
CON43370	Establishment Works for Landscape Softworks in Section 10 (Portion F1)	365	22-Feb-20	20-Feb-21						

- Actual Work
- Remaining Work
- Milestone