

Activity ID	Activity Name	Duration	Start	Finish	2020				2021			
					Dec 36	Jan 37	Feb 38	Mar 39				
<b>NE2017/03 - ARQ PHASE 2A - Monthly Programme Update (202011)-1_201201</b>												
<b>Road Improvement Works Location 1 (RIW1)</b>												
<b>Construction Works</b>												
CON10231	Existing watermain diversion (by WSD)	24	06-Apr-20 08:00 A	07-Dec-20 18:00								
CON10254D	Protection works to existing 11KV cable (by CLP)	26	22-Aug-20 08:00 A	21-Nov-20 18:00								
CON11576	Construct NB RC wall (FE1-F4b to FE1-F7b, 57m, 0.85m/d, 1 team)	66	11-Sep-20 08:00 A	07-Dec-20 18:00								
CON11152B	(NCE082) Incent weather (21/9/2020 to 20/10/2020) on RIW1 RWC2	6	15-Oct-20 08:00 A	21-Nov-20 18:00								
CON10728E1	Apply 2nd CNP for diversion works by proposing alternative solution	26	20-Oct-20 08:00 A	12-Dec-20 18:00								
CON10728F	Site formation works (RWC2 Type 3a & 4)	23	21-Oct-20 08:00 A	21-Nov-20 18:00								
CON11170	Utilities works, drainage works for slip road 2_stage 3	60	22-Oct-20 08:00 A	05-Jan-21 18:00								
CON11210	Utilities works, drainage works for slip road 2_stage 4	18	22-Oct-20 08:00 A	28-Nov-20 18:00								
CON10650	Construct RW wall (RWC2 type 1a & 1)	78	04-Nov-20 08:00 A	05-Feb-21 18:00								
CON10652	Construct RW footing (RWC2 type 2)	150	04-Nov-20 08:00 A	10-May-21 18:00								
CON10310	Construct RW footing (RWC2 type 4, 6, 7, 8)	121	07-Nov-20 08:00 A	16-Apr-21 18:00								
CON12354	Construct subway wall and soffit (KS27 west side, bay 3)	30	09-Nov-20 08:00 A	12-Dec-20 18:00								
CON11318F	TTA application for TMLG approval	18	13-Nov-20 08:00 A	03-Dec-20 18:00								
CON10270	ELS to bore pile cap (RWC2 type 5)	59	23-Nov-20 08:00	02-Feb-21 18:00								
CON11190	Road works for slip road 2_stage 3	60	23-Nov-20 08:00	03-Feb-21 18:00								
CON10728F1	(NCE074) Uncharted pipes were found during site formation works at type 3 /	0	23-Nov-20 08:00		◆ (NCE074) Uncharted pipes were found during site formation works at type 3 / 3a							
CON10728F2	Determination of pipe routing & arrange SLG for seeking UU advice	24	23-Nov-20 08:00	19-Dec-20 18:00								
CON10654	Construct RW wall (RWC2 type 2)	138	25-Nov-20 08:00	17-May-21 18:00								
CON10370	Construct RW wall (RWC2 type 4, 6, 7, 8)	115	30-Nov-20 08:00	23-Apr-21 18:00								
CON11230	Road works for slip road 2_stage 4	18	30-Nov-20 08:00	19-Dec-20 18:00								
CON11318G	RA application, TTA setup & Trial run	12	04-Dec-20 08:00	17-Dec-20 18:00								
CON12356	Existing drainage & sewer modification works (west side)	48	14-Dec-20 08:00	10-Feb-21 18:00								
CON11508	Pre-drill works on FE1	18	18-Dec-20 08:00	11-Jan-21 18:00								
CON11270	Upgrading works on existing slip road 2_stage 5	18	21-Dec-20 08:00	13-Jan-21 18:00								
CON10728F3	Further site formation works after diversion (RWC2 Type 3a & 4)	18	21-Dec-20 08:00	13-Jan-21 18:00								
CON11506	Erect piling platform on FE1	12	12-Jan-21 08:00	25-Jan-21 18:00								
CON10728G	Remove platform no. 1 haul road	5	14-Jan-21 08:00	19-Jan-21 18:00								
CON10728H	Temporary diversion - Stage 2	6	20-Jan-21 08:00	26-Jan-21 18:00								
CON11510	Construct piling foundation at FE1 Type 1 (12nos, 5d/no, 1 team)	60	26-Jan-21 08:00	13-Apr-21 18:00								
CON10730	Mobilization works for socket H-pile works (RWC2 type 3)	12	27-Jan-21 08:00	09-Feb-21 18:00								
CON10390	Construct pile cap (RWC2 type 5)	90	03-Feb-21 08:00	28-May-21 18:00								
CON11326	Site establishment for piling works	27	04-Feb-21 08:00	10-Mar-21 18:00								
CON10750	Pre-drill & construct socket H-pile works (RWC2 type 3; 400nos, 3d/no, 4 team)	300	10-Feb-21 08:00	17-Feb-22 18:00								
CON12358	Construct subway footing (KS27 west side, bay 2)	6	11-Feb-21 08:00	20-Feb-21 18:00								
CON12360	Construct subway wall and soffit (KS27 west side, bay 2)	30	22-Feb-21 08:00	31-Mar-21 18:00								
CON11330	(NCE??) Construct CT5 Type 1 piling foundation (18nos, 5d/no, 1 team)	90	11-Mar-21 08:00	02-Jul-21 18:00								
<b>Road Improvement Works Location 2 (RIW2)</b>												
<b>Construction Works in Slope C3 (Portion B)</b>												
CON20774	Soil nail works at RW3b	90	14-Aug-20 08:00 A	20-Jul-21 18:00								
CON20650	Install sheet pile to RW bay 9 to bay 13	18	14-Oct-20 08:00 A	27-Nov-20 18:00								
CON20950	Construct RW3Cd base (L=17m, 3wk/pour, 2pour)	36	14-Oct-20 08:00 A	25-Nov-20 18:00								
CON20170	Fabrication of NB steel post - along slope side	90	21-Nov-20 08:00	18-Feb-21 18:00								
CON20970	Construct RW3Cd wall (L=17m, 4wk/pour, 2pour)	48	26-Nov-20 08:00	23-Jan-21 18:00								
CON20670	ELS to RW bay 9 to bay 13 formation	41	28-Nov-20 08:00	18-Jan-21 18:00								
CON20910	Construct RW bay 14 to bay 16 base (L=19m)	42	21-Dec-20 08:00	10-Feb-21 18:00								
CON20930	Construct RW bay 14 to bay 16 wall (L=19m)	42	14-Jan-21 08:00	06-Mar-21 18:00								
CON20790	Construct RW bay 9 to bay 13 base (L=30m)	66	19-Jan-21 08:00	13-Apr-21 18:00								
CON20190	Steel post along slope side delivery	12	19-Feb-21 08:00	02-Mar-21 18:00								
CON20290	Fabrication of NB acoustic panels - along slope side	126	19-Feb-21 08:00	24-Jun-21 18:00								
CON20810	Construct RW bay 9 to bay 13 wall (L=30m)	66	19-Feb-21 08:00	12-May-21 18:00								
CON20210	Fabrication of NB steel post - central median near junction at on sau road left t	140	03-Mar-21 08:00	20-Jul-21 18:00								
CON21010	Utilities & drainage works at Portion B (bay 3 to bay 8)	30	08-Mar-21 08:00	15-Apr-21 18:00								
<b>Construction Noise Semi-Enclosure SE2 (Portion C)</b>												
CON21958	Utilities diversion	24	21-Oct-20 08:00 A	04-Dec-20 18:00								
CON21652A	Protect existing utilities	30	29-Oct-20 08:00 A	02-Dec-20 18:00								
CON22730B	JV prepare revise design of RW1 for CT4 & SE2 due to CE259	7	09-Nov-20 08:00 A	28-Nov-20 18:00								
CON22730C	ICE review & cert revise design of RW1 for CT4 & SE2 due to CE259	18	30-Nov-20 08:00	19-Dec-20 18:00								
CON21652B	Construct working platform for piling works	30	03-Dec-20 08:00	09-Jan-21 18:00								
CON21960	ELS for SE2 (Bay 13 to Bay 21)	48	05-Dec-20 08:00	02-Feb-21 18:00								
CON22730D	PM review & acceptance revise design of RW1 for CT4 & SE2 due to CE259	36	21-Dec-20 08:00	03-Feb-21 18:00								
CON21962	Construct piling platform SE2 (Bay 13 to Bay 21)	30	03-Feb-21 08:00	12-Mar-21 18:00								
CON21650D	Construct piling fdn (SE2 Bay4 to Bay12)	55	04-Feb-21 08:00	16-Apr-21 18:00								
CON21964	Predrill & construct piling fdn SE2 (Bay 13 to Bay 21)	84	13-Mar-21 08:00	26-Jun-21 18:00								
<b>Road Improvement Works Location 3 (RIW3)</b>												
<b>Construction Works</b>												
CON31050	(CE140) Cut slope works (CH0 to CH115) (L=115m, 10857m3, 30m3/d)	365	23-May-19 08:00 A	01-Feb-21 18:00								
CON31074	PM review & acceptance and slope stabilization measures (Stage 1)	180	11-Mar-20 08:00 A	18-Dec-20 18:00								

- Actual Work
- Remaining Work
- ◆ Milestone

Activity ID	Activity Name	Duration	Start	Finish	2020				2021			
					Dec 36	Jan 37	Feb 38	Mar 39				
CON30654	(EWN 50, EWN52, EWN57, EWN58) JV Pending WSD confirm SMPR waterr	177	01-Jun-20 08:00 A	31-Dec-20 18:00								
CON30850	Construct slip road 4 utilities works & black fill & road works	72	18-Aug-20 08:00 A	04-Dec-20 18:00								
CON30250	Construct mini pile at RWD1 (bay 8 to bay 14) (121nos, 1.4d/no, 2 teams)	81	21-Aug-20 08:00 A	24-Dec-20 18:00								
CON30252	ELS works at RWD1-Type 4	81	21-Aug-20 08:00 A	24-Dec-20 18:00								
CON30870	Construct slip road 4 road works	72	15-Sep-20 08:00 A	05-Jan-21 18:00								
CON30310	Construct RWD1 (bay 1 to bay 7) wall (2 teams)	60	18-Sep-20 08:00 A	30-Nov-20 18:00								
CON30054	Erect fencing, gate at new works area	48	02-Oct-20 08:00 A	28-Nov-20 18:00								
CON30310B	(NCE082) Inclement weather (21/9/2020 to 20/10/2020) affected to RIW3 RW	6	18-Nov-20 08:00 A	23-Nov-20 18:00								
CON30330	Construct RWD1 (bay 1 to bay 7) utilities works & backfill (2 teams)	60	24-Nov-20 08:00	04-Feb-21 18:00								
CON30530	Drainage & utilities works (bay 1 to bay 7)	60	27-Nov-20 08:00	08-Feb-21 18:00								
CON30070	Form haul road B	42	30-Nov-20 08:00	20-Jan-21 18:00								
CON30550	Road works (bay 1 to bay 7)	60	21-Dec-20 08:00	06-Mar-21 18:00								
CON31310	Utilities works, drainage works & watermain (CH0 to CH115)	72	22-Dec-20 08:00	22-Mar-21 18:00								
CON30250A	(NCE082) Inclement weather (21/8/2020 to 20/9/2020) affected to RIW3 mini	19	28-Dec-20 08:00	19-Jan-21 18:00								
CON30650	Construct Twin Fresh Watermain CH10 to CH100	120	02-Jan-21 08:00	01-Jun-21 18:00								
CON30656	Construct Twin Fresh Watermain CH10 to CH100	160	02-Jan-21 08:00	20-Jul-21 18:00								
CON30658	Construct Twin Fresh Watermain CH270 to CH320	184	02-Jan-21 08:00	17-Aug-21 18:00								
CON30662	Construct Fresh Watermain A CH320 to CH400 (EPD access)	180	02-Jan-21 08:00	12-Aug-21 18:00								
CON31730	Road re-alignment & TTA modification on SMPR	30	06-Jan-21 08:00	09-Feb-21 18:00								
CON31330	Road works (CH0 to CH115)	60	13-Jan-21 08:00	30-Mar-21 18:00								
CON30250B	(NCE082) Inclement weather (21/9/2020 to 20/10/2020) on RIW3 D1	6	20-Jan-21 08:00	26-Jan-21 18:00								
CON30130	Slope works at slope D1 (stage 2, 20% completed)	72	21-Jan-21 08:00	22-Apr-21 18:00								
CON30350	Construct RWD1 (bay 8 to bay 14) pile cap (2 teams)	60	27-Jan-21 08:00	14-Apr-21 18:00								
CON30370	Construct RWD1 (bay 8 to bay 14) wall (2 teams)	60	27-Feb-21 08:00	13-May-21 18:00								
CON30430	Construct RWD1-Type 4 pile cap (CH144-CH160, 16m)	60	27-Feb-21 08:00	13-May-21 18:00								
CON30660	Construct Twin Fresh Watermain CH100 to CH190	174	20-Mar-21 08:00	21-Oct-21 18:00								
CON30666	Construct Salt Watermain A near F1-3 (TKO Rd Slip Rd)	60	20-Mar-21 08:00	04-Jun-21 18:00								
<b>Pedestrian Connectivity Facility (PC-E11)</b>		<b>425</b>	<b>28-Feb-20 08:00 A</b>	<b>26-May-21 18:00</b>								
<b>Construction Works</b>		<b>425</b>	<b>28-Feb-20 08:00 A</b>	<b>26-May-21 18:00</b>								
CON43010	Maintenance temporary access form lin tak road to new bus-bus interchange	288	28-Feb-20 08:00 A	11-Jan-21 18:00								
CON42270	Construct U/G utilities & backfill	120	07-Sep-20 08:00 A	23-Mar-21 18:00								
CON42910	Application for power supply & energization (PC-E11)	144	11-Sep-20 08:00 A	28-Apr-21 18:00								
CON42294	Existing DN900 drainage pipe diversion	66	12-Sep-20 00:00 A	01-Dec-20 18:00								
CON42350E	(CE148) Provision of additional wall for lift shafts at E11-LT2	60	05-Nov-20 08:00 A	16-Jan-21 18:00								
CON42294A	(NCE082) Inclement weather (21/9/2020 to 20/10/2020) on E11-PC1	6	02-Dec-20 08:00	08-Dec-20 18:00								
CON42296	Construct type L manhole (2 nos)	60	09-Dec-20 08:00	23-Feb-21 18:00								
CON42298	Construct sub-structure for E11-PC1	60	19-Dec-20 08:00	05-Mar-21 18:00								
CON42450	Erect steel frame E11-FB2, construct floor slab & side planter	30	14-Jan-21 08:00	20-Feb-21 18:00								
CON42630	Construct covered-walkway between PC-E11 & BBI toilet	102	18-Jan-21 08:00	26-May-21 18:00								
CON42670	Install glass & window to lift tower no 2	42	18-Jan-21 08:00	10-Mar-21 18:00								
CON42430	Erect steel frame E11-FB3, construct floor slab & side planter	30	20-Jan-21 08:00	26-Feb-21 18:00								
CON42530	Erect steel frame E11-FB4, construct floor slab & side planter	30	26-Jan-21 08:00	04-Mar-21 18:00								
CON42550	Erect steel frame E11-FB5, construct floor slab & side planter	30	01-Feb-21 08:00	10-Mar-21 18:00								
CON42510	Erect roof steel frame, gutter, corrugated metal sheet & fall arrest system E11-F	48	22-Feb-21 08:00	22-Apr-21 18:00								
CON42490	Erect roof steel frame, gutter, corrugated metal sheet & fall arrest system E11-F	48	27-Feb-21 08:00	28-Apr-21 18:00								
CON42590	Erect roof steel frame, gutter, corrugated metal sheet & fall arrest system E11-F	48	05-Mar-21 08:00	05-May-21 18:00								
CON42390	Construct lift tower 1 (2 teams)	60	06-Mar-21 08:00	21-May-21 18:00								
CON42610	Erect roof steel frame, gutter, corrugated metal sheet & fall arrest system E11-F	48	11-Mar-21 08:00	11-May-21 18:00								
CON42770	ABWF works @LT2 (inside 2nos lift shaft)	12	11-Mar-21 08:00	24-Mar-21 18:00								
<b>Pedestrian Connectivity Facility (PC-E8)</b>		<b>180</b>	<b>04-Sep-20 08:00 A</b>	<b>04-May-21 18:00</b>								
<b>Construction Works</b>		<b>180</b>	<b>04-Sep-20 08:00 A</b>	<b>04-May-21 18:00</b>								
CON41610	1_ Install escalator & temp. T&C (E8-E1 & E8-E2) (F1 to P1)	90	04-Sep-20 08:00 A	21-Dec-20 18:00								
CON41650	2_ Install escalator & temp. T&C (E8-E7 & E8-E8) (P3 to P4)	90	19-Sep-20 08:00 A	08-Jan-21 18:00								
CON41230	Erect steel roof & install roof cladding P3>P4	48	21-Sep-20 08:00 A	28-Dec-20 18:00								
CON41170	Erect steel roof & install roof cladding F9 & F1>P1	48	05-Oct-20 08:00 A	07-Dec-20 18:00								
CON40590E	Rock stabilization works to E8-F8 (additional duration due to higher rockhead l	18	12-Nov-20 08:00 A	02-Dec-20 18:00								
CON40910	Construct pier E8-P2 (2 pour)	42	19-Nov-20 08:00 A	09-Jan-21 18:00								
CON41770	E&M works (F9 & F1 to P1)	60	30-Nov-20 08:00	10-Feb-21 18:00								
CON41850	E&M works (P5 to P6)	60	30-Nov-20 08:00	10-Feb-21 18:00								
CON40870	Construct footing E8-F8 (72m3) & backfilling	30	03-Dec-20 08:00	09-Jan-21 18:00								
CON41250	Erect steel roof & install roof cladding P4>P5	48	29-Dec-20 08:00	26-Feb-21 18:00								
CON41270	Erect steel roof & install roof cladding P5>P6	48	29-Dec-20 08:00	26-Feb-21 18:00								
CON41690	3A_ Install escalator & temp. T&C (E8-E9 & E8-E10) (P4 to P5)	90	29-Dec-20 08:00	21-Apr-21 18:00								
CON41710	3B_ Install escalator & temp. T&C (E8-E11 & E8-E12) (P5 to P6)	90	29-Dec-20 08:00	21-Apr-21 18:00								
CON41010	Construct E8-ABT	30	11-Jan-21 08:00	17-Feb-21 18:00								
CON41050	Construct escalator pit P1>P2 (E3 & E4)	60	11-Jan-21 08:00	24-Mar-21 18:00								
CON41070	Construct escalator pit P2>P3 (E5 & E6)	60	11-Jan-21 08:00	24-Mar-21 18:00								
CON41890	E&M works (P3 to P4)	60	11-Feb-21 08:00	29-Apr-21 18:00								
CON41150	Construct escalator pit P6>ABT (E13 & E14)	60	18-Feb-21 08:00	04-May-21 18:00								
<b>Pedestrian Connectivity Facility System A (SYA)</b>		<b>187</b>	<b>11-Aug-20 08:00 A</b>	<b>30-Mar-21 18:00</b>								
<b>Construction Works</b>		<b>187</b>	<b>11-Aug-20 08:00 A</b>	<b>30-Mar-21 18:00</b>								

- Actual Work
- Remaining Work
- Milestone

Activity ID	Activity Name	Duration	Start	Finish	2020				2021			
					Dec 36	Jan 37	Feb 38	Mar 39	Dec 36	Jan 37	Feb 38	Mar 39
CON50250	Construct superstructure of lift tower to roof level (3m/pour, +144 to +165.7mPI)	162	11-Aug-20 08:00 A	25-Feb-21 18:00	[Actual Work Bar]							
CON50250A	(NCE081) Inclement weather (21/8/2020 to 20/9/2020) affected to SYA	19	26-Feb-21 08:00	19-Mar-21 18:00	[Remaining Work Bar]							
CON50250B	(NCE082) Inclement weather (21/9/2020 to 20/10/2020) affected to SYA	6	20-Mar-21 08:00	30-Mar-21 18:00	[Remaining Work Bar]							
<b>Pedestrian Connectivity Facility System B (SYB)</b>		<b>478</b>	<b>12-Jun-20 08:00 A</b>	<b>28-Jan-22 18:00</b>								
<b>Construction Works</b>		<b>478</b>	<b>12-Jun-20 08:00 A</b>	<b>28-Jan-22 18:00</b>								
CON52190	Construct above ground structure SYB-ABT	90	12-Jun-20 08:00 A	28-Dec-20 18:00	[Actual Work Bar]							
CON50859G	(NCE079) Further excavation to facilitate Towngas diversion as per-request in	54	27-Oct-20 08:00 A	30-Dec-20 18:00	[Actual Work Bar]							
CON51910	Construct pier SYB-P8 (2 pour)	42	03-Nov-20 08:00 A	09-Jan-21 18:00	[Actual Work Bar]							
CON51970	Construct pier SYB-P7 (2 pour)	42	12-Nov-20 08:00 A	11-Jan-21 18:00	[Actual Work Bar]							
CON50859F	(NCE082) Inclement weather (21/9/2020 to 20/10/2020) on Sys B	6	18-Nov-20 08:00 A	24-Nov-20 18:00	[Remaining Work Bar]							
CON51290	Install sheet pile at SYB-PC6	12	08-Dec-20 08:00	21-Dec-20 18:00	[Actual Work Bar]							
CON51310	Excavate & install support at SYB-PC6	30	22-Dec-20 08:00	28-Jan-21 18:00	[Actual Work Bar]							
CON50855	Gasmain diversion (Sys B) - Apply 2nd stage TTA & civil works for gasmain dive	12	31-Dec-20 08:00	14-Jan-21 18:00	[Actual Work Bar]							
CON51810	Construct underground drainage pipe	312	11-Jan-21 08:00	28-Jan-22 18:00	[Actual Work Bar]							
CON50856	Gasmain diversion (Sys B) - gasmain diversion works (by Towngas)	36	15-Jan-21 08:00	01-Mar-21 18:00	[Actual Work Bar]							
CON51050	Mobilisation piling rig plant to SYS-PC6	6	29-Jan-21 08:00	04-Feb-21 18:00	[Actual Work Bar]							
CON51370	Install sheet pile at SYB-PC4	12	29-Jan-21 08:00	11-Feb-21 18:00	[Actual Work Bar]							
CON51070	Pre-drill & construct piling fdn at SYB-PC6	50	05-Feb-21 08:00	12-Apr-21 18:00	[Actual Work Bar]							
CON51390	Excavate & install support at SYB-PC4	30	16-Feb-21 08:00	22-Mar-21 18:00	[Actual Work Bar]							
CON50857	Gasmain diversion (Sys B) - Reinstate road surface including pedestrain road	8	02-Mar-21 08:00	10-Mar-21 18:00	[Actual Work Bar]							
CON50858	Gasmain diversion (Sys B) - Apply 3rd stage TTA (reinstate central median)	14	11-Mar-21 08:00	30-Mar-21 18:00	[Actual Work Bar]							
<b>Bus-Bus Interchange Public Toilet (BBI Toilet)</b>		<b>365</b>	<b>01-Apr-20 08:00 A</b>	<b>01-Apr-21 18:00</b>	[Actual Work Bar]							
<b>Works related to section 10A - Establishment Works for Landscape Softworks in Section 10</b>		<b>365</b>	<b>01-Apr-20 08:00 A</b>	<b>01-Apr-21 18:00</b>	[Actual Work Bar]							
CON43370	Establishment Works for Landscape Softworks in Section 10 (Portion FI)	365	01-Apr-20 08:00 A	01-Apr-21 18:00	[Actual Work Bar]							

- Actual Work
- Remaining Work
- Milestone