

Activity ID	Activity Name	Duration	Start	Finish	2024		
					Jan 73	Feb 74	Mar 75
NE2017/03 - ARQ PHASE 2A - Monthly Programme Update (202312)-0_240116		1822	21-Jun-21 A	14-Aug-26			
Road Improvement Works Location 1 (RIW1)		670	21-Jun-21 A	29-Nov-24			
Construction Works		670	21-Jun-21 A	29-Nov-24			
CON12110	Drainage & utilities works (RWC2 type 4, 6, 7, 8)	60	21-Jun-21 A	03-Sep-24			
CON12130	Road works (RWC2 type 4, 6, 7, 8)	60	26-Jul-21 A	10-Oct-24			
CON12134	Install stone facing for wall (RWC2 type 4, 6, 7, 8)	72	02-Aug-21 A	29-Nov-24			
CON10231E	(CE358) Watermain diversion due to unforeseen ground condition (by WSD &	30	17-Aug-22 A	03-Jan-24			
CON10271	Further ELS to RWC2 type 5 due to unforeseen ground utilities	54	31-Aug-22 A	29-Dec-23			
CON10432	Construct RW footing (RWC2 type 4 [bay 45 to bay 38])	42	01-Jun-23 A	14-Feb-24			
CON11328C1	PM Review & comment; JV revise & re-submit; PM review & acceptance on C	36	01-Jun-23 A	13-Jan-24			
CON10751	(CE267) Great depth varying encountered on RH level for socket H for on RW	172	06-Jun-23 A	30-Dec-23			
CON10272	Cut slope works (RWC2 Bay 48 to Bay 47)	30	12-Jun-23 A	16-Feb-24			
CON10434	Construct RW wall (RWC2 type 4 [bay 45 to bay 38])	42	08-Jul-23 A	17-Feb-24			
CON10754	Construct RW pile cap / footing (RWC2 type 3, stage 1), 1 team	72	08-Sep-23 A	06-Jan-24			
CON10274	Cut slope works (RWC2 type 4 Bay 45 to Bay 38)	60	18-Sep-23 A	16-Feb-24			
CON12330D	(PM1512) Additional E&M civil provision works & additional drainage works (CP	36	18-Sep-23 A	21-Dec-23			
CON12490	At grade works (KS27 east side)	60	21-Oct-23 A	04-Jan-24			
CON12482	ABWF works (KS27 west side)	72	21-Oct-23 A	18-Jan-24			
CON12484	E&M works (KS27 west side)	72	21-Oct-23 A	18-Jan-24			
CON12502	Construct underground drainage (KS27 east side)	48	06-Nov-23 A	03-Jan-24			
CON10240A	(NCE272) (NCE275) Inclement weather (21/8/2023 to 20/9/2023) on RIW1 R	19	15-Nov-23 A	19-Jan-24			
CON12510	Install steel frame, canopy, glass panels, louver & PMMA at lift tower (KS27 eas	12	21-Nov-23 A	29-Dec-23			
CON12480	Install steel frame, canopy, glass panels, louver & PMMA at lift tower (KS27 we	20	21-Nov-23 A	29-Dec-23			
CON11670	Construct NB RC wall (FE1-PC1b, 32m 0.75m/d, 1 team)	30	28-Nov-23 A	04-Jan-24			
CON115763	Construct NB RC wall (FE1-F5b to FE1-F7b, 30m, 0.85m/d, 1 team)	36	28-Nov-23 A	11-Jan-24			
CON10756	Construct RW wall (RWC2 type 3, stage 1), 1 team	72	30-Nov-23 A	09-Mar-24			
CON12552	Modify working platform for lift installation (KS27 east side)	6	05-Dec-23 A	06-Jan-24			
CON10651	Construct RW wall (RWC2 type 1a [Bay 2])	60	21-Dec-23	06-Mar-24			
CON12486	Modify working platform for lift installation (KS27 west side)	12	30-Dec-23	13-Jan-24			
CON10770	Install sheet pile & ELS to RW pile cap (RWC2 type 3, stage 2), 1 team	90	02-Jan-24	23-Apr-24			
CON12554	Install lift (KS27 east side)	36	08-Jan-24	21-Feb-24			
CON12556	Install pillar box (KS27 east side)	36	08-Jan-24	21-Feb-24			
CON11692	Remove ELS	18	12-Jan-24	01-Feb-24			
CON11530	Construct piling foundation on CT6 Type 1 (18nos, 2d/no, 1 team) + 2d for 1st	38	15-Jan-24	01-Mar-24			
CON12488	Install lift (KS27 west side)	42	15-Jan-24	06-Mar-24			
CON11328D	Subletting works - socketed H-pile at CT5	36	15-Jan-24	28-Feb-24			
CON12489	Install pillar box (KS27 west side)	42	15-Jan-24	06-Mar-24			
CON10240B	(NCE284) (NCE[TBA) Inclement weather (21/9/2023 to 20/10/2023) on RIW1	9	20-Jan-24	30-Jan-24			
CON11694	Drainage works under FE1-PC6b & FE1-PC7b	36	02-Feb-24	18-Mar-24			
CON10390	Construct pile cap (RWC2 type 5 [bay 46])	30	17-Feb-24	22-Mar-24			
CON10412	Construct RW footing (RWC2 type 6 [bay 48 to bay 47])	24	17-Feb-24	15-Mar-24			
CON10452A	ELS to retaining wall footing (RWC2 type 3a Bay 37 to Bay 31)	72	17-Feb-24	17-May-24			
CON104341	(CE754) Erect 1no. DN 150mm watermain & 1no. DN 200mm watermain (dov	30	19-Feb-24	23-Mar-24			
CON125561	Backfilling works & hard-landscaping works (KS27 east side)	36	22-Feb-24	08-Apr-24			
CON11710	Backfilling, construct road drainage & road paving	36	27-Feb-24	12-Apr-24			
CON11330	Construct CT5 piling foundation (15nos, 6d/no, 1 team + setup)	90	29-Feb-24	20-Jun-24			
CON11532	Construct piling foundation on CT6 Type 2 (21nos, 2d/no, 1 team)	42	02-Mar-24	24-Apr-24			
CON10652	Construct RW footing (RWC2 type 2)	60	07-Mar-24	22-May-24			
CON124891	Backfilling works & hard-landscaping works (KS27 west side)	36	07-Mar-24	22-Apr-24			
CON10758	Slope reinstatement works (RWC2 type 3, stage 1), 1 team	66	11-Mar-24	01-Jun-24			
CON10414	Construct RW wall (RWC2 type 6 [bay 48 to bay 47])	24	16-Mar-24	17-Apr-24			
CON10430	Construct RW wall (RWC2 type 5 [bay 46])	36	23-Mar-24	09-May-24			
CON104343	(CE754) Construct watermain-pit & maintenance access for ranking pipe	60	25-Mar-24	08-Jun-24			
CON10654	Construct RW wall (RWC2 type 2)	60	28-Mar-24	13-Jun-24			
CON12570	T&C to lift, submit LE5 and EMSD inspection (KS27 east side)	20	09-Apr-24	02-May-24			
CON11730	Erect steel column (FE1-F4b to FE1-F7b & FE1-PC1b)	90	13-Apr-24	31-Jul-24			
CON12492	T&C to lift, submit LE5 and EMSD inspection (KS27 west side)	1	23-Apr-24	23-Apr-24			
CON115321	(NCE036) Additional duration for Great Depth Condition on Rockhead Level fc	28	25-Apr-24	29-May-24			
Road Improvement Works Location 2 (RIW2)		229	09-Nov-23 A	29-May-24			
Construction Works in Slope C3 (Portion B)		229	09-Nov-23 A	29-May-24			
CON20290	Fabrication of NB acoustic panels - along slope side	70	09-Nov-23 A	17-Jan-24			

- Actual Work
- Remaining Work
- Milestone

Activity ID	Activity Name	Duration	Start	Finish	2024		
					Jan 73	Feb 74	Mar 75
CON20250	Fabrication of NB steel post - central median along new clean water bay road 1	182	26-Nov-23 A	25-May-24	[Green bar]		
CON211161	Road works at new U-turn bay (Remaining works)	30	04-Dec-23 A	13-Jan-24	[Green bar]		
CON21150	Construct hard landscape works at Portion B (Part 1)	60	15-Jan-24	27-Mar-24	[Green bar]		
CON21170	Construct hard landscape works at Portion B (Part 2)	60	15-Jan-24	27-Mar-24	[Green bar]		
CON21190	Construct hard landscape works at Portion B (Part 3)	60	15-Jan-24	27-Mar-24	[Green bar]		
CON20310	Acoustic panels along slope side delivery	28	18-Jan-24	14-Feb-24	[Green bar]		
CON20330	Fabrication of NB Acoustic panels - central median near junction at on sau roa	105	15-Feb-24	29-May-24	[Green bar]		
Construction Noise Semi-Enclosure SE2 (Portion C)		146	13-Nov-23 A	13-May-24	[Green bar]		
CON22010	Install pipe pile wall (SE2 Bay13 to Bay21; 65nos 2nos/d + setup, 1 team)	36	13-Nov-23 A	23-Dec-23	[Green bar]		
CON21730	Construct NB RC L-shaped wall (SE2 Bay4 to Bay12; L=110m)	60	15-Dec-23 A	29-Feb-24	[Green bar]		
CON22030	Excavate & install lateral support for UU (SE2 Bay13 to Bay21; L=85m, 1 team)	42	27-Dec-23	17-Feb-24	[Green bar]		
CON22050	Construct NB footing (SE2 Bay13 to Bay21; L=85m)	54	25-Jan-24	03-Apr-24	[Green bar]		
CON21750	Backfilling, construct road drainage & road paving (CT4, SE2 Bay4 to Bay12; l	60	28-Feb-24	13-May-24	[Green bar]		
CON22070	Construct NB RC L-shaped wall (SE2 Bay13 to Bay21; L=85m)	54	04-Mar-24	10-May-24	[Green bar]		
Road Improvement Works Location 3 (RIW3)		1477	19-Jul-21 A	14-Aug-26	[Green bar]		
Construction Works		1477	19-Jul-21 A	14-Aug-26	[Green bar]		
CON31130	(NCE215) (CE595) Cut slope works (CH115 to CH200) (L=85m, 13007m3, 1t	1300	19-Jul-21 A	15-Oct-25	[Green bar]		
CON30170	Slope works & fill no-fine concrete at slope D1 (Level 1/4, 400m3)	72	19-Aug-21 A	27-Jan-24	[Green bar]		
CON31212	Rock slope mapping (Stage 2)	180	03-Oct-22 A	20-Jan-24	[Green bar]		
CON31170	Soil nail works & further construct RWD3 (11NE-D/F246, stage 2)	150	21-Oct-22 A	10-Jan-24	[Green bar]		
CON31710	Construct footing, pier & pier head F1-4	144	20-Dec-22 A	12-Apr-24	[Green bar]		
CON31214	PM review & acceptance and slope stabilization measures (Stage 2)	180	20-Jan-23 A	04-Jun-24	[Green bar]		
CON32810	Road works (RWD2 remaining)	42	05-Jun-23 A	06-Jan-24	[Green bar]		
CON31290	Reinstatement works & fill no-fine concrete works	90	09-Jun-23 A	16-Feb-24	[Green bar]		
CON30674	Construct fresh watermain connection A & B	60	26-Aug-23 A	09-Jan-24	[Green bar]		
CON31550	Cut slope & construct soil nails (55nos 10m depth, 3.5d/no, 3 teams) (Slope D	60	30-Aug-23 A	06-Jan-24	[Green bar]		
CON30510	Road works (RWD1 Bay8 to Bay14a)	42	04-Sep-23 A	08-Jan-24	[Green bar]		
CON305073	(NCE281) Gasmain laying alown RWD1 (RWD1 Bay8 to Bay14a) (By Townge	42	03-Nov-23 A	21-Dec-23	[Green bar]		
CON30530	Drainage & utilities works (RWD1 Bay1 to Bay7)	30	21-Nov-23 A	27-Dec-23	[Green bar]		
CON30430B	Construct RC stem wall (Bay 14a to Bay 14b)	18	02-Dec-23 A	29-Dec-23	[Green bar]		
CON32440	Construct type 2 NB footing (SE1 bay6 to bay1 & VB1)	12	18-Dec-23 A	03-Jan-24	[Green bar]		
CON30688	(NCE281) Gasmain laying alown RWD1 (RWD1 Bay7 to Bay1) (By Towngas)	42	22-Dec-23	15-Feb-24	[Green bar]		
CON30430C	Construct RC footing (Bay 15 to Bay 16)	18	30-Dec-23	20-Jan-24	[Green bar]		
CON32444	Construct SE1 bay6 to bay1 & VB1 (lower-pour) retaining wall	12	04-Jan-24	17-Jan-24	[Green bar]		
CON31554	Construct U-channel, stairway and slope surface works	42	08-Jan-24	28-Feb-24	[Green bar]		
CON30676	Trial pit / inspection pit excavation for slat watermain D lower connection	12	10-Jan-24	23-Jan-24	[Green bar]		
CON31190	Erect working platform for soil nail works (Slope D3, stage 2)	42	11-Jan-24	02-Mar-24	[Green bar]		
CON32448	Construct SE1 & VB1 (upper-pour) retaining wall	12	18-Jan-24	31-Jan-24	[Green bar]		
CON30450	Construct RC stem wall (Bay 15 to Bay 16)	18	22-Jan-24	14-Feb-24	[Green bar]		
CON30678	Construct slat watermain D lower connection	36	24-Jan-24	08-Mar-24	[Green bar]		
CON30190	Excavation, find-out rock-head & ELS works (Level 1/4)	102	29-Jan-24	05-Jun-24	[Green bar]		
CON31552	Cut slope works (Slope D3) (CH430 to CH330) (L=100m, 7500m3, 10m3/d)	750	31-Jan-24	14-Aug-26	[Green bar]		
CON32432	Backfilling to watermain's level (NB SE1 Bay1 to Bay6)	24	01-Feb-24	02-Mar-24	[Green bar]		
CON30570	Drainage & utilities works (Type 4 RW)	42	15-Feb-24	08-Apr-24	[Green bar]		
CON31570	Utilities works & drainage works (Slope D4)	60	29-Feb-24	14-May-24	[Green bar]		
CON31210	Soil nail works (11NE-D/C190, stage 2)	135	04-Mar-24	16-Aug-24	[Green bar]		
CON30666	Lay twin DN600 watermain at RW RWD1a Bay1 - Bay5 (FW CH200 to CH25)	18	04-Mar-24	23-Mar-24	[Green bar]		
CON30664	Lay twin DN600 watermain at SE1 Bay1 - Bay6 (FW CH100 to CH140)	18	04-Mar-24	23-Mar-24	[Green bar]		
CON30610	Road works (Type 4 RW)	42	09-Mar-24	02-May-24	[Green bar]		
CON30550	Road works (RWD1 Bay1 to Bay7)	24	25-Mar-24	25-Apr-24	[Green bar]		
CON31590	Road works (Slope D4)	60	09-Apr-24	20-Jun-24	[Green bar]		
CON31990	Construct bridge deck #33-#43 by form traveller @pier F1-4, 5 pairs	140	13-Apr-24	28-Sep-24	[Green bar]		
CON31630	Predrill & construct piling fdn at Pier F1-3 (3nos, 28d/no, 1 team)	84	26-Apr-24	06-Aug-24	[Green bar]		
Pedestrian Connectivity Facility System B (SYB)		504	12-Dec-22 A	05-Jul-24	[Green bar]		
Construction Works		504	12-Dec-22 A	05-Jul-24	[Green bar]		
CON51992	(CE736) Watermain laying at PC1	48	12-Dec-22 A	06-Jan-24	[Green bar]		
CON51184	Subletting works for ABWF works at System B	48	17-Jul-23 A	29-Dec-23	[Green bar]		
CON51830	Subletting works for reinstatement works near SyB-Abt	36	07-Oct-23 A	06-Jan-24	[Green bar]		
CON52270	Erect footbridge steel frame PC7 to PC6 (P7 to P6)	24	26-Oct-23 A	22-Dec-23	[Green bar]		
CON52550	Construct escalator pit P4 to P7 (E5 & E6)	48	09-Nov-23 A	13-Jan-24	[Green bar]		
CON51850	JV Prepare & submit works submission for reinstatement works near SyB-Abt	18	27-Nov-23 A	08-Jan-24	[Green bar]		

- Actual Work
- Remaining Work
- Milestone

Activity ID	Activity Name	Duration	Start	Finish	2024		
					Jan 73	Feb 74	Mar 75
CON52248	Erect footbridge steel frame SYB-A1 to PC8 (A1 to P8) (temporary erection)	30	23-Dec-23	30-Jan-24	[Green bar]		
CON51186	Submission works for ABWF works at System B	30	30-Dec-23	03-Feb-24	[Green bar]		
CON51994	Construct pier SYB-P1 pier head	36	08-Jan-24	21-Feb-24	[Green bar]		
CON51870	PM Review & acceptance works submission for reinstatement works near SyE	18	09-Jan-24	29-Jan-24	[Green bar]		
CON52570	Construct escalator pit LT1 to P3 (E1 & E2)	48	15-Jan-24	13-Mar-24	[Green bar]		
CON52590	Install steel roof (steel frame) P4 to P7	18	15-Jan-24	03-Feb-24	[Green bar]		
CON52290	Erect footbridge steel frame PC2 to PC1 (P2 to P1)	24	16-Jan-24	15-Feb-24	[Green bar]		
CON51890	Reinstatement works near SyB-Abt (Slope B1 Partial)	30	30-Jan-24	07-Mar-24	[Green bar]		
CON52172	Construct superstructure SYB-LT1 (remaining works, support of escalator)	36	31-Jan-24	15-Mar-24	[Green bar]		
CON51190	ABWF works @SYB-LT1	18	05-Feb-24	28-Feb-24	[Green bar]		
CON52610	Install steel roof (steel frame) P3 to P4	18	05-Feb-24	28-Feb-24	[Green bar]		
CON52790	ABWF works @ escalator pit P7 to P4	48	05-Feb-24	08-Apr-24	[Green bar]		
CON52310	Erect footbridge steel frame PC1 to existing footbridge (P1)	24	22-Feb-24	20-Mar-24	[Green bar]		
CON51490	E&M works @SYB-LT1	30	29-Feb-24	08-Apr-24	[Green bar]		
CON51192	ABWF works @SYB-LT1 (other than lift shaft area)	60	29-Feb-24	14-May-24	[Green bar]		
CON52810	ABWF works @ escalator pit P4 to P3	48	29-Feb-24	29-Apr-24	[Green bar]		
CON53090	E&M works @ escalator pit P7 to P4	60	07-Mar-24	22-May-24	[Green bar]		
CON52230	Erect footbridge steel frame SYB-A1 to PC8 (A1 to P8) (final fixed)	6	08-Mar-24	14-Mar-24	[Green bar]		
CON52630	Install steel roof (steel frame) LT1 to P3	18	14-Mar-24	08-Apr-24	[Green bar]		
CON52250	Erect footbridge steel frame PC8 to PC7 (P8 to P7)	18	15-Mar-24	09-Apr-24	[Green bar]		
CON52174	Construct R.C. desk P2 to LT1	55	16-Mar-24	25-May-24	[Green bar]		
CON53410	Install steel works at LT1 / ST1	72	16-Mar-24	15-Jun-24	[Green bar]		
CON53430	Install hand railing at ST1	72	16-Mar-24	15-Jun-24	[Green bar]		
CON53150	E&M works @ escalator pit P4 to P3	60	28-Mar-24	13-Jun-24	[Green bar]		
CON52870	Install lifts SYB-LT1A & SYB-LT1B	72	09-Apr-24	05-Jul-24	[Green bar]		
CON52830	ABWF works @ escalator pit P3 to LT1	48	09-Apr-24	05-Jun-24	[Green bar]		
CON51492	E&M works @SYB-LT1 (other than lift shaft area)	48	09-Apr-24	05-Jun-24	[Green bar]		
CON52370	Construct deck slab, planter wall and roofing SYB-A1 to PC8 (A1 to P8)	30	10-Apr-24	16-May-24	[Green bar]		
CON52390	Construct deck slab, planter wall and roofing PC8 to PC7 (P8 to P7)	30	10-Apr-24	16-May-24	[Green bar]		
CON52410	Construct deck slab, planter wall and roofing PC7 to PC6 (P7 to P6)	30	10-Apr-24	16-May-24	[Green bar]		
CON52470	Construct deck slab, planter wall and roofing PC6 to PC4 (P6 to P5)	30	10-Apr-24	16-May-24	[Green bar]		
CON52490	Construct deck slab, planter wall and roofing PC4 to PC3 (P5 to LT1)	30	10-Apr-24	16-May-24	[Green bar]		
CON52430	Construct deck slab, planter wall and roofing PC2 to PC1 (P2 to P1)	30	10-Apr-24	16-May-24	[Green bar]		
CON52450	Construct deck slab, planter wall and roofing PC1 to ex. footbridge (P1)	30	10-Apr-24	16-May-24	[Green bar]		

- Actual Work
- Remaining Work
- Milestone