

Activity ID	Activity Name	Duration	Start	Finish	2019			
					Feb 14	Mar 15	Apr 16	May 17
NE2017/03 - ARQ PHASE 2A - Monthly Programme Update (201902)-0								
Road Improvement Works Location 1 (RIW1)								
Submission Works								
SUB10640	PMI #17 Clearance of undersized vegetation other than plant of conservation	73	04-Dec-18 A	14-Feb-19 A				
Construction Works								
Preliminary Works								
CON10110	Trees fell, Trees protection for trees transplant at portion A	60	15-Feb-19 A	30-Apr-19				
CON10010	Install monitoring & instrumentation at portion A	33	21-Feb-19	30-Mar-19				
CON10240	Trees transplant at portion A	48	02-May-19	28-Jun-19				
CON110610	Preparation works & erect working platform for non-destructive test for the Lee	60	02-May-19	13-Jul-19				
Slope Works and Retaining Wall RWC2 Works								
Workfront 1 (RWC2 CH361to CH466)-1								
CON10050	Erect hoarding	30	21-Jan-19 A	03-Apr-19				
CON10120	Form haul road	60	01-Apr-19	17-Jun-19				
Workfront 2 (RWC2 CH-9 to CH158)								
CON10090	Erect hoarding	24	21-Jan-19 A	03-Apr-19				
CON10100	Form haul road	60	01-Apr-19	17-Jun-19				
Workfront 3 (RWC2 CH158 to CH361)								
CON10070	Erect hoarding	24	21-Jan-19 A	03-Apr-19				
CON10080	Form haul road	60	01-Apr-19	17-Jun-19				
Works in Subway KS27								
CON101320	Supervisor reviewing road design on slip road 2	110	14-Dec-18 A	30-Mar-19				
CON10060	Erect hoarding (water barrier) (KS27)	36	31-Dec-18 A	20-Feb-19 A				
CON10130	Form haul road (KS27)	22	30-Jan-19 A	28-Feb-19				
CON10190	Road widening works (Slip Road 2)	60	01-Apr-19	17-Jun-19				
Road Improvement Works Location 2 (RIW2)								
Submission Works								
SUB20420	PMI #17 Clearance of undersized vegetation other than plant of conservation	42	04-Dec-18 A	14-Feb-19 A				
SUB20430	PMI #18 Protection works & awaiting EPD approval on transplant Aquilaria Sir	42	04-Dec-18 A	08-Mar-19				
Construction Works in Slope C3 (Portion B)								
Preliminary Works								
Site Set-up Works								
CON20060	Erect hoarding at portion B	48	24-Dec-18 A	06-Mar-19				
CON20080	Install monitoring & instrumentation at portion B	30	21-Feb-19	27-Mar-19				
CON20042	PMI #23 Transplant Aquilaria Sinensis at portion B	102	09-Mar-19	15-Jul-19				
Construction Noise Semi-Enclosure SE2 (Portion C)								
Preliminary Works								
Site Set-up Works								
CON20070	Erect hoarding at portion C	47	28-Dec-18 A	23-Feb-19				
CON20050	Trees protection / trees felling works at portion C	35	07-Jan-19 A	06-Mar-19				
CON20090	Install monitoring & instrumentation at portion C	44	07-Mar-19	02-May-19				
CON20051	Trees preservation duration works period at portion C	1012	07-Mar-19	06-Aug-22				
Construction Works								
Road Works								
CON20030	Notification of District Welcome Signboard relocation	106	09-Oct-18 A	06-Mar-19				
CON201110	Relocation of existing traffic signal lighting (by EMSD's contractor)	64	15-Nov-18 A	06-Mar-19				
CON201120	Relocation of existing HyD lighting (by CLPE's contractor)	64	15-Nov-18 A	06-Mar-19				
CON201130	Remove existing central median - stage 1	10	11-Feb-19 A	07-Mar-19				
CON20100	Site clearance for new location of District Welcome Signboard	12	07-Mar-19	20-Mar-19				
CON20120	Construct haul road near junction at clear water bay road	12	07-Mar-19	20-Mar-19				
CON201140	Install temporary lighting - stage 1	9	08-Mar-19	18-Mar-19				
CON201150	Remove existing central median - stage 2	10	19-Mar-19	29-Mar-19				
CON201010	Construct footing of District Welcome Signboard at new location	10	21-Mar-19	01-Apr-19				
CON201160	Install temporary lighting - stage 2	6	30-Mar-19	06-Apr-19				
CON201020	District Welcome Signboard relocation	12	02-Apr-19	16-Apr-19				
CON201170	Remove existing central median - stage 3	7	08-Apr-19	15-Apr-19				
CON201030	Make good works for District Welcome Signboard relocation	8	17-Apr-19	29-Apr-19				
CON20130	Traffic diversion for phase 1	0		29-Apr-19				
Noise Semi-Enclosure Sub-structure Works								
Phase 1								
CON20140	Site formation works (140m, 1m/d, 2 teams)	77	30-Apr-19	01-Aug-19				
Road Improvement Works Location 3 (RIW3)								

- Summary
- Actual Work
- Remaining Work
- Critical Remainin...
- Milestone

Activity ID	Activity Name	Duration	Start	Finish	2019				
					Feb 14	Mar 15	Apr 16	May 17	
Submission Works for RIW3									
SUB30560	PMI #17 Clearance of undersized vegetation other than plant of conservation	42	04-Dec-18 A	14-Feb-19 A					
Construction Works									
Works in Slope D1									
Preparation Works									
CON30010	Trees felling (Slope D1)	90	12-Feb-19 A	03-Jun-19					
CON30012	Install monitoring & instrumentation (Slope D1)	60	05-Mar-19	20-May-19					
Slope Works (Slope D1)									
CON30070	Soil nail works	72	02-May-19	27-Jul-19					
CON30060	Slope works at slope D1 (L=240m)	240	03-May-19	20-Feb-20					
Construction of Retaining Wall RWD1									
Foundation Works (RWD1)									
CON30190	Pre-drill & construct socket H-pile works at RWD1 (144nos, 6d/no, 4 teams)	216	02-May-19	18-Jan-20					
CON30200	Pre-drill & construct bored pile (CH94~CH130, 5nos, 24d/no, team 1)	120	02-May-19	23-Sep-19					
Road Works (Slope D1)									
CON30890	Utilities mapping at Section 3	56	08-Jan-19 A	11-Mar-19					
Works in Slope D2									
Construction of Retaining Wall RWD2									
CON30020	Trees felling (slope D2)	30	23-Jan-19 A	02-Mar-19					
CON30022	Install monitoring & instrumentation (Slope D2)	60	04-Mar-19	18-May-19					
CON30080	Install sheet pile, support & slope works at slope D2 (L=75m)	90	12-Apr-19	02-Aug-19					
Works in Slope D3									
Slope Works (Slope D3)									
CON300130	EWN #016 - Piling works by WSD Contractor at junction	42	19-Nov-18 A	01-Feb-19 A					
CON300110	Relocation of existing traffic signal lighting (by EMSD's contractor) (RIW3)	64	30-Nov-18 A	15-Mar-19					
CON300120	Relocation of existing HyD lighting (by CLPE's contractor) (RIW3)	42	11-Dec-18 A	06-Mar-19					
CON300140	Modification works to existing junction near slope D2	18	15-Feb-19 A	22-Mar-19					
CON30030	Install safety fencing, from haul road & hoarding (CH250 to CH130)	18	23-Mar-19	13-Apr-19					
CON30028	Trees felling (Slope D3, CH250 to CH130)	60	15-Apr-19	29-Jun-19					
CON30029	Install monitoring & instrumentation (Slope D3)	60	03-May-19	15-Jul-19					
CON30120	Cut slope works (CH250 to CH130) (L=120m, 12255m3, 60m3/d)	198	18-May-19	13-Jan-20					
Pedestrian Connectivity Facility (PC-E8)									
Submission Works									
SUB41180	PMI #17 Clearance of undersized vegetation other than plant of conservation	73	04-Dec-18 A	14-Feb-19 A					
Construction Works									
Preparation Works									
Trees Works									
CON40080	Trees felling works & trees protection works	52	15-Feb-19 A	17-Apr-19					
CON400820	Preparation works for trees transplant & trees transplant at portion G	84	15-Feb-19 A	30-May-19					
CON400810	Trees preservation duration works period at portion G	487	18-Apr-19	07-Dec-20					
Hoarding Works & Site Set-up									
CON40100	Erect hoarding (between Hiu Kwong Street & Hiu Yuk Path)	21	09-Jan-19 A	26-Jan-19 A					
CON400710	Hoarding boundary of football court discussion with supervisor / LCSD	42	14-Jan-19 A	06-Mar-19					
CON40070	Erect hoarding (along Hiu Ming Street)	10	23-Jan-19 A	02-Feb-19 A					
CON400720	Erect hoarding (at football pitch)	12	07-Mar-19	20-Mar-19					
CON40150	Formation works for works area at upper portion	30	18-Apr-19	28-May-19					
Earth Works									
CON40040	Install monitoring & instrumentation (PC-E8)	24	21-Feb-19	20-Mar-19					
CON40140	Construct soldier pile wall to E8-ABT	52	21-Mar-19	27-May-19					
CON40160	Soil nailing & slope cut at slope E8-1 and E8-2	90	18-Apr-19	08-Aug-19					
CON40170	ELS to E8-F4 (approx 1783m3, @25m3/d)	72	18-Apr-19	18-Jul-19					
Pedestrian Connectivity Facility (PC-E11)									
Construction Works									
Preliminary Works									
CON40670	Install monitoring & instrumentation (PC-E11)	18	15-Dec-18 A	13-Feb-19 A					
Bus-Bus Interchange Public Toilet									
CON41270	Application for power supply & energization (BBI Toilet)	90	29-Jan-19 A	23-May-19					
Pedestrian Connectivity Facility System A (SYA)									
Construction Works									
Preliminary Works									
CON51210	Install monitoring & instrumentation (PC-SYA)	30	21-Dec-18 A	26-Jan-19 A					
CON50034	Revise hoarding boundary & erect revised boundary hoarding	48	21-Jan-19 A	11-Apr-19					

- Summary
- Critical Remainin...
- Actual Work
- Remaining Work
- Milestone

Activity ID	Activity Name	Duration	Start	Finish	2019			
					Feb 14	Mar 15	Apr 16	May 17
Sub-structure Works								
CON500420	Excavate & install support at SYA-F1 (+144 to +130.5mPD, 2321m3, 40m3/d +	84	24-Jan-19 A	15-May-19	[Green bar from Feb 14 to May 17]			
CON500510	Construct footing SYA-F1 (+130.5 ~ +134mPD)	41	16-May-19	04-Jul-19	[Green bar from May 17 to Jul 04]			
Pedestrian Connectivity Facility System B (SYB)								
Construction Works								
Preliminary Works								
CON50188	Install monitoring & instrumentation (PC-SYB)	24	21-Feb-19	20-Mar-19	[Green bar from Feb 21 to Mar 20]			
CON50200	Erect hoarding at portion K lower area (near slope side)	24	25-Feb-19	23-Mar-19	[Red bar from Feb 25 to Mar 23]			
CON50220	Form haul road	24	25-Mar-19	25-Apr-19	[Red bar from Mar 25 to Apr 25]			
CON51110	Erect hoarding at portion L lower area (near existing footbridge side)	24	25-Mar-19	25-Apr-19	[Green bar from Mar 25 to Apr 25]			
Foundation Works								
CON50280	Mobilisation of construct socket H-pile works to SYB-PC2	18	26-Apr-19	18-May-19	[Green bar from Apr 26 to May 18]			
CON50260	Mobilisation of socketted H pile works to SYB-PC3	18	26-Apr-19	18-May-19	[Red bar from Apr 26 to May 18]			
Earth Works								
CON50240	Slope works - slope B2	23	26-Apr-19	24-May-19	[Green bar from Apr 26 to May 24]			
CON50230	Cut slope works - slope B1 (3900m3, 50m3/d)	77	30-Apr-19	01-Aug-19	[Red bar from Apr 30 to Aug 01]			

- Summary
- Actual Work
- Remaining Work
- Critical Remainin...
- Milestone