

Activity ID	Activity Name	Duration	Start	Finish	2020					
					Feb 26	Mar 27	Apr 28	May 29		
NE2017/03 - ARQ PHASE 2A - Monthly Programme Update (202001)-1 _200217		1395	14-Dec-18 A	19-Jan-23						
Road Improvement Works Location 1 (RW1)		562	14-Dec-18 A	17-Feb-21						
Construction Works		562	14-Dec-18 A	17-Feb-21						
DUR10130	duration summary of slip road 2	423	14-Dec-18 A	06-Jun-20						
CON12310	Site clearance, uu diversion & ELS works (KS27 west side)	210	15-Apr-19 A	06-Feb-20	█					
DUR10110	Duration of gasmain diversion after 28/8/2019	172	29-Aug-19 A	28-Mar-20						
CON11430	Site formation works & form haul road (FE1 "b" side)	60	09-Sep-19 A	22-Jan-20	█					
CON10610	ELS to RW pile cap (RWC2 type 1a, 1, 2)	120	16-Oct-19 A	18-Mar-20	█					
CON11130	Civil provision works on Towngas new request (12wk)	72	04-Nov-19 A	01-Feb-20	█					
CON10210	Pre-drill & construct bored pile (1no, 36d/no, 1 team)	36	21-Nov-19 A	13-Feb-20	█					
CON10230	ELS works to footing (RWC2 type 4, 6, 7, 8)	60	21-Nov-19 A	26-Feb-20	█					
CON11330	Construct socket H-pile works (CT5-PC1 ~ CT5-PC3) (12nos, 6d/no, 1 team)	72	29-Jan-20	25-Apr-20		█				
CON10730	Mobilisation works for socket H-pile works (RWC2 type 3)	12	29-Jan-20	11-Feb-20		█				
CON11470	Existing towngas main diversion	48	03-Feb-20	28-Mar-20		█				
CON11150	Gasmain laying (by Towngas, 8wk requested by Towngas)	48	03-Feb-20	28-Mar-20		█				
CON12330	Construct subway footing (KS27 west side)	90	07-Feb-20	28-May-20		█				
CON10750	Pre-drill & construct socket H-pile works (RWC2 type 3; 400nos, 3d/no, 4 team)	300	14-Feb-20	17-Feb-21		█				
CON10250	Construct bored pile (1no, 36d/no, 1 team)	36	14-Feb-20	26-Mar-20		█				
CON10310	Construct RW footing (RWC2 type 4, 6, 7, 8)	72	27-Feb-20	27-May-20		█				
CON10630	Construct RW footing (RWC2 type 1a, 1, 2)	120	19-Mar-20	14-Aug-20		█				
CON10270	ELS to bore pile pile cap (RWC2 type 5)	59	27-Mar-20	10-Jun-20		█				
CON10330	upgrading works at Feature No. 11NEAF60 (by pip-by-pit method) - Stage 2	68	27-Mar-20	20-Jun-20		█				
CON11510	Pre-drill & construct socket H-pile works works (FE1-PC3b ~ FE1-PC7b) (24nc)	144	30-Mar-20	22-Sep-20		█				
CON11170	Utilities works, drainage works for slip road 2 _stage 3	60	30-Mar-20	13-Jun-20		█				
CON11210	Utilities works, drainage works for slip road 2 _stage 4	18	30-Mar-20	23-Apr-20		█				
CON12350	Construct subway wall and soffit (KS27 west side)	120	03-Apr-20	29-Aug-20		█				
CON11190	Road works for slip road 2 _stage 3	60	24-Apr-20	07-Jul-20		█				
CON11230	Road works for slip road 2 _stage 4	18	24-Apr-20	16-May-20		█				
CON11350	Construct NB pile cap (CT5-PC1 ~ CT5-PC3)	60	27-Apr-20	09-Jul-20		█				
CON11270	Upgrading works on existing slip road 2 _stage 5	18	18-May-20	06-Jun-20		█				
Road Improvement Works Location 2 (RW2)		1085	06-Mar-19 A	19-Jan-23						
Construction Works in Slope C3 (Portion B)		228	09-Sep-19 A	18-Jul-20						
CON20510	Drill & install soil nails (Zone 2 to Zone 3, 119nos 8m dp, 3d/no, 3 team)	120	09-Sep-19 A	05-Feb-20	█					
CON20570	Drill & install soil nails (Zone 5 & Zone 6, 92nos 10m dp, 3d/no, 3 team)	96	19-Oct-19 A	14-Feb-20	█					
CON20750	Cut slope & formation works @RW bay 3 to bay 8	90	03-Dec-19 A	06-Apr-20		█				
CON20590	Drill & install tie back @RW bay 3 to bay 8 (Zone 4 & Zone 5, 84nos 7m depth,	90	07-Jan-20 A	13-May-20		█				
CON20650	Install sheet pile to RW bay 9 to bay 13	18	15-Feb-20	06-Mar-20		█				
CON20830	Construct RW bay 3 to bay 8 base (L=34m)	72	27-Feb-20	27-May-20		█				
CON20670	ELS to RW bay 9 to bay 13 formation	41	07-Mar-20	28-Apr-20		█				
CON20850	Construct RW bay 3 to bay 8 wall (L=34m)	72	26-Mar-20	24-Jun-20		█				
CON20690	Cut slope & formation works @Zone 4	42	29-Apr-20	18-Jun-20		█				
CON20790	Construct RW bay 9 to bay 13 base (L=30m)	66	29-Apr-20	18-Jul-20		█				
Construction Noise Semi-Enclosure SE2 (Portion C)		1085	06-Mar-19 A	19-Jan-23						
DUR20030	Trees preservation duration works period at portion C	1085	06-Mar-19 A	19-Jan-23						
CON21631	Trial pit excavation for expose existing utilities	37	21-Oct-19 A	30-Jan-20	█					
CON21650	Pre-drill & construct piling fdn (CT4, SE2 Bay4 to Bay12)	90	31-Jan-20	21-May-20		█				
Road Improvement Works Location 3 (RW3)		389	25-Apr-19 A	28-Nov-20						
Construction Works		389	25-Apr-19 A	28-Nov-20						
CON30051	Coordination with EPD for access at lower portion at Slope D1	136	25-Apr-19 A	30-Jan-20	█					
CON31050	Cut slope works (CH0 to CH115) (L=115m, 1085m3, 30m3/d)	365	23-May-19 A	28-Nov-20		█				
CON30790	Install sheet pile, support & slope works at slope D2 (L=75m)	90	29-Oct-19 A	07-Mar-20		█				
CON31070	Construct RWD3 (CH0 to CH60)	150	18-Dec-19 A	24-Jun-20		█				
CON30111	Slope works at slope D1 (stage 1a, 10% completed)	66	08-Jan-20 A	27-Mar-20		█				
CON30230	Construct mini pile at RWD1 (bay 1 to bay 7) (105nos, 1.5d/no, 2 teams)	79	15-Jan-20 A	23-Apr-20		█				
CON30070	Form haul road B	42	31-Jan-20	19-Mar-20		█				
CON30810	Construct retaining wall RWD2 footing	90	09-Mar-20	29-Jun-20		█				
CON30650	Watermain works on Sau Man Ping Road toward Lam Tim (Section 1)	95	10-Mar-20	07-Jul-20		█				
CON30130	Slope works at slope D1 (stage 2, 20% completed)	78	28-Mar-20	06-Jul-20		█				
CON30830	Construct retaining wall RWD2 wall	90	07-Apr-20	28-Jul-20		█				
CON30250	Construct mini pile at RWD1 (bay 8 to bay 14) (121nos, 1.4d/no, 2 teams)	81	17-Apr-20	24-Jul-20		█				
CON30290	Construct RWD1 (bay 1 to bay 7) pile cap (2 teams)	60	24-Apr-20	07-Jul-20		█				
CON30430	Construct RWD1-Type 4 pile cap (CH144-CH160, 16m)	60	24-Apr-20	07-Jul-20		█				
Pedestrian Connectivity Facility (PC-E8)		399	21-Feb-19 A	03-Aug-20						
Construction Works		399	21-Feb-19 A	03-Aug-20						
CON40290	Relocate existing street lighting (AA6955) at Hiu Yuk Path (by CLPE's contract)	185	21-Feb-19 A	06-Feb-20	█					
CON41930	Application for power supply & energization (PC-E8)	156	25-Mar-19 A	04-Feb-20	█					
DUR40010	Trees preservation duration works period at portion G	347	01-Apr-19 A	03-Aug-20						
CON40550	Working platform for F4, F5 & F6 disposal works	59	05-Aug-19 A	30-Jan-20	█					
CON40570	ELS to E8-F7 (approx 1378m3, @25m3/d)	55	27-Nov-19 A	13-Feb-20		█				
CON40611	Temporary support & stabilisation works at F4, F5 & F6	58	27-Nov-19 A	01-Feb-20	█					

- Actual Work
- Remaining Work
- Milestone

Activity ID	Activity Name	Duration	Start	Finish	2020			
					Feb 26	Mar 27	Apr 28	May 29
CON40850	Construct footing E8-F6 (65m3) & backfilling	24	16-Dec-19 A	07-Feb-20				
CON41030	Construct escalator pit F1>P1	60	24-Jan-20	07-Apr-20				
CON40770	Construct footing E8-F3 (65m3) & backfilling	24	31-Jan-20	27-Feb-20				
CON40810	Construct footing E8-F4 (65m3) & backfilling	24	03-Feb-20	29-Feb-20				
CON40790	Construct footing E8-F5 (65m3) & backfilling	24	03-Feb-20	29-Feb-20				
CON40612	Temporary support & stabilisation works at F7	26	03-Feb-20	03-Mar-20				
CON40990	Construct pier E8-P5 (2 pour)	42	08-Feb-20	27-Mar-20				
CON40910	Construct pier E8-P2 (2 pour)	42	28-Feb-20	21-Apr-20				
CON40830	Construct footing E8-F7 (38m3) & backfilling	18	02-Mar-20	21-Mar-20				
CON40950	Construct pier E8-P3 (2 pour)	42	02-Mar-20	23-Apr-20				
CON40930	Construct pier E8-P4 (2 pour)	42	02-Mar-20	23-Apr-20				
CON40490	Soil nailing & slope cut at slope E8-1 and E8-2	60	04-Mar-20	19-May-20				
CON40590	ELS to E8-F8 (approx 1377m3, @25m3/d)	55	04-Mar-20	13-May-20				
CON40970	Construct pier E8-P6 (2 pour)	42	23-Mar-20	16-May-20				
CON41170	Erect steel roof F9 & F1>P1	48	08-Apr-20	08-Jun-20				
CON41050	Construct escalator pit P1>P2	60	22-Apr-20	04-Jul-20				
CON41070	Construct escalator pit P2>P3	60	24-Apr-20	07-Jul-20				
CON41090	Construct escalator pit P3>P4	60	24-Apr-20	07-Jul-20				
CON40870	Construct footing E8-F8 (72m3) & backfilling	24	14-May-20	10-Jun-20				
CON41110	Construct escalator pit P4>P5	60	20-May-20	30-Jul-20				
CON41130	Construct escalator pit P5>P6	60	20-May-20	30-Jul-20				
Pedestrian Connectivity Facility (PC-E11)		1054	08-Jan-19 A	06-Jan-22				
Construction Works		1054	08-Jan-19 A	06-Jan-22				
DUR40030	Trees preservation duration works period at portion E	856	08-Jan-19 A	06-Jan-22				
CON42190	ELS & construct sub-structure for E11-PC3	54	23-Sep-19 A	20-Feb-20				
CON42271	Trial pit for expose ground obstruction	42	23-Nov-19 A	30-Jan-20				
CON42150	Construct socket H-pile works for E11-PC6 (49nos, 6d/no, 1 rig)	81	25-Nov-19 A	24-Feb-20				
CON42990	Provide temporary access form lin tak road to new bus-bus interchange	30	21-Dec-19 A	31-Jan-20				
CON42290	ELS & construct sub-structure for E11-PC1	30	31-Jan-20	05-Mar-20				
CON43010	Maintenance temporary access form lin tak road to new bus-bus interchange	288	01-Feb-20	14-Nov-20				
CON42370	Construct pier E11-P1	48	11-Feb-20	07-Apr-20				
CON42310	Construct pier E11-P3	48	11-Feb-20	07-Apr-20				
CON42330	Construct pier E11-P2	48	21-Feb-20	21-Apr-20				
CON42250	ELS & construct sub-structure for E11-PC6 (2 teams)	30	25-Feb-20	30-Mar-20				
CON42390	Construct lift tower 1 (2 teams)	60	06-Mar-20	21-May-20				
CON42350	Construct lift tower 2 (2 teams) & blackfill	60	31-Mar-20	15-Jun-20				
CON42410	Construct pier E11-P4	48	08-Apr-20	08-Jun-20				
CON42450	Erect steel frame E11-FB2, construct floor slab & side planter	30	16-May-20	19-Jun-20				
Pedestrian Connectivity Facility System A (SYA)		195	16-Jan-20 A	11-Sep-20				
Construction Works		195	16-Jan-20 A	11-Sep-20				
CON50230	Construct footing SYA-F1 (+134 ~ +144mPD)	66	16-Jan-20 A	28-Mar-20				
CON50250	Construct superstructure of lift tower to roof level (3m/pour, +144 to +165.7mPI)	135	30-Mar-20	11-Sep-20				
Pedestrian Connectivity Facility System B (SYB)		181	02-Oct-19 A	04-Jul-20				
Construction Works		181	02-Oct-19 A	04-Jul-20				
CON50852	Excavate trial pit, trial trench etc, TTA application & co-ordination meeting	54	02-Oct-19 A	28-Feb-20				
CON51030	Pre-drill & construct socket H-pile works at SYB-PC8 (20nos, 6d/no, 1 team)	120	05-Dec-19 A	06-May-20				
CON51350	Excavate & install support at SYB-PC3 (810m3, 25m3/d, 1 team + 12d)	48	12-Dec-19 A	12-Feb-20				
CON50853	Gasmain diversion (Sys B) - planning (by Towngas)	48	28-Dec-19 A	26-Feb-20				
CON51110	Pre-drill & construct socket H-pile works at SYB-PC7 (20nos, 6d/no, 1 team)	120	11-Jan-20 A	09-Jun-20				
CON51650	Construct pile cap SYB-ABT (100m3)	90	21-Jan-20	14-May-20				
CON50890	Site clearance at portion L (to PC-1)	66	21-Jan-20	14-Apr-20				
CON51290	Install sheet pile at SYB-PC6	12	29-Jan-20	11-Feb-20				
CON51310	Excavate & install support at SYB-PC6	30	12-Feb-20	17-Mar-20				
CON51610	Construct pile cap SYB-PC3 (340m3)	36	13-Feb-20	25-Mar-20				
CON50854	Gasmain diversion (Sys B) - Apply 1st stage TTA	16	29-Feb-20	18-Mar-20				
CON51050	Mobilisation piling rig plant to SYS-PC6	6	18-Mar-20	24-Mar-20				
CON51370	Install sheet pile at SYB-PC4	12	18-Mar-20	31-Mar-20				
CON50855	Gasmain diversion (Sys B) - Apply 2nd stage TTA & civil works for gasmain dive	12	19-Mar-20	01-Apr-20				
CON51070	Pre-drill & construct piling fdn at SYB-PC6	50	25-Mar-20	28-May-20				
CON51630	Construct below ground sub-structure SYB-LT1 & SYB-ST1	48	26-Mar-20	27-May-20				
CON51390	Excavate & install support at SYB-PC4	30	01-Apr-20	12-May-20				
CON50856	Gasmain diversion (Sys B) - gasmain diversion works (by Towngas)	36	02-Apr-20	20-May-20				
CON51670	Construct pile cap SYB-PC8 (94m3)	24	07-May-20	03-Jun-20				
CON52190	Construct above ground structure SYB-ABT	42	15-May-20	04-Jul-20				
Bus-Bus Interchange Public Toilet (BBI Toilet)		442	30-Nov-19 A	13-Feb-21				
Construction Works		66	30-Nov-19 A	14-Feb-20				
CON43150	Install cabinet & sanitary fittings (BBI Toilet)	36	30-Nov-19 A	29-Jan-20				
CON43350	T&C and Statutory Inspection _BBI toilet	19	15-Jan-20 A	14-Feb-20				
Works related to section 10A - Establishment Works for Landscape Softworks in Section 10		365	15-Feb-20	13-Feb-21				
CON43370	Establishment Works for Landscape Softworks in Section 10 (Portion F1)	365	15-Feb-20	13-Feb-21				

- Actual Work
- Remaining Work
- Milestone