

Activity ID	Activity Name	Duration	Start	Finish	2021			
					Feb 38	Mar 39	Apr 40	May 41
NE2017/03 - ARQ PHASE 2A - Monthly Programme Update (202102)-0_210302		1034	23-May-19 A	21-Mar-22				
Road Improvement Works Location 1 (RIW1)		580	06-Apr-20 A	21-Mar-22				
Construction Works		580	06-Apr-20 A	21-Mar-22				
CON10231	Existing watermain diversion (by WSD)	24	06-Apr-20 A	09-Mar-21				
CON11576	Construct NB RC wall (FE1-F4b to FE1-F7b, 57m, 0.85m/d, 1 team)	66	11-Sep-20 A	06-Mar-21				
CON10728F	Site formation works (RWC2 Type 3a & 4)	23	21-Oct-20 A	22-Feb-21				
CON11170	Utilities works, drainage works for slip road 2_stage 3	60	22-Oct-20 A	04-Mar-21				
CON10650	Construct RW wall (RWC2 type 1a & 1)	225	04-Nov-20 A	16-Aug-21				
CON10652	Construct RW footing (RWC2 type 2)	225	04-Nov-20 A	16-Aug-21				
CON10310	Construct RW footing (RWC2 type 4, 6, 7, 8)	121	07-Nov-20 A	22-Apr-21				
CON11318F	TTA application for TMLG approval	18	13-Nov-20 A	27-Feb-21				
CON11190	Road works for slip road 2_stage 3	60	23-Nov-20 A	08-Apr-21				
CON10654	Construct RW wall (RWC2 type 2)	207	25-Nov-20 A	16-Aug-21				
CON11230	Road works for slip road 2_stage 4	18	30-Nov-20 A	06-Mar-21				
CON10370	Construct RW wall (RWC2 type 4, 6, 7, 8)	213	14-Dec-20 A	17-Sep-21				
CON10410	Slope reinstatement works (RWC2 type 4, 6, 7, 8)	90	14-Dec-20 A	22-Apr-21				
CON10670	Slope reinstatement works (RWC2 type 1a, 1, 2)	96	28-Dec-20 A	05-May-21				
CON11508	Pre-drill works on FE1	18	20-Jan-21 A	07-Apr-21				
CON10728H	Temporary diversion - Stage 2	6	10-Feb-21 A	01-Mar-21				
CON12360	Construct subway wall and soffit (KS27 west side, bay 2)	30	19-Feb-21 A	25-Mar-21				
CON10270	ELS to bore pile pile cap (RWC2 type 5)	59	22-Feb-21	06-May-21				
CON11318G	RA application, TTA setup & Trial run	12	01-Mar-21	13-Mar-21				
CON11318F1	Revised TTA for CT5 after Slip Road 2 Completion	0	01-Mar-21					
CON10730	Mobilization works for socket H-pile works (RWC2 type 3)	12	02-Mar-21	15-Mar-21				
CON11270	Upgrading works on existing slip road 2_stage 5	18	08-Mar-21	31-Mar-21				
CON10750	Pre-drill & construct socket H-pile works (RWC2 type 3; 400nos, 3d/no, 4 team)	300	17-Mar-21	21-Mar-22				
CON12370	Site clearance & ELS works (KS27 east side)	90	30-Mar-21	17-Jul-21				
CON11506	Erect piling platform on FE1	12	08-Apr-21	21-Apr-21				
CON11326	Site establishment for piling works	27	09-Apr-21	11-May-21				
CON11510	Construct piling foundation at FE1 Type 1 (12nos, 5d/no, 1 team)	60	22-Apr-21	05-Jul-21				
CON12170	Drainage & utilities works (RWC2 type 1a, 1, 2)	72	06-May-21	31-Jul-21				
CON10390	Construct pile cap (RWC2 type 5)	90	07-May-21	23-Aug-21				
CON11330	(NCE??) Construct CT5 Type 1 piling foundation (18nos, 5d/no, 1 team)	90	12-May-21	27-Aug-21				
Road Improvement Works Location 2 (RIW2)		269	14-Aug-20 A	16-Jun-21				
Construction Works in Slope C3 (Portion B)		269	14-Aug-20 A	16-Jun-21				
CON20774	Soil nail works at RW3b	90	14-Aug-20 A	22-Feb-21				
CON20970	Construct RW3Cd wall (L=17m, 4wk/pour, 2pour)	48	26-Nov-20 A	24-Feb-21				
CON20650A	(NCE067) Temporary works design change due to unforeseen ground conditions	78	17-Dec-20 A	26-Apr-21				
CON20170	Fabrication of NB steel post - along slope side	90	21-Feb-21	21-May-21				
CON20910	Construct RW bay 14 to bay 16 base (L=19m)	42	23-Feb-21	16-Apr-21				
CON20930	Construct RW bay 14 to bay 16 wall (L=19m)	42	16-Mar-21	08-May-21				
CON20670	ELS to RW bay 9 to bay 13 formation	41	27-Apr-21	16-Jun-21				
CON21010	Utilities & drainage works at Portion B (bay 3 to bay 8)	30	10-May-21	15-Jun-21				
Construction Noise Semi-Enclosure SE2 (Portion C)		127	21-Dec-20 A	31-May-21				
CON22730D	PM review & acceptance revise design of RW1 for CT4 & SE2 due to CE259	36	21-Dec-20 A	06-Mar-21				
CON21960	ELS for SE2 (Bay 13 to Bay 21)	48	28-Jan-21 A	16-Apr-21				
CON21650D	Construct piling foundation (SE2 Bay4 to Bay12)	55	04-Feb-21 A	30-Apr-21				
CON21962	Construct piling platform SE2 (Bay 13 to Bay 21)	30	17-Apr-21	24-May-21				
CON21650F	(EWN069) Shortage of concrete & aggregate supply @ RIW2	24	03-May-21	31-May-21				
Road Improvement Works Location 3 (RIW3)		740	23-May-19 A	16-Nov-21				
Construction Works		740	23-May-19 A	16-Nov-21				
CON31050	(CE140) Cut slope works (CH0 to CH115) (L=115m, 10857m3, 30m3/d)	365	23-May-19 A	24-Mar-21				
CON31074	PM review & acceptance and slope stabilization measures (Stage 1)	180	11-Mar-20 A	20-Mar-21				
CON30654	(EWN 50, EWN52, EWN57, EWN58) JV Pending WSD confirm SMPR waterr	177	01-Jun-20 A	07-Apr-21				
CON30850	Construct slip road 4 utilities works & black fill & road works	72	18-Aug-20 A	27-Feb-21				
CON30870	Construct slip road 4 road works	72	15-Sep-20 A	27-Feb-21				
CON30330	Construct RWD1 (bay 1 to bay 7) utilities works & backfill (2 teams)	60	24-Nov-20 A	27-Feb-21				
CON30250	Construct mini pile at RWD1 (bay 11 to bay 14) (69nos, 1.04d/no, 1 team)	72	29-Dec-20 A	30-Mar-21				
CON30130	Slope works at slope D1 (stage 2, 20% completed)	72	21-Jan-21 A	22-Apr-21				
CON31050C	(NCE081) Inclement weather (21/8/2020 to 20/9/2020) affected to RIW3 Slope	19	30-Jan-21 A	24-Feb-21				
CON31310	Utilities works, drainage works & watermain (CH0 to CH115)	72	22-Feb-21	22-May-21				
CON31050D	(NCE082) Inclement weather (21/9/2020 to 20/10/2020) on RIW3 Slope D3	6	25-Feb-21	03-Mar-21				
CON31730	Road re-alignment & TTA modification on SMPR	30	01-Mar-21	08-Apr-21				
CON31330	Road works (CH0 to CH115)	60	12-Mar-21	27-May-21				
CON30250A	(NCE082) Inclement weather (21/8/2020 to 20/9/2020) affected to RIW3 mini piling	19	31-Mar-21	22-Apr-21				
CON30530	Drainage & utilities works (bay 1 to bay 7)	60	08-Apr-21	19-Jun-21				
CON30650	Construct Twin Fresh Watermain CH10 to CH100	120	08-Apr-21	30-Aug-21				
CON30656	Construct Twin Fresh Watermain CH10 to CH100	160	08-Apr-21	19-Oct-21				
CON30658	Construct Twin Fresh Watermain CH270 to CH320	184	08-Apr-21	16-Nov-21				
CON30662	Construct Fresh Watermain A CH320 to CH400 (EPD access)	180	08-Apr-21	11-Nov-21				

- Actual Work
- Remaining Work
- Milestone

NE/2017/03 Development of Anderson Road Quarry Site - Investigation Design & Construction
Development of Anderson Road Quarry Site Road - Improvement Works & Pedestrian Connectivity Facilities Works Phase 2A
 3-Month Rolling Programme

Activity ID	Activity Name	Duration	Start	Finish	2021					
					Feb 38	Mar 39	Apr 40	May 41		
CON30150	Slope works at slope D1 (stage 3, 40% completed)	72	23-Apr-21	20-Jul-21						
CON30250B	(NCE082) Inclement weather (21/9/2020 to 20/10/2020) on RIW3 D1	6	23-Apr-21	29-Apr-21						
CON30350	Construct RWD1 (bay 8 to bay 14) pile cap (2 teams)	60	30-Apr-21	13-Jul-21						
CON30550	Road works (bay 1 to bay 7)	60	03-May-21	14-Jul-21						
Pedestrian Connectivity Facility (PC-E11)		233	07-Sep-20 A	28-Jun-21						
Construction Works		233	07-Sep-20 A	28-Jun-21						
CON42270	Construct U/G utilities & backfill	120	07-Sep-20 A	23-Mar-21						
CON42910	Application for power supply & energization (PC-E11)	144	11-Sep-20 A	01-Mar-21						
CON42296	Construct type L manhole (2 nos)	60	09-Dec-20 A	23-Feb-21						
CON42298	Construct sub-structure for E11-PC1	60	19-Dec-20 A	05-Mar-21						
CON42450	Erect steel frame E11-FB2, construct floor slab & side planter	30	08-Feb-21 A	17-Mar-21						
CON42430	Erect steel frame E11-FB3, construct floor slab & side planter	30	08-Feb-21 A	17-Mar-21						
CON42530	Erect steel frame E11-FB4, construct floor slab & side planter	30	16-Feb-21 A	22-Mar-21						
CON42550	Erect steel frame E11-FB5, construct floor slab & side planter	30	22-Feb-21 A	31-Mar-21						
CON42630	Construct covered-walkway between PC-E11 & BBI toilet	102	22-Feb-21	28-Jun-21						
CON42670	Install glass & window to lift tower no 2	42	22-Feb-21	15-Apr-21						
CON42298A	(EWN069) Shortage of concrete & aggregate supply @ E11	25	06-Mar-21	08-Apr-21						
CON42510	Erect roof steel frame, gutter, corrugated metal sheet & fall arrest system E11-F	48	18-Mar-21	18-May-21						
CON42490	Erect roof steel frame, gutter, corrugated metal sheet & fall arrest system E11-F	48	18-Mar-21	18-May-21						
CON42590	Erect roof steel frame, gutter, corrugated metal sheet & fall arrest system E11-F	48	23-Mar-21	24-May-21						
CON42610	Erect roof steel frame, gutter, corrugated metal sheet & fall arrest system E11-F	48	01-Apr-21	29-May-21						
CON42390	Construct lift tower 1 (2 teams)	60	09-Apr-21	21-Jun-21						
CON42770	ABWF works @LT2 (inside 2nos lift shaft)	12	16-Apr-21	29-Apr-21						
CON42870	E&M works to PC-E11 @LT2 (inside 2nos lift shaft)	12	30-Apr-21	14-May-21						
CON42772	ABWF works @LT2 (Other than lift shaft area)	48	30-Apr-21	28-Jun-21						
CON42872	E&M works to PC-E11 @LT2 (Other than lift shaft area)	36	15-May-21	28-Jun-21						
Pedestrian Connectivity Facility (PC-E8)		165	21-Dec-20 A	16-Jul-21						
Construction Works		165	21-Dec-20 A	16-Jul-21						
CON41770	E&M works (F9 & F1 to P1)	60	21-Dec-20 A	06-Mar-21						
CON41850	E&M works (P5 to P6)	60	21-Dec-20 A	06-Mar-21						
CON41250	Erect steel roof (steel frame) P4>P5	48	29-Dec-20 A	26-Feb-21						
CON41270	Erect steel roof (steel frame) P5>P6	48	29-Dec-20 A	26-Feb-21						
CON41690	3A_ Install escalator & temp. T&C (E8-E9 & E8-E10) (P4 to P5)	90	29-Dec-20 A	21-Apr-21						
CON41710	3B_ Install escalator & temp. T&C (E8-E11 & E8-E12) (P5 to P6)	90	29-Dec-20 A	21-Apr-21						
CON41050	Construct escalator pit P1>P2 (E3 & E4)	60	11-Jan-21 A	24-Mar-21						
CON41070	Construct escalator pit P2>P3 (E5 & E6)	60	11-Jan-21 A	24-Mar-21						
CON41008A	(EWN069) Shortage of concrete & aggregate supply @ E8	25	28-Jan-21 A	01-Mar-21						
CON41170A	(EWN048C) Install roof cladding F9 & F1>P1	12	22-Feb-21*	06-Mar-21						
CON41010	Construct E8-ABT	30	02-Mar-21	09-Apr-21						
CON41890	E&M works (P3 to P4)	60	08-Mar-21	22-May-21						
CON41230A	(EWN048C) Install roof cladding P3>P4	12	08-Mar-21*	20-Mar-21						
CON41250A	(EWN048C) Install roof cladding P4>P5	12	22-Mar-21*	08-Apr-21						
CON41190	Erect steel roof (steel frame) P1>P2	48	25-Mar-21	26-May-21						
CON41210	Erect steel roof (steel frame) P2>P3	48	25-Mar-21	26-May-21						
CON41670	4A_ Install escalator & temp. T&C (E8-E5 & E8-E6) (P2 to P3)	90	25-Mar-21	16-Jul-21						
CON41630	4B_ Install escalator & temp. T&C (E8-E3 & E8-E4) (P1 to P2)	90	25-Mar-21	16-Jul-21						
CON41790	E&M works (P1 to P2)	60	25-Mar-21	09-Jun-21						
CON41810	E&M works (P2 to P3)	60	25-Mar-21	09-Jun-21						
CON41270A	(EWN048C) Install roof cladding P5>P6	12	09-Apr-21*	22-Apr-21						
CON41150	Construct escalator pit P6>ABT (E13 & E14)	60	10-Apr-21	22-Jun-21						
Pedestrian Connectivity Facility System A (SYA)		313	11-Aug-20 A	30-Aug-21						
Construction Works		313	11-Aug-20 A	30-Aug-21						
CON50250	Construct superstructure of lift tower to roof level (3m/pour, +144 to +165.7mPI)	162	11-Aug-20 A	25-Feb-21						
CON50250A	(NCE081) Inclement weather (21/8/2020 to 20/9/2020) affected to SYA	19	26-Feb-21	19-Mar-21						
CON50250B	(NCE082) Inclement weather (21/9/2020 to 20/10/2020) affected to SYA	6	20-Mar-21	30-Mar-21						
CON50490	Install E&M (ELEM/VAC/PDS) incl. Pillar Box	120	31-Mar-21	23-Aug-21						
CON50470	Application for power supply & energization (SYA)	120	31-Mar-21	23-Aug-21						
CON50252A	(EWN069) Shortage of concrete & aggregate supply @ Sys A	25	31-Mar-21	29-Apr-21						
CON50290	Construct superstructure of lift tower to roof level (3m/pour, +165.7 to +178.45r)	84	30-Apr-21	10-Aug-21						
CON50370	Install window (phase 1)	90	14-May-21	30-Aug-21						
Pedestrian Connectivity Facility System B (SYB)		366	21-Dec-20 A	18-Mar-22						
Construction Works		366	21-Dec-20 A	18-Mar-22						
CON51809A	EWN - Design change for drainage pipe	36	21-Dec-20 A	27-Feb-21						
CON51310	Excavate & install support at SYB-PC6	30	20-Jan-21 A	13-Mar-21						
CON50855	Gasmain diversion (Sys B) - Apply 2nd stage TTA & civil works for gasmain dive	12	18-Feb-21 A	04-Mar-21						
CON51810	Construct underground drainage pipe	312	01-Mar-21	18-Mar-22						
CON50856	Gasmain diversion (Sys B) - gasmain diversion works (by Towngas)	36	05-Mar-21	20-Apr-21						
CON51050	Mobilisation piling rig plant to SYS-PC6	6	15-Mar-21	20-Mar-21						
CON51370	Install sheet pile at SYB-PC4	12	15-Mar-21	31-Mar-21						
CON51070	Pre-drill & construct piling fdn at SYB-PC6	50	22-Mar-21	25-May-21						

- Actual Work
- Remaining Work
- Milestone

Activity ID	Activity Name	Duration	Start	Finish	2021			
					Feb 38	Mar 39	Apr 40	May 41
CON51390	Excavate & install support at SYB-PC4	30	01-Apr-21	07-May-21				
CON50857	Gasmain diversion (Sys B) - Reinstate road surface including pedestrain road	8	21-Apr-21	29-Apr-21				
CON50858	Gasmain diversion (Sys B) - Apply 3rd stage TTA (reinstate central median)	14	30-Apr-21	17-May-21				
CON51210	Mobilisation of construct socket H-pile works to SYB-PC2	18	18-May-21	08-Jun-21				
CON50890	Site clearance at portion L (to PC-1)	66	18-May-21	05-Aug-21				
Bus-Bus Interchange Public Toilet (BBI Toilet)		365	01-Apr-20 A	01-Apr-21				
Works related to section 10A - Establishment Works for Landscape Softworks in Section 10		365	01-Apr-20 A	01-Apr-21				
CON43370	Establishment Works for Landscape Softworks in Section 10 (Portion FI)	365	01-Apr-20 A	01-Apr-21				

- Actual Work
- Remaining Work
- Milestone