

Activity ID	Activity Name	Duration	Start	Finish	2024			
					Feb 74	Mar 75	Apr 76	May 77
<b>NE2017/03 - ARQ PHASE 2A - Monthly Programme Update (202401)-1_240221</b>		1761	21-Jun-21 A	11-Sep-26				
<b>Road Improvement Works Location 1 (RIW1)</b>		528	21-Jun-21 A	15-Oct-24				
<b>Construction Works</b>		528	21-Jun-21 A	15-Oct-24				
CON12110	Drainage, utilities works & backfilling (RWC2 type 4, 6, 7, 8)	60	21-Jun-21 A	19-Jul-24				
CON12130	Road works (RWC2 type 4, 6, 7, 8)	60	26-Jul-21 A	23-Aug-24				
CON12134	Install stone facing for wall (RWC2 type 4, 6, 7, 8)	72	02-Aug-21 A	15-Oct-24				
CON10432	Construct RW footing (RWC2 type 4 [bay 45 to bay 38])	42	01-Jun-23 A	01-Feb-24				
CON10434	Construct RW wall (RWC2 type 4 [bay 45 to bay 38])	42	08-Jul-23 A	05-Feb-24				
CON10452A	ELS to retaining wall footing (RWC2 type 3a Bay 37 to Bay 31)	72	30-Nov-23 A	28-Feb-24				
CON10756	Construct RW wall (RWC2 type 3, stage 1), 1 team	72	30-Nov-23 A	24-Feb-24				
CON10770	Install sheet pile & ELS to RW pile cap (RWC2 type 3, stage 2), 1 team	72	02-Jan-24 A	28-Mar-24				
CON12556	Install pillar box (KS27 east side)	36	08-Jan-24 A	21-Feb-24				
CON10614	Install sheet pile (RWC2 bay6 to bay14)	36	08-Jan-24 A	21-Feb-24				
CON11694	Drainage works under FE1-PC6b & FE1-PC7b	30	12-Jan-24 A	19-Feb-24				
CON11328D	Subletting works - socketed H-pile at CT5	36	15-Jan-24 A	28-Feb-24				
CON12489	Install pillar box (KS27 west side)	42	15-Jan-24 A	06-Mar-24				
CON11530	Construct piling foundation on CT6 Type 1 (18nos, 2d/no, 1 team) + 2d for 1st	38	22-Jan-24	08-Mar-24				
CON10390	Construct pile cap (RWC2 type 5 [bay 46])	30	22-Jan-24	28-Feb-24				
CON12488	Install lift (KS27 west side)	42	22-Jan-24	13-Mar-24				
CON12554	Install lift (KS27 east side)	36	22-Jan-24	06-Mar-24				
CON115743	Construct NB RC footing (FE1-F6b to FE1-F7b, 30m, 1.0m/d, 1 team)	18	20-Feb-24	11-Mar-24				
CON125561	Backfilling works & hard-landscaping works (KS27 east side)	36	22-Feb-24	08-Apr-24				
CON10616	Install sheet pile (RWC2 bay6 to bay14)	36	22-Feb-24	08-Apr-24				
CON11330	Construct CT5 piling foundation (15nos, 6d/no, 1 team + setup)	90	29-Feb-24	20-Jun-24				
CON10430	Construct RW wall (RWC2 type 5 [bay 46])	36	29-Feb-24	15-Apr-24				
CON124891	Backfilling works & hard-landscaping works (KS27 west side)	36	07-Mar-24	22-Apr-24				
CON11532	Construct piling foundation on CT6 Type 2 (21nos, 2d/no, 1 team)	42	09-Mar-24	02-May-24				
CON115763	Construct NB RC wall (FE1-F6b to FE1-F7b, 30m, 0.85m/d, 1 team)	24	12-Mar-24	12-Apr-24				
CON10790	Construct RW pile cap / footing (RWC2 type 3, stage 2), 1 team	42	02-Apr-24	23-May-24				
CON12570	T&C to lift, submit LE5 and EMSD inspection (KS27 east side)	20	09-Apr-24	02-May-24				
CON10652	Construct RW footing (RWC2 bay6 to bay14)	36	09-Apr-24	22-May-24				
CON11710	Drainage, utilities works, backfilling & road paving (FE1-F4b to FE1-F7b & FE1-	30	13-Apr-24	20-May-24				
CON12210	Drainage, utilities works & backfilling (RWC2 type 5)	36	16-Apr-24	29-May-24				
CON10412	Construct RW footing (RWC2 type 6 [bay 48 to bay 47])	24	16-Apr-24	14-May-24				
CON10512	Construct RW footing (RWC2 type 3a Bay 37 to Bay 31)	84	16-Apr-24	26-Jul-24				
CON12492	T&C to lift, submit LE5 and EMSD inspection (KS27 west side)	1	23-Apr-24	23-Apr-24				
CON12590	T&C and Statutory Inspection _KS27	30	03-May-24	07-Jun-24				
CON115321	(NCE036) Additional duration for Great Depth Condition on Rockhead Level fr	28	03-May-24	05-Jun-24				
CON10414	Construct RW wall (RWC2 type 6 [bay 48 to bay 47])	24	16-May-24	13-Jun-24				
CON11730	Erect steel column (FE1-F4b to FE1-F7b & FE1-PC1b)	90	21-May-24	04-Sep-24				
CON11770	Traffic diversion (FE1 "b" side & CT6)	6	21-May-24	27-May-24				
CON10654	Construct RW wall (RWC2 type 2)	48	23-May-24	19-Jul-24				
CON10514	Construct RW footing (RWC2 type 3a Bay 37 to Bay 31)	84	23-May-24	30-Aug-24				
CON10810	Construct RW wall (RWC2 type 3, stage 2), 1 team	60	24-May-24	03-Aug-24				
CON11772	Utilities detection	18	28-May-24	18-Jun-24				
CON12230	Road works (RWC2 type 5)	36	30-May-24	12-Jul-24				
<b>Road Improvement Works Location 2 (RIW2)</b>		436	26-Nov-23 A	28-Feb-25				
<b>Construction Works in Slope C3 (Portion B)</b>		187	26-Nov-23 A	22-Jun-24				
CON20250	Fabrication of NB steel post - central median along new clean water bay road t	182	26-Nov-23 A	25-May-24				
CON21116A	(NCE255) Design review to drainage works at Portion B	30	04-Dec-23 A	14-Feb-24				
CON20310	Acoustic panels along slope side delivery	28	18-Jan-24 A	14-Feb-24				
CON20330	Fabrication of NB Acoustic panels - central median near junction at on sau roa	105	15-Feb-24	29-May-24				
CON21116B	(NCE255) Road works at new U-turn bay (Remaining part)	30	15-Feb-24	20-Mar-24				
CON21150	Construct hard landscape works at Portion B (Part 1)	60	21-Mar-24	05-Jun-24				
CON21170	Construct hard landscape works at Portion B (Part 2)	60	21-Mar-24	05-Jun-24				
CON21190	Construct hard landscape works at Portion B (Part 3)	60	21-Mar-24	05-Jun-24				
CON20270	Steel post along new clean water bay road to kowloon delivery	24	26-May-24	18-Jun-24				
CON20350	Acoustic panels near on sau road left turn to kowloon side delivery	24	30-May-24	22-Jun-24				
<b>Construction Noise Semi-Enclosure SE2 (Portion C)</b>		348	15-Dec-23 A	28-Feb-25				
CON21730	Construct NB RC L-shaped wall (SE2 Bay4 to Bay12; L=110m)	60	15-Dec-23 A	29-Feb-24				
CON22030	Excavate & install lateral support for UU (SE2 Bay13 to Bay21; L=85m, 1 team	42	27-Dec-23 A	17-Feb-24				

- Actual Work
- Remaining Work
- Milestone

Activity ID	Activity Name	Duration	Start	Finish	2024			
					Feb 74	Mar 75	Apr 76	May 77
CON22050	Construct NB footing (SE2 Bay13 to Bay21; L=85m)	54	25-Jan-24	03-Apr-24	[Green bar]			
CON21750	Backfilling, construct road drainage & road paving (CT4, SE2 Bay4 to Bay12; L=85m)	60	28-Feb-24	13-May-24	[Green bar]			
CON22070	Construct NB RC L-shaped wall (SE2 Bay13 to Bay21; L=85m)	54	04-Mar-24	10-May-24	[Green bar]			
CON22590	Road lighting, irrigation system & utilities works	240	11-May-24	28-Feb-25	[Green bar]			
CON22090	Backfilling, construct road drainage & road paving (SE2 Bay13 to Bay21; L=85m)	54	11-May-24	16-Jul-24	[Green bar]			
CON22570	Slope improvement Works (pit-by-pit method) (CT4 & SE2 fount part, 250nos p)	120	11-May-24	03-Oct-24	[Green bar]			
CON22610	Application for power supply & energization (RIW2)	156	11-May-24	15-Nov-24	[Green bar]			
<b>Road Improvement Works Location 3 (RIW3)</b>		<b>1428</b>	<b>19-Jul-21 A</b>	<b>11-Sep-26</b>				
<b>Construction Works</b>		<b>1428</b>	<b>19-Jul-21 A</b>	<b>11-Sep-26</b>				
CON31130	(NCE215) (CE595) Cut slope works (CH115 to CH200) (L=85m, 13007m3, 1t)	1300	19-Jul-21 A	15-Oct-25	[Green bar]			
CON31212	Rock slope mapping (Stage 2)	180	03-Oct-22 A	21-Feb-24	[Green bar]			
CON31170	Soil nail works & further construct RWD3 (11NE-D/F246, stage 2)	150	21-Oct-22 A	07-Feb-24	[Green bar]			
CON31710	Construct footing, pier & pier head F1-4	144	20-Dec-22 A	12-Apr-24	[Green bar]			
CON31214	PM review & acceptance and slope stabilization measures (Stage 2)	180	20-Jan-23 A	04-Jul-24	[Green bar]			
CON32810	Road works (RWD2 remaining)	42	05-Jun-23 A	03-Feb-24	[Green bar]			
CON31290	Reinstatement works & fill no-fine concrete works	90	09-Jun-23 A	15-Mar-24	[Green bar]			
CON30673	TTA application at SMPR for fresh watermain connection A & B	60	26-Aug-23 A	27-Jan-24	[Green bar]			
CON31550	Cut slope & construct soil nails (55nos 10m depth, 3.5d/no, 3 teams) (Slope D-	60	30-Aug-23 A	03-Feb-24	[Green bar]			
CON30510	Road works (RWD1 Bay8 to Bay14a)	42	04-Sep-23 A	05-Feb-24	[Green bar]			
CON305073	(NCE281) Gasmain laying alown RWD1 (RWD1 Bay8 to Bay14a) (By Towng	42	03-Nov-23 A	22-Jan-24	[Green bar]			
CON324387	ELS works at (NB SE1 Bay6 to Bay1 & VB1)	18	11-Nov-23 A	27-Jan-24	[Green bar]			
CON32440	Construct type 2 NB footing (SE1 bay6 to bay1 & VB1)	12	18-Dec-23 A	03-Feb-24	[Green bar]			
CON30688	(NCE281) Gasmain laying alown RWD1 (RWD1 Bay7 to Bay1) (By Towngas)	42	22-Dec-23 A	15-Feb-24	[Green bar]			
CON30570	Drainage & utilities works (Type 4 RW)	42	15-Jan-24 A	06-Mar-24	[Green bar]			
CON30674	Construct fresh watermain connection A & B	60	29-Jan-24	15-Apr-24	[Green bar]			
CON30610	Road works (Type 4 RW)	42	05-Feb-24	27-Mar-24	[Green bar]			
CON32444	Construct SE1 bay6 to bay1 & VB1 (lower-pour) retaining wall	12	05-Feb-24	21-Feb-24	[Green bar]			
CON31554	Construct U-channel, stairway and slope surface works	42	05-Feb-24	27-Mar-24	[Green bar]			
CON31190	Erect working platform for soil nail works (Slope D3, stage 2)	42	08-Feb-24	03-Apr-24	[Green bar]			
CON32448	Construct SE1 & VB1 (upper-pour) retaining wall	12	22-Feb-24	06-Mar-24	[Green bar]			
CON31552	Cut slope works (Slope D3) (CH430 to CH330) (L=100m, 7500m3, 10m3/d)	750	02-Mar-24	11-Sep-26	[Green bar]			
CON32432	Backfilling to watermain's level (NB SE1 Bay1 to Bay6)	24	07-Mar-24	08-Apr-24	[Green bar]			
CON324481	Construct type 2 NB footing (SE1 bay8 & VB1)	12	07-Mar-24	20-Mar-24	[Green bar]			
CON324483	Construct SE1 bay8 (lower-pour) retaining wall	12	21-Mar-24	08-Apr-24	[Green bar]			
CON31570	Utilities works & drainage works (Slope D4)	60	28-Mar-24	13-Jun-24	[Green bar]			
CON31210	Soil nail works (11NE-D/C190, stage 2)	135	05-Apr-24	13-Sep-24	[Green bar]			
CON30666	Lay twin DN600 watermain at RW RWD1a Bay1 - Bay5 (FW CH200 to CH25	18	09-Apr-24	29-Apr-24	[Green bar]			
CON30664	Lay twin DN600 watermain at SE1 Bay1 - Bay6 (FW CH100 to CH140)	18	09-Apr-24	29-Apr-24	[Green bar]			
CON324485	Construct SE1 bay8 (upper-pour) retaining wall	12	09-Apr-24	22-Apr-24	[Green bar]			
CON31990	Construct bridge deck #33-#43 by form traveller @pier F1-4, 5 pairs	140	13-Apr-24	28-Sep-24	[Green bar]			
CON30676	Trial pit / inspection pit excavation for slat watermain D lower connection	12	16-Apr-24	29-Apr-24	[Green bar]			
CON324487	Backfill SE1 bay8	30	23-Apr-24	29-May-24	[Green bar]			
CON30550	Road works (RWD1 Bay1 to Bay7)	24	30-Apr-24	29-May-24	[Green bar]			
CON30678	Construct slat watermain D lower connection	36	30-Apr-24	13-Jun-24	[Green bar]			
CON31590	Road works (Slope D4)	60	08-May-24	19-Jul-24	[Green bar]			
CON30170	Slope works & fill no-fine concrete at slope D1 (Level 1/4, 400m3)	72	30-May-24	23-Aug-24	[Green bar]			
<b>Pedestrian Connectivity Facility System B (SYB)</b>		<b>165</b>	<b>23-Dec-23 A</b>	<b>23-Jul-24</b>				
<b>Construction Works</b>		<b>165</b>	<b>23-Dec-23 A</b>	<b>23-Jul-24</b>				
CON52252	Erect footbridge steel frame PC8 to PC7 (P8 to P7) (temporary erection)	42	23-Dec-23 A	03-Feb-24	[Green bar]			
CON51186	Submission works for ABWF works at System B	30	30-Dec-23 A	03-Feb-24	[Green bar]			
CON51870	PM Review & acceptance works submission for reinstatement works near SyE	18	09-Jan-24 A	29-Jan-24	[Green bar]			
CON51890	Reinstatement works near SyB-Abt (Slope B1 Partial)	30	15-Jan-24 A	29-Feb-24	[Green bar]			
CON52570	Construct escalator pit LT1 to P3 (E1 & E2)	48	22-Jan-24	20-Mar-24	[Green bar]			
CON52590	Install steel roof (steel frame) P4 to P7	18	22-Jan-24	14-Feb-24	[Green bar]			
CON51994	Construct pier SYB-P1 pier head	36	22-Jan-24	06-Mar-24	[Green bar]			
CON51190	ABWF works @SYB-LT1	18	05-Feb-24	28-Feb-24	[Green bar]			
CON52250	Erect footbridge steel frame PC8 to PC7 (P8 to P7)	6	05-Feb-24	14-Feb-24	[Green bar]			
CON52248	Erect footbridge steel frame SYB-A1 to PC8 (A1 to P8) (temporary erection)	30	05-Feb-24	13-Mar-24	[Green bar]			
CON52610	Install steel roof (steel frame) P3 to P4	18	15-Feb-24	06-Mar-24	[Green bar]			
CON52390	Construct deck slab, planter wall and roofing PC8 to PC7 (P8 to P7)	30	15-Feb-24	20-Mar-24	[Green bar]			
CON52410	Construct deck slab, planter wall and roofing PC7 to PC6 (P7 to P6)	30	15-Feb-24	20-Mar-24	[Green bar]			

- Actual Work
- Remaining Work
- Milestone

Activity ID	Activity Name	Duration	Start	Finish	2024			
					Feb 74	Mar 75	Apr 76	May 77
CON52470	Construct deck slab, planter wall and roofing PC6 to PC4 (P6 to P5)	30	15-Feb-24	20-Mar-24	Actual Work	Actual Work		
CON52490	Construct deck slab, planter wall and roofing PC4 to PC3 (P5 to LT1)	30	15-Feb-24	20-Mar-24	Actual Work	Actual Work		
CON52790	ABWF works @ escalator pit P7 to P4	48	15-Feb-24	15-Apr-24	Actual Work	Actual Work	Actual Work	
CON52450	Construct deck slab, planter wall and roofing PC1 to ex. footbridge (P1)	30	15-Feb-24	20-Mar-24	Actual Work	Actual Work		
CON51490	E&M works @SYB-LT1	30	29-Feb-24	08-Apr-24		Actual Work	Actual Work	
CON51192	ABWF works @SYB-LT1 (other than lift shaft area)	60	29-Feb-24	14-May-24		Actual Work	Actual Work	Actual Work
CON52810	ABWF works @ escalator pit P4 to P3	48	07-Mar-24	07-May-24		Actual Work	Actual Work	Actual Work
CON52230	Erect footbridge steel frame SYB-A1 to PC8 (A1 to P8) (final fixed)	6	14-Mar-24	20-Mar-24		Actual Work		
CON52290	Erect footbridge steel frame PC2 to PC1 (P2 to P1)	24	14-Mar-24	15-Apr-24		Actual Work	Actual Work	
CON53090	E&M works @ escalator pit P7 to P4	54	14-Mar-24	22-May-24		Actual Work	Actual Work	Actual Work
CON52172	Construct superstructure SYB-LT1 (remaining works, support of escalator)	30	14-Mar-24	22-Apr-24		Actual Work	Actual Work	
CON52630	Install steel roof (steel frame) LT1 to P3	18	21-Mar-24	15-Apr-24		Actual Work	Actual Work	
CON52370	Construct deck slab, planter wall and roofing SYB-A1 to PC8 (A1 to P8)	30	21-Mar-24	29-Apr-24		Actual Work	Actual Work	
CON52670	ABWF works @ steel frame footbridge P8 to P7	48	21-Mar-24	22-May-24		Actual Work	Actual Work	Actual Work
CON52690	ABWF works @ steel frame footbridge P7 to P6	48	21-Mar-24	22-May-24		Actual Work	Actual Work	Actual Work
CON52710	ABWF works @ steel frame footbridge P6 to P5	48	21-Mar-24	22-May-24		Actual Work	Actual Work	Actual Work
CON52730	ABWF works @ steel frame footbridge P5 to LT1	48	21-Mar-24	22-May-24		Actual Work	Actual Work	Actual Work
CON52770	ABWF works @ steel frame footbridge P1 to connect ex. footbridge	48	21-Mar-24	22-May-24		Actual Work	Actual Work	Actual Work
CON52174	Construct R.C. desk P2 to LT1	48	25-Mar-24	25-May-24		Actual Work	Actual Work	Actual Work
CON52870	Install lifts SYB-LT1A & SYB-LT1B	72	09-Apr-24	05-Jul-24			Actual Work	Actual Work
CON53150	E&M works @ escalator pit P4 to P3	54	09-Apr-24	13-Jun-24			Actual Work	Actual Work
CON51492	E&M works @SYB-LT1 (other than lift shaft area)	48	09-Apr-24	05-Jun-24			Actual Work	Actual Work
CON52830	ABWF works @ escalator pit P3 to LT1	48	16-Apr-24	13-Jun-24			Actual Work	Actual Work
CON52310	Erect footbridge steel frame PC1 to existing footbridge (P1)	24	16-Apr-24	14-May-24			Actual Work	
CON53410	Install steel works at LT1 / ST1	72	23-Apr-24	19-Jul-24			Actual Work	Actual Work
CON53430	Install hand railing at ST1	72	23-Apr-24	19-Jul-24			Actual Work	Actual Work
CON51810	Construct underground drainage pipe	36	30-Apr-24	13-Jun-24			Actual Work	Actual Work
CON52650	ABWF works @ steel frame footbridge A1 to P8	48	30-Apr-24	27-Jun-24			Actual Work	Actual Work
CON53010	E&M works @ steel frame footbridge P8 to P7	48	30-Apr-24	27-Jun-24			Actual Work	Actual Work
CON53050	E&M works @ steel frame footbridge P7 to P6	48	30-Apr-24	27-Jun-24			Actual Work	Actual Work
CON53110	E&M works @ steel frame footbridge P6 to P5	48	30-Apr-24	27-Jun-24			Actual Work	Actual Work
CON53170	E&M works @ steel frame footbridge P5 to LT1	48	30-Apr-24	27-Jun-24			Actual Work	Actual Work
CON53130	E&M works @ steel frame footbridge P1 to connect ex. footbridge	48	30-Apr-24	27-Jun-24			Actual Work	Actual Work
CON52510	Construct above ground drainage pipe	60	30-Apr-24	12-Jul-24			Actual Work	Actual Work
CON53190	E&M works @ escalator pit P3 to LT1	54	16-May-24	19-Jul-24				Actual Work
CON52430	Construct deck slab, planter wall and roofing PC2 to PC1 (P2 to P1)	30	16-May-24	20-Jun-24				Actual Work
CON52910	Install escalators SYB-ES05 & SYB-ES06 (P4 to P7)	48	23-May-24	19-Jul-24				Actual Work
CON52210	Install steel roof P2 to LT1	48	27-May-24	23-Jul-24				Actual Work

- Actual Work
- Remaining Work
- Milestone