

Activity ID	Activity Name	Duration	Start	Finish	2021			
					Mar 39	Apr 40	May 41	Jun 42
NE2017/03 - ARQ PHASE 2A - Monthly Programme Update (202102)-1_210324		1213	23-May-19 A	16-Sep-22				
Road Improvement Works Location 1 (RIW1)		580	06-Apr-20 A	21-Mar-22				
Construction Works		580	06-Apr-20 A	21-Mar-22				
CON10231	Existing watermain diversion (by WSD)	24	06-Apr-20 A	09-Mar-21				
CON11576	Construct NB RC wall (FE1-F4b to FE1-F7b, 57m, 0.85m/d, 1 team)	66	11-Sep-20 A	06-Mar-21				
CON10728F	Site formation works (RWC2 Type 3a & 4)	23	21-Oct-20 A	22-Feb-21				
CON11170	Utilities works, drainage works for slip road 2_stage 3	60	22-Oct-20 A	04-Mar-21				
CON10650	Construct RW wall (RWC2 type 1a & 1)	225	04-Nov-20 A	16-Aug-21				
CON10652	Construct RW footing (RWC2 type 2)	225	04-Nov-20 A	16-Aug-21				
CON10310	Construct RW footing (RWC2 type 4, 6, 7, 8)	121	07-Nov-20 A	22-Apr-21				
CON11318F	TTA application for TMLG approval	18	13-Nov-20 A	27-Feb-21				
CON11190	Road works for slip road 2_stage 3	60	23-Nov-20 A	08-Apr-21				
CON10654	Construct RW wall (RWC2 type 2)	207	25-Nov-20 A	16-Aug-21				
CON11230	Road works for slip road 2_stage 4	18	30-Nov-20 A	06-Mar-21				
CON10370	Construct RW wall (RWC2 type 4, 6, 7, 8)	213	14-Dec-20 A	17-Sep-21				
CON10410	Slope reinstatement works (RWC2 type 4, 6, 7, 8)	90	14-Dec-20 A	22-Apr-21				
CON10670	Slope reinstatement works (RWC2 type 1a, 1, 2)	96	28-Dec-20 A	05-May-21				
CON11508	Pre-drill works on FE1	18	20-Jan-21 A	07-Apr-21				
CON10728H	Temporary diversion - Stage 2	6	10-Feb-21 A	01-Mar-21				
CON12360	Construct subway wall and soffit (KS27 west side, bay 2)	30	19-Feb-21 A	25-Mar-21				
CON10270	ELS to bore pile cap (RWC2 type 5)	59	22-Feb-21	06-May-21				
CON11318G	RA application, TTA setup & Trial run	12	01-Mar-21	13-Mar-21				
CON11318F1	Revised TTA for CT5 after Slip Road 2 Completion	0	01-Mar-21					
CON10728I	(NCE112) Incident weather (21/2/2021 to 20/3/2021) on RIW1 RWC2	1	02-Mar-21	02-Mar-21				
CON10730	Mobilization works for socket H-pile works (RWC2 type 3)	12	03-Mar-21	16-Mar-21				
CON11270	Upgrading works on existing slip road 2_stage 5	18	08-Mar-21	31-Mar-21				
CON10750	Pre-drill & construct socket H-pile works (RWC2 type 3; 400nos, 3d/no, 4 team)	300	17-Mar-21	21-Mar-22				
CON12370	Site clearance & ELS works (KS27 east side)	90	30-Mar-21	17-Jul-21				
CON11506	Erect piling platform on FE1	12	08-Apr-21	21-Apr-21				
CON11326	Site establishment for piling works	27	09-Apr-21	11-May-21				
CON11510	Construct piling foundation at FE1 Type 1 (12nos, 5d/no, 1 team)	60	22-Apr-21	05-Jul-21				
CON12170	Drainage & utilities works (RWC2 type 1a, 1, 2)	72	06-May-21	31-Jul-21				
CON10390	Construct pile cap (RWC2 type 5)	90	07-May-21	23-Aug-21				
CON11330	(NCE??) Construct CT5 Type 1 piling foundation (18nos, 5d/no, 1 team)	90	12-May-21	27-Aug-21				
CON11550	Construct piling foundation at FE1 Type 2 (12nos, 2d/no, 1 team)	24	06-Jul-21	02-Aug-21				
CON12390	ELS works & construct subway footing (KS27 east side)	90	19-Jul-21	03-Nov-21				
Road Improvement Works Location 2 (RIW2)		395	14-Aug-20 A	20-Oct-21				
Construction Works in Slope C3 (Portion B)		395	14-Aug-20 A	20-Oct-21				
CON20774	Soil nail works at RW3b	90	14-Aug-20 A	22-Feb-21				
CON20970	Construct RW3Cd wall (L=17m, 4wk/pour, 2pour)	48	26-Nov-20 A	24-Feb-21				
CON20650A	(NCE067) Temporary works design change due to unforeseen ground conditions	78	17-Dec-20 A	26-Apr-21				
CON20170	Fabrication of NB steel post - along slope side	90	21-Feb-21	21-May-21				
CON20910	Construct RW bay 14 to bay 16 base (L=19m)	42	23-Feb-21	16-Apr-21				
CON20930	Construct RW bay 14 to bay 16 wall (L=19m)	42	16-Mar-21	08-May-21				
CON20670	ELS to RW bay 9 to bay 13 formation	41	27-Apr-21	16-Jun-21				
CON21010	Utilities & drainage works at Portion B (bay 3 to bay 8)	30	10-May-21	15-Jun-21				
CON20190	Steel post along slope side delivery	12	22-May-21	02-Jun-21				
CON20290	Fabrication of NB acoustic panels - along slope side	126	22-May-21	24-Sep-21				
CON20210	Fabrication of NB steel post - central median near junction at on sau road left	140	03-Jun-21	20-Oct-21				
CON21030	Utilities & drainage works at Portion B (bay 1 to bay 2)	30	16-Jun-21	21-Jul-21				
CON20790	Construct RW bay 9 to bay 13 base (L=30m)	66	17-Jun-21	02-Sep-21				
CON20810	Construct RW bay 9 to bay 13 wall (L=30m)	66	16-Jul-21	02-Oct-21				
Construction Noise Semi-Enclosure SE2 (Portion C)		205	21-Dec-20 A	01-Sep-21				
CON22730D	PM review & acceptance revise design of RW1 for CT4 & SE2 due to CE259	36	21-Dec-20 A	22-Feb-21				
CON21960	ELS for SE2 (Bay 13 to Bay 21)	48	28-Jan-21 A	16-Apr-21				
CON21650D	Construct piling fdn (SE2 Bay4 to Bay12)	55	04-Feb-21 A	17-Apr-21				
CON21962	Construct piling platform SE2 (Bay 13 to Bay 21)	30	17-Apr-21	24-May-21				
CON21650G	(NCE112) Incident weather (21/2/2021 to 20/3/2021) on RIW2 NB	1	19-Apr-21	19-Apr-21				
CON21650F	(EWN069) Shortage of concrete & aggregate supply @ RIW2	24	20-Apr-21	18-May-21				
CON21670	Install sheet piles (CT4, SE2 Bay4 to Bay12; 230m 5m/d, 1 team)	48	20-May-21	16-Jul-21				
CON21964	Predrill & construct piling fdn SE2 (Bay 13 to Bay 21)	84	25-May-21	01-Sep-21				
CON21690	Excavate & install lateral support (CT4, SE2 Bay4 to Bay12; L=110m)	48	31-May-21	27-Jul-21				
CON21710	Construct NB pile cap (CT4, SE2 Bay4 to Bay12; L=110m)	48	10-Jun-21	06-Aug-21				
CON21730	Construct NB tie beam (CT4, SE2 Bay4 to Bay12; L=110m)	48	22-Jun-21	17-Aug-21				
Road Improvement Works Location 3 (RIW3)		986	23-May-19 A	16-Sep-22				
Construction Works		986	23-May-19 A	16-Sep-22				
CON31050	(CE140) Cut slope works (CH0 to CH115) (L=115m, 10857m3, 30m3/d)	365	23-May-19 A	24-Mar-21				
CON31074	PM review & acceptance and slope stabilization measures (Stage 1)	180	11-Mar-20 A	20-Mar-21				
CON30654	(EWN 50, EWN52, EWN57, EWN58) JV Pending WSD confirm SMPR waterr	177	01-Jun-20 A	07-Apr-21				
CON30850	Construct slip road 4 utilities works & black fill & road works	72	18-Aug-20 A	27-Feb-21				

- Actual Work
- Remaining Work
- Milestone

Activity ID	Activity Name	Duration	Start	Finish	2021			
					Mar 39	Apr 40	May 41	Jun 42
CON30870	Construct slip road 4 road works	72	15-Sep-20 A	27-Feb-21				
CON30330	Construct RWD1 (bay 1 to bay 7) utilities works & backfill (2 teams)	60	24-Nov-20 A	27-Feb-21				
CON30250	Construct mini pile at RWD1 (bay 11 to bay 14) (69nos, 1.04d/no, 1 team)	72	29-Dec-20 A	30-Mar-21				
CON30130	Slope works at slope D1 (stage 2, 20% completed)	72	21-Jan-21 A	22-Apr-21				
CON31050C	(NCE081) Inclement weather (21/8/2020 to 20/9/2020) affected to RIW3 Slope	19	30-Jan-21 A	24-Feb-21				
CON31310	Utilities works, drainage works & watermain (CH0 to CH115)	72	22-Feb-21	22-May-21				
CON31050D	(NCE082) Inclement weather (21/9/2020 to 20/10/2020) on RIW3 Slope D3	6	25-Feb-21	03-Mar-21				
CON31730	Road re-alignment & TTA modification on SMPR	30	01-Mar-21	08-Apr-21				
CON31330	Road works (CH0 to CH115)	60	12-Mar-21	27-May-21				
CON30250A	(NCE082) Inclement weather (21/8/2020 to 20/9/2020) affected to RIW3 mini	19	31-Mar-21	22-Apr-21				
CON30530	Drainage & utilities works (bay 1 to bay 7)	60	08-Apr-21	19-Jun-21				
CON30650	Construct Twin Fresh Watermain CH10 to CH100	120	08-Apr-21	30-Aug-21				
CON30656	Construct Twin Fresh Watermain CH10 to CH100	160	08-Apr-21	19-Oct-21				
CON30658	Construct Twin Fresh Watermain CH270 to CH320	184	08-Apr-21	16-Nov-21				
CON30662	Construct Fresh Watermain A CH320 to CH400 (EPD access)	180	08-Apr-21	11-Nov-21				
CON30150	Slope works at slope D1 (stage 3, 40% completed)	72	23-Apr-21	20-Jul-21				
CON30250B	(NCE082) Inclement weather (21/9/2020 to 20/10/2020) on RIW3 D1	6	23-Apr-21	29-Apr-21				
CON30350	Construct RWD1 (bay 8 to bay 14) pile cap (2 teams)	60	30-Apr-21	13-Jul-21				
CON30550	Road works (bay 1 to bay 7)	60	03-May-21	14-Jul-21				
CON31090	Install safety fencing, from haul road & hoarding (CH115 to CH275)	6	28-May-21	03-Jun-21				
CON30370	Construct RWD1 (bay 8 to bay 14) wall (2 teams)	60	31-May-21	10-Aug-21				
CON30430	Construct RWD1-Type 4 pile cap (CH144-CH160, 16m)	60	31-May-21	10-Aug-21				
CON31110	Trees felling (Slope D3, CH115 to CH275)	60	04-Jun-21	14-Aug-21				
CON31130	Cut slope works (CH115 to CH275) (L=160m, 24058m3, 65m3/d)	371	19-Jun-21	16-Sep-22				
CON30660	Construct Twin Fresh Watermain CH100 to CH190	174	24-Jun-21	20-Jan-22				
CON30666	Construct Salt Watermain A near F1-3 (TKO Rd Slip Rd)	60	24-Jun-21	02-Sep-21				
CON30450	Construct RWD1-Type 4 (CH144-CH160) lay U/G utilities ducts & backfill	60	29-Jun-21	07-Sep-21				
CON30490	Drainage & utilities works (bay 8 to bay 14)	60	07-Jul-21	14-Sep-21				
CON30570	Drainage & utilities works (Type 4 RW)	60	07-Jul-21	14-Sep-21				
CON30390	Construct RWD1 (bay 8 to bay 14) utilities works & backfill (2 teams)	60	07-Jul-21	14-Sep-21				
CON31710	Construct footing, pier & pier head F1-4	144	15-Jul-21	05-Jan-22				
CON31150	Construct RWD3 (CH60 to CH152)	150	19-Jul-21	15-Jan-22				
Pedestrian Connectivity Facility (PC-E11)		323	07-Sep-20 A	15-Oct-21				
Construction Works		323	07-Sep-20 A	15-Oct-21				
CON42270	Construct U/G utilities & backfill	120	07-Sep-20 A	23-Mar-21				
CON42910	Application for power supply & energization (PC-E11)	144	11-Sep-20 A	01-Mar-21				
CON42296	Construct type L manhole (2nos)	60	09-Dec-20 A	23-Feb-21				
CON42298	Construct sub-structure for E11-PC1	60	19-Dec-20 A	05-Mar-21				
CON42450	Erect steel frame E11-FB2, construct floor slab & side planter	30	08-Feb-21 A	17-Mar-21				
CON42430	Erect steel frame E11-FB3, construct floor slab & side planter	30	08-Feb-21 A	17-Mar-21				
CON42530	Erect steel frame E11-FB4, construct floor slab & side planter	30	16-Feb-21 A	22-Mar-21				
CON42550	Erect steel frame E11-FB5, construct floor slab & side planter	30	22-Feb-21	31-Mar-21				
CON42630	Construct covered-walkway between PC-E11 & BBI toilet	102	22-Feb-21	28-Jun-21				
CON42670	Install glass & window to lift tower no 2	42	22-Feb-21	15-Apr-21				
CON42298A	(EWN069) Shortage of concrete & aggregate supply @ E11	25	06-Mar-21	08-Apr-21				
CON42510	Erect roof steel frame, gutter, corrugated metal sheet & fall arrest system E11-F	48	18-Mar-21	18-May-21				
CON42490	Erect roof steel frame, gutter, corrugated metal sheet & fall arrest system E11-F	48	18-Mar-21	18-May-21				
CON42590	Erect roof steel frame, gutter, corrugated metal sheet & fall arrest system E11-F	48	23-Mar-21	24-May-21				
CON42610	Erect roof steel frame, gutter, corrugated metal sheet & fall arrest system E11-F	48	01-Apr-21	29-May-21				
CON42298B	(NCE112) Inclement weather (21/1/2021 to 20/2/2021) on E11	1	09-Apr-21	09-Apr-21				
CON42390	Construct lift tower 1 (2 teams)	60	10-Apr-21	22-Jun-21				
CON42770	ABWF works @LT2 (inside 2nos lift shaft)	12	16-Apr-21	29-Apr-21				
CON42870	E&M works to PC-E11 @LT2 (inside 2nos lift shaft)	12	30-Apr-21	14-May-21				
CON42772	ABWF works @LT2 (Other than lift shaft area)	48	30-Apr-21	28-Jun-21				
CON42872	E&M works to PC-E11 @LT2 (Other than lift shaft area)	36	15-May-21	28-Jun-21				
CON42690	ABWF works @E11-FB2 & E11-FB4	60	25-May-21	04-Aug-21				
CON42710	ABWF works @E11-FB3 & E11-FB5	60	31-May-21	10-Aug-21				
CON42790	E&M works to PC-E11 @E11-FB2 & E11-FB4	48	08-Jun-21	04-Aug-21				
CON42810	E&M works to PC-E11 @E11-FB3 & E11-FB5	48	15-Jun-21	10-Aug-21				
CON42470	Erect steel frame E11-FB1, construct floor slab & side planter	48	23-Jun-21	18-Aug-21				
CON42650	Install glass & window to lift tower no 1	42	23-Jun-21	11-Aug-21				
CON42950	Lifts installation works in E11-LT2	90	29-Jun-21	15-Oct-21				
Pedestrian Connectivity Facility (PC-E8)		249	21-Dec-20 A	26-Oct-21				
Construction Works		249	21-Dec-20 A	26-Oct-21				
CON41770	E&M works (F9 & F1 to P1)	60	21-Dec-20 A	06-Mar-21				
CON41850	E&M works (P5 to P6)	60	21-Dec-20 A	06-Mar-21				
CON41250	Erect steel roof (steel frame) P4>P5	48	29-Dec-20 A	26-Feb-21				
CON41270	Erect steel roof (steel frame) P5>P6	48	29-Dec-20 A	26-Feb-21				
CON41690	3A_ Install escalator & temp. T&C (E8-E9 & E8-E10) (P4 to P5)	90	29-Dec-20 A	21-Apr-21				
CON41710	3B_ Install escalator & temp. T&C (E8-E11 & E8-E12) (P5 to P6)	90	29-Dec-20 A	21-Apr-21				
CON41050	Construct escalator pit P1>P2 (E3 & E4)	60	11-Jan-21 A	24-Mar-21				

- Actual Work
- Remaining Work
- Milestone

Activity ID	Activity Name	Duration	Start	Finish	2021			
					Mar 31	Apr 30	May 31	Jun 30
CON41070	Construct escalator pit P2>P3 (E5 & E6)	60	11-Jan-21 A	24-Mar-21	[Green bar]			
CON41008A	(EWN069) Shortage of concrete & aggregate supply @ E8	25	28-Jan-21 A	01-Mar-21	[Green bar]			
CON41170A	(EWN048C) Install roof cladding F9 & F1>P1	12	22-Feb-21*	06-Mar-21	[Green bar]			
CON41008B	(NCE112) Inclement weather (21/1/2021 to 20/2/2021) affected to E8	1	02-Mar-21	02-Mar-21	[Green bar]			
CON41010	Construct E8-ABT	30	03-Mar-21	10-Apr-21	[Green bar]			
CON41890	E&M works (P3 to P4)	60	08-Mar-21	22-May-21	[Green bar]			
CON41230A	(EWN048C) Install roof cladding P3>P4	12	08-Mar-21*	20-Mar-21	[Green bar]			
CON41250A	(EWN048C) Install roof cladding P4>P5	12	22-Mar-21*	08-Apr-21	[Green bar]			
CON41190	Erect steel roof (steel frame) P1>P2	48	25-Mar-21	26-May-21	[Green bar]			
CON41210	Erect steel roof (steel frame) P2>P3	48	25-Mar-21	26-May-21	[Green bar]			
CON41670	4A_ Install escalator & temp. T&C (E8-E5 & E8-E6) (P2 to P3)	90	25-Mar-21	16-Jul-21	[Green bar]			
CON41630	4B_ Install escalator & temp. T&C (E8-E3 & E8-E4) (P1 to P2)	90	25-Mar-21	16-Jul-21	[Green bar]			
CON41790	E&M works (P1 to P2)	60	25-Mar-21	09-Jun-21	[Green bar]			
CON41810	E&M works (P2 to P3)	60	25-Mar-21	09-Jun-21	[Green bar]			
CON41270A	(EWN048C) Install roof cladding P5>P6	12	09-Apr-21*	22-Apr-21	[Green bar]			
CON41150	Construct escalator pit P6>ABT (E13 & E14)	60	12-Apr-21	23-Jun-21	[Green bar]			
CON40630	Erect working platform (slope 326)	24	24-May-21	21-Jun-21	[Green bar]			
CON41190A	(EWN048C) Install roof cladding P1>P2	12	27-May-21*	09-Jun-21	[Green bar]			
CON41210A	(EWN048C) Install roof cladding P2>P3	12	10-Jun-21*	24-Jun-21	[Green bar]			
CON40650	Slope replacement works cycle 1 (slope 326)	24	22-Jun-21	20-Jul-21	[Green bar]			
CON41290	Erect steel roof (steel frame) P6>ABT	48	24-Jun-21	19-Aug-21	[Green bar]			
CON41830	E&M works (P6 to ABT)	60	24-Jun-21	02-Sep-21	[Green bar]			
CON41730	3C_ Install escalator & temp. T&C (E8-E13 & E8-E14) (P6 to ABT)	90	10-Jul-21	26-Oct-21	[Green bar]			
Pedestrian Connectivity Facility System A (SYA)		307	11-Aug-20 A	23-Aug-21				
Construction Works		307	11-Aug-20 A	23-Aug-21				
CON50250	Construct superstructure of lift tower to roof level (3m/pour, +144 to +165.7mPI)	162	11-Aug-20 A	25-Feb-21	[Green bar]			
CON50250A	(NCE081) Inclement weather (21/8/2020 to 20/9/2020) affected to SYA	19	26-Feb-21	19-Mar-21	[Green bar]			
CON50250B	(NCE082) Inclement weather (21/9/2020 to 20/10/2020) affected to SYA	6	20-Mar-21	30-Mar-21	[Green bar]			
CON50490	Install E&M (ELE/M/VAC/PDS) incl. Pillar Box	120	31-Mar-21	23-Aug-21	[Green bar]			
CON50470	Application for power supply & energization (SYA)	120	31-Mar-21	23-Aug-21	[Green bar]			
CON50250C	(NCE112) Inclement weather (21/1/2021 to 20/2/2021) affected to SYA	1	31-Mar-21	31-Mar-21	[Green bar]			
CON50252A	(EWN069) Shortage of concrete & aggregate supply @ Sys A	25	01-Apr-21	30-Apr-21	[Green bar]			
CON50290	Construct superstructure of lift tower to roof level (3m/pour, +165.7 to +178.45r)	84	03-May-21	11-Aug-21	[Green bar]			
Pedestrian Connectivity Facility System B (SYB)		366	21-Dec-20 A	18-Mar-22				
Construction Works		366	21-Dec-20 A	18-Mar-22				
CON51809A	EWN - Design change for drainage pipe	36	21-Dec-20 A	27-Feb-21	[Green bar]			
CON51310	Excavate & install support at SYB-PC6	30	20-Jan-21 A	13-Mar-21	[Green bar]			
CON50855	Gasmain diversion (Sys B) - Apply 2nd stage TTA & civil works for gasmain dive	12	18-Feb-21 A	04-Mar-21	[Green bar]			
CON51810	Construct underground drainage pipe	312	01-Mar-21	18-Mar-22	[Green bar]			
CON50856	Gasmain diversion (Sys B) - gasmain diversion works (by Towngas)	36	05-Mar-21	20-Apr-21	[Green bar]			
CON51050	Mobilisation piling rig plant to SYS-PC6	6	15-Mar-21	20-Mar-21	[Green bar]			
CON51370	Install sheet pile at SYB-PC4	12	15-Mar-21	31-Mar-21	[Green bar]			
CON51070	Pre-drill & construct piling fdn at SYB-PC6	50	22-Mar-21	25-May-21	[Green bar]			
CON51390	Excavate & install support at SYB-PC4	30	01-Apr-21	07-May-21	[Green bar]			
CON50857	Gasmain diversion (Sys B) - Reinstate road surface including pedestrian road	8	21-Apr-21	29-Apr-21	[Green bar]			
CON50858	Gasmain diversion (Sys B) - Apply 3rd stage TTA (reinstate central median)	14	30-Apr-21	17-May-21	[Green bar]			
CON51210	Mobilisation of construct socket H-pile works to SYB-PC2	18	18-May-21	08-Jun-21	[Green bar]			
CON50890	Site clearance at portion L (to PC-1)	66	18-May-21	05-Aug-21	[Green bar]			
CON52170	Construct superstructure SYB-LT1 & R.C. desk P2 to LT1	120	24-May-21	15-Oct-21	[Green bar]			
CON51130	Mobilisation piling rig plant to SYS-PC4	6	26-May-21	01-Jun-21	[Green bar]			
CON51690	Construct pile cap SYB-PC6 (120m3)	48	26-May-21	22-Jul-21	[Green bar]			
CON51150	Pre-drill & construct piling fdn at SYB-PC4	50	02-Jun-21	31-Jul-21	[Green bar]			
CON51230	Pre-drill & construct socket H-pile works at SYB-PC2 (8nos, 6d/no, 1 team)	48	09-Jun-21	05-Aug-21	[Green bar]			
Bus-Bus Interchange Public Toilet (BBI Toilet)		365	01-Apr-20 A	01-Apr-21				
Works related to section 10A - Establishment Works for Landscape Softworks in Section 10		365	01-Apr-20 A	01-Apr-21				
CON43370	Establishment Works for Landscape Softworks in Section 10 (Portion FI)	365	01-Apr-20 A	01-Apr-21	[Green bar]			

- Actual Work
- Remaining Work
- Milestone