

Activity ID	Activity Name	Duration	Start	Finish	2024			
					Mar 75	Apr 76	May 77	Jun 78
CON21750	Backfilling, construct road drainage & road paving (CT4, SE2 Bay4 to Bay12; L=85m)	60	28-Feb-2024	13-May-2024				
CON22070	Construct NB RC L-shaped wall (SE2 Bay13 to Bay21; L=85m)	54	04-Mar-2024	10-May-2024				
CON22590	Road lighting, irrigation system & utilities works	240	11-May-2024	28-Feb-2025				
CON22090	Backfilling, construct road drainage & road paving (SE2 Bay13 to Bay21; L=85m)	54	11-May-2024	16-Jul-2024				
CON22570	Slope improvement Works (pit-by-pit method) (CT4 & SE2 fount part, 250nos of pits)	120	11-May-2024	03-Oct-2024				
CON22610	Application for power supply & energization (RIW2)	156	11-May-2024	15-Nov-2024				
Road Improvement Works Location 3 (RIW3)		1451	19-Jul-2021 A	10-Oct-2026				
Construction Works		1451	19-Jul-2021 A	10-Oct-2026				
CON31130	(NCE215) (CE595) Cut slope works (CH115 to CH200) (L=85m, 13007m3, 11 nos)	1300	19-Jul-2021 A	15-Oct-2025				
CON31212	Rock slope mapping (Stage 2)	180	03-Oct-2022 A	19-Mar-2024				
CON31170	Soil nail works & further construct RWD3 (11NE-D/F246, stage 2)	150	21-Oct-2022 A	08-Mar-2024				
CON31710	Construct footing, pier & pier head F1-4	144	20-Dec-2022 A	18-Apr-2024				
CON31214	PM review & acceptance and slope stabilization measures (Stage 2)	180	20-Jan-2023 A	31-Jul-2024				
CON32810	Road works (RWD2 remaining)	42	05-Jun-2023 A	05-Mar-2024				
CON31290	Reinstatement works & fill no-fine concrete works	90	09-Jun-2023 A	16-Apr-2024				
CON30673	TTA application at SMPR for fresh watermain connection A & B	60	26-Aug-2023 A	27-Feb-2024				
CON31550	Cut slope & construct soil nails (55nos 10m depth, 3.5d/no, 3 teams) (Slope D3)	60	30-Aug-2023 A	05-Mar-2024				
CON30510	Road works (RWD1 Bay8 to Bay14a)	42	04-Sep-2023 A	06-Mar-2024				
CON305073	(NCE281) Gasmain laying alown RWD1 (RWD1 Bay8 to Bay14a) (By Towngas)	42	03-Nov-2023 A	21-Feb-2024				
CON324387	ELS works at (NB SE1 Bay6 to Bay1 & VB1)	18	11-Nov-2023 A	27-Feb-2024				
CON32440	Construct type 2 NB footing (SE1 bay6 to bay1 & VB1)	12	18-Dec-2023 A	05-Mar-2024				
CON30570	Drainage & utilities works (Type 4 RW)	42	15-Jan-2024 A	06-Mar-2024				
CON30550	Road works (RWD1 Bay1 to Bay7)	24	22-Jan-2024 A	06-Mar-2024				
CON30610	Road works (Type 4 RW)	42	05-Feb-2024 A	27-Mar-2024				
CON30430A	Plate load test	12	21-Feb-2024	05-Mar-2024				
CON30674	Construct fresh watermain connection A & B	60	28-Feb-2024	13-May-2024				
CON32444	Construct SE1 bay6 to bay1 & VB1 (lower-pour) retaining wall	12	06-Mar-2024	19-Mar-2024				
CON31554	Construct U-channel, stairway and slope surface works	42	06-Mar-2024	27-Apr-2024				
CON30170	Slope works & fill no-fine concrete at slope D1 (Level 1/4, 400m3)	72	07-Mar-2024	05-Jun-2024				
CON31190	Erect working platform for soil nail works (Slope D3, stage 2)	42	09-Mar-2024	02-May-2024				
CON32448	Construct SE1 & VB1 (upper-pour) retaining wall	12	20-Mar-2024	06-Apr-2024				
CON31552	Cut slope works (Slope D3) (CH430 to CH330) (L=100m, 7500m3, 10m3/d)	750	02-Apr-2024	10-Oct-2026				
CON32432	Backfilling to watermain's level (NB SE1 Bay1 to Bay6)	24	08-Apr-2024	06-May-2024				
CON324481	Construct type 2 NB footing (SE1 bay8 & VB1)	12	08-Apr-2024	20-Apr-2024				
CON31990	Construct bridge deck #33~#43 by form traveller @pier F1-4, 5 pairs	140	19-Apr-2024	05-Oct-2024				
CON324483	Construct SE1 bay8 (lower-pour) retaining wall	12	22-Apr-2024	06-May-2024				
CON31570	Utilities works & drainage works (Slope D4)	60	29-Apr-2024	11-Jul-2024				
CON31210	Soil nail works (11NE-D/C190, stage 2)	135	03-May-2024	14-Oct-2024				
CON30666	Lay twin DN600 watermain at RW RWD1a Bay1 - Bay5 (FW CH200 to CH250)	18	07-May-2024	28-May-2024				
CON30664	Lay twin DN600 watermain at SE1 Bay1 - Bay6 (FW CH100 to CH140)	18	07-May-2024	28-May-2024				
CON324485	Construct SE1 bay8 (upper-pour) retaining wall	12	07-May-2024	21-May-2024				
CON30676	Trial pit / inspection pit excavation for slat watermain D lower connection	12	14-May-2024	28-May-2024				
CON324487	Backfill SE1 bay8	30	22-May-2024	26-Jun-2024				
CON30678	Construct slat watermain D lower connection	36	29-May-2024	11-Jul-2024				
CON31590	Road works (Slope D4)	60	05-Jun-2024	15-Aug-2024				
CON30190	Excavation, find-out rock-head & ELS works (Level 1/4)	102	06-Jun-2024	07-Oct-2024				
Pedestrian Connectivity Facility System B (SYB)		554	08-Jan-2024 A	23-Aug-2024				
Construction Works		554	08-Jan-2024 A	23-Aug-2024				
CON51993	Backfilling works at PC1	48	08-Jan-2024 A	06-Mar-2024				
CON51890	Reinstatement works near SyB-Abt (Slope B1 Partial)	30	15-Jan-2024 A	05-Mar-2024				
CON52552	Modify works to existing site entrance	54	15-Jan-2024 A	02-Mar-2024				
CON52590	Install steel roof (steel frame) P4 to P7	18	22-Jan-2024 A	01-Mar-2024				
CON51190	ABWF works @SYB-LT1	18	05-Feb-2024 A	08-Mar-2024				
CON52248	Erect footbridge steel frame SYB-A1 to PC8 (A1 to P8) (temporary erection)	30	05-Feb-2024 A	13-Mar-2024				
CON52610	Install steel roof (steel frame) P3 to P4	18	15-Feb-2024 A	16-Mar-2024				
CON52910	Install escalators SYB-ES05 & SYB-ES06 (P4 to P7)	48	15-Feb-2024 A	24-Jul-2024				
CON52930	Install escalators SYB-ES03 & SYB-ES04 (P3 to P4)	48	15-Feb-2024 A	14-Aug-2024				
CON52390	Construct deck slab, planter wall and roofing PC8 to PC7 (P8 to P7)	30	15-Feb-2024 A	20-Mar-2024				
CON52410	Construct deck slab, planter wall and roofing PC7 to PC6 (P7 to P6)	30	15-Feb-2024 A	20-Mar-2024				
CON52470	Construct deck slab, planter wall and roofing PC6 to PC4 (P6 to P5)	30	15-Feb-2024 A	20-Mar-2024				
CON52490	Construct deck slab, planter wall and roofing PC4 to PC3 (P5 to LT1)	30	15-Feb-2024 A	20-Mar-2024				

- Actual Work
- Remaining Work
- ◆

 ◆ Milestone

Activity ID	Activity Name	Duration	Start	Finish	2024			
					Mar	Apr	May	Jun
					75	76	77	78
CON52790	ABWF works @ escalator pit P7 to P4	48	15-Feb-2024 A	25-Apr-2024				
CON52450	Construct deck slab, planter wall and roofing PC1 to ex. footbridge (P1)	30	15-Feb-2024 A	20-Mar-2024				
CON52172	Construct superstructure SYB-LT1 (remaining works, support of escalator)	24	04-Mar-2024	03-Apr-2024				
CON51994	Construct pier SYB-P1 pier head	36	07-Mar-2024	22-Apr-2024				
CON51490	E&M works @SYB-LT1	30	09-Mar-2024	17-Apr-2024				
CON51192	ABWF works @SYB-LT1 (other than lift shart area)	60	09-Mar-2024	24-May-2024				
CON52230	Erect footbridge steel frame SYB-A1 to PC8 (A1 to P8) (final fixed)	6	14-Mar-2024	20-Mar-2024				
CON52810	ABWF works @ escalator pit P4 to P3	48	18-Mar-2024	18-May-2024				
CON52290	Erect footbridge steel frame PC2 to PC1 (P2 to P1)	24	21-Mar-2024	22-Apr-2024				
CON52370	Construct deck slab, planter wall and roofing SYB-A1 to PC8 (A1 to P8)	30	21-Mar-2024	29-Apr-2024				
CON52670	ABWF works @ steel frame footbridge P8 to P7	48	21-Mar-2024	22-May-2024				
CON52690	ABWF works @ steel frame footbridge P7 to P6	48	21-Mar-2024	22-May-2024				
CON52710	ABWF works @ steel frame footbridge P6 to P5	48	21-Mar-2024	22-May-2024				
CON52730	ABWF works @ steel frame footbridge P5 to LT1	48	21-Mar-2024	22-May-2024				
CON52770	ABWF works @ steel frame footbridge P1 to connect ex. footbridge	48	21-Mar-2024	22-May-2024				
CON53090	E&M works @ escalator pit P7 to P4	54	25-Mar-2024	01-Jun-2024				
CON52570	Construct escalator pit LT1 to P3 (E1 & E2)	48	05-Apr-2024	01-Jun-2024				
CON52174	Construct R.C. desk P2 to LT1	42	05-Apr-2024	25-May-2024				
CON52870	Install lifts SYB-LT1A & SYB-LT1B	72	18-Apr-2024	15-Jul-2024				
CON51492	E&M works @SYB-LT1 (other than lift shaft area)	48	18-Apr-2024	15-Jun-2024				
CON53150	E&M works @ escalator pit P4 to P3	54	19-Apr-2024	24-Jun-2024				
CON52310	Erect footbridge steel frame PC1 to existing footbridge (P1)	24	23-Apr-2024	22-May-2024				
CON51810	Construct underground drainage pipe	36	30-Apr-2024	13-Jun-2024				
CON52650	ABWF works @ steel frame footbridge A1 to P8	48	30-Apr-2024	27-Jun-2024				
CON53010	E&M works @ steel frame footbridge P8 to P7	48	30-Apr-2024	27-Jun-2024				
CON53050	E&M works @ steel frame footbridge P7 to P6	48	30-Apr-2024	27-Jun-2024				
CON53110	E&M works @ steel frame footbridge P6 to P5	48	30-Apr-2024	27-Jun-2024				
CON53170	E&M works @ steel frame footbridge P5 to LT1	48	30-Apr-2024	27-Jun-2024				
CON53130	E&M works @ steel frame footbridge P1 to connect ex. footbridge	48	30-Apr-2024	27-Jun-2024				
CON52510	Construct above ground drainage pipe	60	30-Apr-2024	12-Jul-2024				
CON52430	Construct deck slab, planter wall and roofing PC2 to PC1 (P2 to P1)	30	23-May-2024	27-Jun-2024				
CON52210	Install steel roof P2 to LT1	48	27-May-2024	23-Jul-2024				
CON52630	Install steel roof (steel frame) LT1 to P3	18	30-May-2024	20-Jun-2024				
CON52990	E&M works @ steel frame footbridge A1 to P8	48	06-Jun-2024	02-Aug-2024				
CON51530	Slope works - slope B1 (3900m3, 50m3/d)	36	21-Jun-2024	02-Aug-2024				
CON51550	Slope works - slope B2	36	21-Jun-2024	02-Aug-2024				
CON52830	ABWF works @ escalator pit P3 to LT1	36	21-Jun-2024	02-Aug-2024				
CON52750	ABWF works @ steel frame footbridge P2 to P1	48	28-Jun-2024	23-Aug-2024				

NE/2017/03 Development of Anderson Road Quarry Site - Investigation Design & Construction

Development of Anderson Road Quarry Site Road - Improvement Works & Pedestrian Connectivity Facilities Works Phase 2A

3-Month Rolling Programme

Page 3 of 3