

Activity ID	Activity Name	Duration	Start	Finish	2019			
					Apr 16	May 17	Jun 18	Jul 19
<b>NE2017/03 - ARQ PHASE 2A - Monthly Programme Update (201904)-2_190427</b>		1123	09-Oct-18A	06-Sep-22				
<b>Road Improvement Works Location 1 (RIW1)</b>		327	14-Dec-18A	21-Mar-20				
<b>Construction Works</b>		327	14-Dec-18A	21-Mar-20				
<b>Preliminary Works</b>		131	15-Feb-19A	26-Jul-19				
CON10110	Trees fell, Trees protection for trees transplant at portion A	60	15-Feb-19A	18-Apr-19A				
CON10010	Install monitoring & instrumentation at portion A	33	21-Feb-19A	07-May-19				
CON10240	Trees transplant at portion A	48	23-Apr-19	20-Jun-19				
CON110610	Preparation works & erect working platform for non-destructive test for the Lee	60	23-Apr-19	05-Jul-19				
CON11080	Non-destructive test for the Lee On Road Flyover	18	06-Jul-19	26-Jul-19				
<b>Slope Works and Retaining Wall RWC2 Works</b>		97	21-Jan-19A	31-Jul-19				
<b>Workfront 1 (RWC2 CH452 to CH270)</b>		48	20-May-19	16-Jul-19				
CON10120	Form haul road (RWC2 CH452 to CH270)	48	20-May-19	16-Jul-19				
<b>Workfront 2 (RWC2 CH88 to CH-9)</b>		97	21-Jan-19A	31-Jul-19				
CON10090	Erect hoarding (RWC2 CH98 to CH-9)	24	21-Jan-19A	03-Apr-19A				
CON10100	Form haul road (RWC2 CH98 to CH-9)	48	21-May-19	17-Jul-19				
<b>Foundation Works (RWC2 CH98 to CH-9)</b>		12	18-Jul-19	31-Jul-19				
CON10150	Hack-off existing road surface (RWC2 CH98 to CH-9)	12	18-Jul-19	31-Jul-19				
<b>Workfront 3 (RWC2 CH270 to CH98)</b>		97	21-Jan-19A	31-Jul-19				
CON10070	Erect hoarding (RWC2 CH270 to CH98)	24	21-Jan-19A	03-Apr-19A				
CON10080	Form haul road (RWC2 CH270 to CH98)	48	21-May-19	17-Jul-19				
<b>Foundation Works (RWC2 CH270 to CH98)</b>		12	18-Jul-19	31-Jul-19				
CON10140	Hack-off existing road surface (RWC2 CH270 to CH98)	12	18-Jul-19	31-Jul-19				
<b>Noise Barrier Works</b>		294	14-Dec-18A	21-Mar-20				
<b>Works in Slip Road 2</b>		294	14-Dec-18A	21-Mar-20				
CON101320	Supervisor reviewing road design on slip road 2	132	14-Dec-18A	20-May-19				
CON10190	Formation works, utilities works, drainage works & road works on revised slip r	252	21-May-19	21-Mar-20				
CON101940	Formation works for slip road 2 _stage 1	18	21-May-19	11-Jun-19				
CON101330	New slip road alignment notification to town-gas company	18	21-May-19	11-Jun-19				
CON101950	Utilities works, drainage works for slip road 2 _stage 1	18	04-Jun-19	25-Jun-19				
CON101340	New town-gas-main planning works (by town-gas company, 8wk request by tr	48	12-Jun-19	07-Aug-19				
CON101960	Road works for slip road 2 _stage 1	18	19-Jun-19	10-Jul-19				
CON101970	Formation works for slip road 2 _stage 2	18	11-Jul-19	31-Jul-19				
CON101980	ELS works for trench for new town-gas-main on slip road 2 _stage 2	18	18-Jul-19	07-Aug-19				
<b>NBW (CT5-PC1 ~ CT5-PC3)</b>		140	06-Apr-19A	25-Sep-19				
CON10570	Site formation works & form haul road (CT5)	60	06-Apr-19A	21-Jun-19				
CON10620	Install sheet piles (CT5-PC1 ~ CT5-PC3)	42	23-Apr-19	13-Jun-19				
CON10630	Excavate & install lateral support (CT5-PC1 ~ CT5-PC3)	42	23-Apr-19	13-Jun-19				
CON10590	Pre-drill & construct socket H-pile works (CT5-PC1 ~ CT5-PC3) (12nos, 6d/no	72	03-Jul-19	25-Sep-19				
<b>NBW (FE1-PC3b ~ FE1-PC8b)</b>		95	23-Apr-19	15-Aug-19				
CON10460	Install sheet piles (940m 5m/d, 4 teams)	48	23-Apr-19	20-Jun-19				
CON10480	Excavate & install lateral support (9500m3, 100m3/d, 1 team)	95	23-Apr-19	15-Aug-19				
<b>NBW (CT6-PC1 ~ CT6-PC3)</b>		43	23-Apr-19	14-Jun-19				
CON10410	Excavate & install lateral support (8500m3, 200m3/d, 1 team)	43	23-Apr-19	14-Jun-19				
CON10390	Install sheet piles (CT6-PC1 ~ CT6-PC3)	42	23-Apr-19	13-Jun-19				
<b>NBW (FE1-PC1a ~ FE1-PC4a)</b>		42	23-Apr-19	13-Jun-19				
CON10640	Install sheet piles (FE1-PC1a ~ FE1-PC4a)	42	23-Apr-19	13-Jun-19				
CON10660	Excavate & install lateral support (FE1-PC1a ~ FE1-PC4a)	42	23-Apr-19	13-Jun-19				
<b>NBW (FE1-PC5a ~ FE1-PC8a)</b>		60	23-Apr-19	05-Jul-19				
CON10730	Site formation works & form haul road (FE1)	60	23-Apr-19	05-Jul-19				
CON10830	Install sheet piles (FE1-PC5a ~ FE1-PC7a)	42	23-Apr-19	13-Jun-19				
CON10850	Excavate & install lateral support (FE1-PC5a ~ FE1-PC7a)	42	23-Apr-19	13-Jun-19				
<b>NBW (FE1-PC1b ~ FE1-PC2b)</b>		42	23-Apr-19	13-Jun-19				
CON10790	Install sheet piles (FE1-PC1b ~ FE1-PC3b)	42	23-Apr-19	13-Jun-19				
CON10810	Excavate & install lateral support (FE1-PC1b ~ FE1-PC3b)	42	23-Apr-19	13-Jun-19				
<b>Works in Subway KS27</b>		114	31-May-19	16-Oct-19				
CON101910	Site clearance at KS27	90	31-May-19	16-Sep-19				
CON101920	ELS works at KS27	90	29-Jun-19	16-Oct-19				
<b>Road Improvement Works Location 2 (RIW2)</b>		1123	09-Oct-18A	06-Sep-22				
<b>Construction Works in Slope C3 (Portion B)</b>		147	21-Mar-19A	18-Sep-19				
<b>Preliminary Works</b>		102	21-Mar-19A	26-Jul-19				
<b>Site Set-up Works</b>		102	21-Mar-19A	26-Jul-19				
CON20043	Decision making on transplant Aquilaria Sinensis at portion B	21	21-Mar-19A	29-Apr-19				
CON20044	PMI #23 & EWN #30 Transplant Aquilaria Sinensis at portion B	72	30-Apr-19	26-Jul-19				

- Summary
- Critical Remainin...
- Actual Work
- Milestone
- Remaining Work

Activity ID	Activity Name	Duration	Start	Finish	2019			
					Apr 16	May 17	Jun 18	Jul 19
<b>Slope Works at Portion B</b>		145	23-Mar-19 A	18-Sep-19				
<b>Earth Works</b>		145	23-Mar-19 A	18-Sep-19				
<b>Haul Road &amp; Soil Nail Works</b>		145	23-Mar-19 A	18-Sep-19				
CON20150	Form haul road @P4 to P3	66	23-Mar-19 A	17-Jun-19				
CON201510	Form haul road @P1	36	10-May-19	22-Jun-19				
CON20180	Mobilization & setup for soil nails works @P3	12	18-Jun-19	02-Jul-19				
CON202030	Mobilization & setup for soil nails works @P1	12	24-Jun-19	08-Jul-19				
CON20200	Drill & install soil nails (P3a, 55nos 8m dp, 3d/no, 3 team)	66	03-Jul-19	18-Sep-19				
CON202040	Drill & install soil nails (P1, 55nos 8m dp, 3d/no, 3 team)	60	09-Jul-19	17-Sep-19				
<b>Cut Slope &amp; Fill Slope Works</b>		78	18-Jun-19	18-Sep-19				
CON20510	Install sheet pile to RW bay 9 to bay 13	18	18-Jun-19	09-Jul-19				
CON20530	ELS to RW bay 9 to bay 13 formation	60	10-Jul-19	18-Sep-19				
<b>Construction Noise Semi-Enclosure SE2 (Portion C)</b>		1123	09-Oct-18 A	06-Sep-22				
<b>Preliminary Works</b>		1012	06-Mar-19 A	06-Sep-22				
<b>Site Set-up Works</b>		1012	06-Mar-19 A	06-Sep-22				
CON20051	Trees preservation duration works period at portion C	1012	06-Mar-19 A	06-Sep-22				
<b>Construction Works</b>		227	09-Oct-18 A	29-Jul-19				
<b>Road Works</b>		211	09-Oct-18 A	29-Jun-19				
CON20030	Notification of District Welcome Signboard relocation	106	09-Oct-18 A	09-May-19				
CON201110	Relocation of existing traffic signal lighting (by EMSD's contractor)	116	15-Nov-18 A	06-Apr-19 A				
CON201120	Relocation of existing HyD lighting (by CLPE's contractor)	126	15-Nov-18 A	09-May-19				
gd	sdvdfef	9	15-Nov-18 A	31-May-19				
CON201150	Remove existing central median - stage 2	35	11-Mar-19 A	20-May-19				
CON201170	Remove existing central median - stage 3	25	25-Mar-19 A	31-May-19				
CON20100	Site clearance for new location of District Welcome Signboard	12	10-May-19	24-May-19				
CON20120	Construct haul road near junction at clear water bay road	12	10-May-19	24-May-19				
CON201140	Install temporary lighting - stage 1	6	10-May-19	17-May-19				
CON201160	Install temporary lighting - stage 2	6	21-May-19	27-May-19				
CON201010	Construct footing of District Welcome Signboard at new location	10	25-May-19	05-Jun-19				
CON201020	District Welcome Signboard relocation	12	06-Jun-19	20-Jun-19				
CON201030	Make good works for District Welcome Signboard relocation	8	21-Jun-19	29-Jun-19				
<b>Noise Semi-Enclosure Sub-structure Works</b>		48	01-Jun-19	29-Jul-19				
<b>Phase 1 (CT4, SE2 Bay4 to Bay12)</b>		48	01-Jun-19	29-Jul-19				
CON20130	Traffic diversion for phase 1 (CT4, SE2 Bay4 to Bay12)	0	01-Jun-19					
CON20140	Site formation works (CT4, SE2 Bay4 to Bay12; L=110m)	48	01-Jun-19	29-Jul-19				
<b>Road Improvement Works Location 3 (RIW3)</b>		485	30-Nov-18 A	13-Aug-20				
<b>Construction Works</b>		485	30-Nov-18 A	13-Aug-20				
<b>Works in Slope D1</b>		443	12-Feb-19 A	13-Aug-20				
<b>Preparation Works</b>		113	12-Feb-19 A	05-Jul-19				
CON30010	Trees felling (Slope D1)	90	12-Feb-19 A	18-Apr-19 A				
CON30012	Install monitoring & instrumentation (Slope D1)	60	23-Apr-19	05-Jul-19				
CON30011	Form haul road (Slope D1 Access road A)	54	25-Apr-19	29-Jun-19				
<b>Slope Works (Slope D1)</b>		360	30-May-19	13-Aug-20				
CON30160	Cut slope works & form haul road B	72	30-May-19	23-Aug-19				
CON30060	Slope works at slope D1 (stage 1)	360	30-May-19	13-Aug-20				
<b>Construction of Retaining Wall RWD1</b>		192	19-Jun-19	08-Feb-20				
<b>Foundation Works (RWD1)</b>		192	19-Jun-19	08-Feb-20				
CON30190	Pre-drill & construct socket H-pile works at RWD1 (144nos, 6d/no, 4 teams)	192	19-Jun-19	08-Feb-20				
CON30200	Pre-drill & construct bored pile (CH94~CH130, 5nos, 20d/no, team 1)	100	18-Jul-19	14-Nov-19				
<b>Works in Slope D2</b>		176	23-Jan-19 A	24-Sep-19				
<b>Construction of Retaining Wall RWD2</b>		176	23-Jan-19 A	24-Sep-19				
CON30020	Trees felling (slope D2)	30	23-Jan-19 A	23-Mar-19 A				
CON300210	Site clearance works (slope D2)	60	02-Mar-19 A	24-Apr-19				
CON30022	Install monitoring & instrumentation (Slope D2)	60	25-Apr-19	08-Jul-19				
CON30080	Install sheet pile, support & slope works at slope D2 (L=75m)	90	10-Jun-19	24-Sep-19				
<b>Works in Slope D3</b>		444	30-Nov-18 A	24-Jun-20				
<b>Slope Works (Slope D3)</b>		444	30-Nov-18 A	24-Jun-20				
CON300110	Relocation of existing traffic signal lighting (by EMSD's contractor) (RIW3)	97	30-Nov-18 A	29-Mar-19 A				
CON300120	Relocation of existing HyD lighting (by CLPE's contractor) (RIW3)	135	11-Dec-18 A	30-May-19				
CON30028	Trees felling (Slope D3, CH0 to CH115)	60	29-Mar-19 A	28-Jun-19				
CON30030	Install safety fencing, from haul road & hoarding (CH0 to CH115)	18	30-Mar-19 A	06-May-19				
CON30029	Install monitoring & instrumentation (Slope D3)	60	07-May-19	18-Jul-19				
CON30120	Cut slope works (CH0 to CH115) (L=115m, 14000m3, 44m3/d)	318	31-May-19	24-Jun-20				

- Summary
- Critical Remainin...
- Actual Work
- Remaining Work
- Milestone

Activity ID	Activity Name	Duration	Start	Finish	2019			
					Apr 16	May 17	Jun 18	Jul 19
<b>Pedestrian Connectivity Facility (PC-E8)</b>								
<b>Construction Works</b>								
<b>Preparation Works</b>								
<b>Trees Works</b>								
CON40080	Trees felling works & trees protection works	52	15-Feb-19 A	01-Apr-19 A				
CON400810	Trees preservation duration works period at portion G	347	01-Apr-19 A	05-Jun-20				
<b>Hoarding Works &amp; Site Set-up</b>								
CON400710	Hoarding boundary of football court discussion with supervisor / LCSD	42	14-Jan-19 A	10-Apr-19 A				
CON401520	Supervisor review footing E8-F3 design	42	18-Mar-19 A	10-Apr-19 A				
CON400720	Erect hoarding & safety fencing (at football pitch)	17	11-Apr-19 A	04-May-19				
CON40150	Form haul road (from Hiu Yuk Path site access to PC E8-F4)	60	06-May-19	17-Jul-19				
<b>Earth Works</b>								
CON40040	Install monitoring & instrumentation (PC-E8)	24	22-Mar-19 A	29-Apr-19				
CON40130	ELS to E8-F9 & E8-F1 (approx 565m3, @80m3/d + 2wk for ELS)	19	28-Mar-19 A	11-May-19				
CON40180	ELS to E8-F2 (approx 225m3, @80m3/d + 2wk for ELS)	15	14-May-19	30-May-19				
CON40190	ELS to E8-F3 (approx 200m3, @80m3/d + 2wk for ELS)	15	31-May-19	18-Jun-19				
CON40140	Construct soldier pile wall to E8-ABT	52	04-Jun-19	05-Aug-19				
CON40170	ELS to E8-F4 (approx 1783m3, @25m3/d)	72	18-Jul-19	12-Oct-19				
<b>Footing Construction</b>								
CON40210	Construct footing E8-F9 & E8-F1 (85m3) & backfilling	30	14-May-19	18-Jun-19				
CON40220	Construct footing E8-F2 (38m3) & backfilling	18	31-May-19	21-Jun-19				
CON40230	Construct footing E8-F3 (65m3) & backfilling	24	19-Jun-19	17-Jul-19				
<b>Pier Construction</b>								
CON40240	Construct pier E8-P1 (2 pour)	42	22-Jun-19	10-Aug-19				
CON40250	Construct pier E8-P2 (3 pour)	72	18-Jul-19	12-Oct-19				
<b>E&amp;M Works</b>								
CON41250	Application for power supply & energization (PC-E8)	156	25-Mar-19 A	03-Oct-19				
<b>Pedestrian Connectivity Facility (PC-E11)</b>								
<b>Construction Works</b>								
<b>Preliminary Works</b>								
CON40731	Trees preservation duration works period at portion E	856	08-Jan-19 A	27-Nov-21				
<b>Foundation Works</b>								
CON40750	Pre-drill & construct socket H-pile works for E11-PC1 to E11-PC5 (89nos, 6d/n)	317	15-Nov-18 A	09-Jan-20				
<b>Sub-structure Works</b>								
CON40790	ELS & construct sub-structure for E11-PC1	96	13-Jun-19	05-Oct-19				
<b>Bus-Bus Interchange Public Toilet</b>								
CON40740	Construct Public Toilet	188	29-Dec-18 A	19-Aug-19				
CON41270	Application for power supply & energization (BBI Toilet)	90	29-Jan-19 A	25-May-19				
<b>Pedestrian Connectivity Facility System A (SYA)</b>								
<b>Construction Works</b>								
<b>Preliminary Works</b>								
CON50034	Revise hoarding boundary & erect revised boundary hoarding	48	21-Jan-19 A	02-Apr-19 A				
<b>Sub-structure Works</b>								
CON500420	Excavate & install support at SYA-F1 (+144 to +130.5mPD, 2321m3, 40m3/d +	84	24-Jan-19 A	22-May-19				
CON500510	Construct footing SYA-F1 (+130.5 ~ +134mPD)	42	23-May-19	12-Jul-19				
CON500520	Construct footing SYA-F1 (+134 ~ +144mPD)	66	06-Jul-19	21-Sep-19				
<b>Pedestrian Connectivity Facility System B (SYB)</b>								
<b>Construction Works</b>								
<b>Preliminary Works</b>								
CON502010	Relocation of existing utilities (by C1 Contractor)	45	11-Mar-19 A	07-May-19				
CON502030	Waiting an approval for construct run-in-out along existing roundabout at On S	37	11-Mar-19 A	26-Apr-19				
CON502040	LCSD confirm remove existing vegetation along existing footpath at On Sau R	37	11-Mar-19 A	26-Apr-19				
CON502050	Construct run-in-out along existing roundabout	12	27-Apr-19	11-May-19				
CON50188	Install monitoring & instrumentation (PC-SYB)	24	08-May-19	05-Jun-19				
CON502020	Relocation of existing hoarding (by C1 Contractor)	12	08-May-19	22-May-19				
CON50220	Form haul road (at upper portion: PC-A1 to PC8)	54	23-May-19	26-Jul-19				
<b>Foundation Works</b>								
CON502510	Pre-drill works at SYB-PC3	7	26-Mar-19 A	02-Apr-19 A				
CON50260	Mobilisation of socketted H pile works to SYB-PC3	12	14-May-19	27-May-19				
CON50270	Pre-drill & construct socket H-pile works at SYB-PC3 (63nos, 6d/no, 2 teams)	189	06-Jun-19	21-Jan-20				

- Summary
- Critical Remainin...
- Actual Work
- Milestone
- Remaining Work