

Activity ID	Activity Name	Duration	Start	Finish	2020			
					Apr 28	May 29	Jun 30	Jul 31
<b>NE2017/03 - ARQ PHASE 2A - Monthly Programme Update (202004)-0_200421</b>								
<b>Road Improvement Works Location 1 (RIW1)</b>								
<b>Construction Works</b>								
CON12310	(CE140) Site clearance, uu diversion & ELS works (KS27 west side)	210	15-Apr-19 A	18-May-21				
CON11430	Site formation works & form haul road (FE1 "b" side)	60	09-Sep-19 A	22-Apr-20				
CON10610	(CE140) ELS to RW pile cap (RWC2 type 1a, 1, 2)	120	16-Oct-19 A	06-May-20				
CON10230	(CE140) ELS works to footing (RWC2 type 4, 6, 7, 8)	60	21-Nov-19 A	03-Apr-20 A				
CON11130	(CE140) ELS for shaft and tunnel excavation (12wk)	72	24-Feb-20 A	08-Jun-20				
CON10250	Construct bored pile (1no, 36d/no, 1 team)	36	16-Mar-20 A	09-Apr-20 A				
CON12311	Treatment onto the formation	30	28-Mar-20 A	08-May-20				
CON10231	Existing watermain diversion (by WSD)	24	06-Apr-20 A	08-May-20				
CON10251	Remove temporary working platform	20	14-Apr-20 A	08-May-20				
CON11330	Construct socket H-pile works (CT5-PC1 - CT5-PC3) (12nos, 6d/no, 1 team)	72	27-Apr-20	23-Jul-20				
CON10730	Mobilisation works for socket H-pile works (RWC2 type 3)	12	27-Apr-20	12-May-20				
CON10630	Construct RW footing (RWC2 type 1a, 1, 2)	120	07-May-20	25-Sep-20				
CON12330	Construct subway footing (KS27 west side)	90	09-May-20	24-Aug-20				
CON10270	ELS to bore pile cap (RWC2 type 5)	59	09-May-20	18-Jul-20				
CON10310	Construct RW footing (RWC2 type 4, 6, 7, 8)	72	09-May-20	03-Aug-20				
CON10750	Pre-drill & construct socket H-pile works (RWC2 type 3; 400nos, 3d/no, 4 team)	300	15-May-20	18-May-21				
CON11470	Existing towngas main diversion	48	09-Jun-20	05-Aug-20				
CON11150	Gasmain laying (by Towngas, 8wk requested by Towngas)	48	09-Jun-20	05-Aug-20				
CON10330	upgrading works at Feature No. 11NEAF60 (by pip-by-pit method) - Stage 2	90	26-Jun-20	12-Oct-20				
CON12350	Construct subway wall and soffit (KS27 west side)	90	07-Jul-20	21-Oct-20				
CON10390	Construct pile cap (RWC2 type 5)	90	20-Jul-20	04-Nov-20				
<b>Road Improvement Works Location 2 (RIW2)</b>								
<b>Construction Works in Slope C3 (Portion B)</b>								
CON20570	(CE140) Drill & install soil nails (Zone 5 & Zone 6, 92nos 10m dp, 3d/no, 3 team)	96	19-Oct-19 A	03-Oct-20				
CON20590	(CE140) Drill & install tie back @RW bay 3 to bay 8 (Zone 4 & Zone 5, 84nos 7	90	05-Nov-19 A	21-Mar-20 A				
CON20750	(CE140) Cut slope & formation works @RW bay 3 to bay 8	90	10-Dec-19 A	27-Apr-20				
CON20830	(CE140) Construct RW bay 3 to bay 8 base (L=34m)	72	31-Jan-20 A	07-May-20				
CON20850	Construct RW bay 3 to bay 8 wall (L=34m)	72	13-Mar-20 A	11-Jun-20				
CON20170	Fabrication of NB steel post - along slope side	90	03-May-20	31-Jul-20				
CON20650	Install sheet pile to RW bay 9 to bay 13	18	07-May-20	27-May-20				
CON20710	Install sheet pile RW bay 1 to bay 2	24	08-May-20	04-Jun-20				
CON20670	ELS to RW bay 9 to bay 13 formation	41	28-May-20	16-Jul-20				
CON20730	ELS works to RW bay 1 to bay 2	90	05-Jun-20	19-Sep-20				
CON20790	Construct RW bay 9 to bay 13 base (L=30m)	66	17-Jul-20	03-Oct-20				
<b>Construction Noise Semi-Enclosure SE2 (Portion C)</b>								
CON21631	(CE140) (NCE030) Trial pit excavation for expose existing utilities and Pre-drill i	37	21-Oct-19 A	30-Mar-20 A				
CON21634	Duration of CT4 & SE2 utilities	181	21-Oct-19 A	01-Jun-20				
CON22125	Modification works at On Sau Road / Clean Water Bay Road	18	31-Mar-20 A	27-Apr-20				
CON21632	Protect to existing underground utilities	24	31-Mar-20 A	04-May-20				
CON22130	Remove existing central median for phase 4 (SE2 PC5 to PC6)	36	28-Apr-20	10-Jun-20				
CON21633	Erect working platform for CT5 piling foundation	24	05-May-20	01-Jun-20				
CON21650	Construct piling fdn (CT4, SE2 Bay4 to Bay12)	90	02-Jun-20	16-Sep-20				
<b>Road Improvement Works Location 3 (RIW3)</b>								
<b>Construction Works</b>								
CON30051	Coordination with EPD for access at lower portion at Slope D1	136	25-Apr-19 A	17-Dec-20				
CON31050	(CE140) Cut slope works (CH0 to CH115) (L=115m, 10857m3, 30m3/d)	365	23-May-19 A	17-Dec-20				
CON31070	(CE140) Construct RWD3 (CH0 to CH60)	150	18-Dec-19 A	24-Jul-20				
CON30111	(CE140) Slope works at slope D1 (stage 1a, 10% completed)	66	08-Jan-20 A	11-Jun-20				
CON30230	(CE140) (NCE040A) Construct mini pile at RWD1 (bay 1 to bay 7) (105nos, 1.	79	15-Jan-20 A	23-Jun-20				
CON30649	(CE140) WSD alignment reviewing of 600mm watermain	54	22-Jan-20 A	27-Apr-20				
CON30791	(CE140) ELS works for RWD2 (L=75m)	26	20-Mar-20 A	06-May-20				
CON30810	Construct retaining wall RWD2 footing	90	14-Apr-20 A	11-Aug-20				
CON30070	Form haul road B	42	22-Apr-20	11-Jun-20				
CON30830	Construct retaining wall RWD2 wall	90	25-May-20	08-Sep-20				
CON30130	Slope works at slope D1 (stage 2, 20% completed)	72	12-Jun-20	05-Sep-20				
CON30650	Watermain works on Sau Man Png Road toward Lam Tim (Section 1)	90	16-Jun-20	30-Sep-20				
CON30250	Construct mini pile at RWD1 (bay 8 to bay 14) (121nos, 1.4d/no, 2 teams)	81	17-Jun-20	21-Sep-20				
CON30290	Construct RWD1 (bay 1 to bay 7) pile cap (2 teams)	60	24-Jun-20	03-Sep-20				
CON30430	Construct RWD1-Type 4 pile cap (CH144-CH160, 16m)	60	24-Jun-20	03-Sep-20				
<b>Pedestrian Connectivity Facility (PC-E8)</b>								
<b>Construction Works</b>								
CON41930	Application for power supply & energization (PC-E8)	156	25-Mar-19 A	21-Aug-20				
CON40570	(CE140) ELS to E8-F7 (approx 1378m3, @25m3/d)	55	27-Nov-19 A	04-May-20				
CON40612	(CE140) Temporary support & stabilisation works at F7 (concurrent with of NCI	34	03-Feb-20 A	26-Mar-20 A				
CON41030	(CE140) Construct escalator pit F1>P1	60	21-Feb-20 A	20-Apr-20 A				
CON40810	Construct footing E8-F4 (65m3) & backfilling	24	05-Mar-20 A	27-May-20				
CON40930	Construct pier E8-P4 (2 pour)	42	05-Mar-20 A	09-Apr-20 A				

- Actual Work
- Remaining Work
- Milestone

Activity ID	Activity Name	Duration	Start	Finish	2020			
					Apr 28	May 29	Jun 30	Jul 31
CON40830	Construct footing E8-F7 (38m3) & backfilling	22	14-Mar-20 A	09-Apr-20 A	[Gantt bar: Mar 14 - Apr 9]			
CON40990	Construct pier E8-P5 (2 pour)	46	27-Mar-20 A	20-May-20	[Gantt bar: Mar 27 - May 20]			
CON40490	Soil nailing & slope cut at slope E8-1 and E8-2	60	21-Apr-20	03-Jul-20	[Gantt bar: Apr 21 - Jul 3]			
CON40950	Construct pier E8-P3 (2 pour)	42	21-Apr-20	10-Jun-20	[Gantt bar: Apr 21 - Jun 10]			
CON40970	Construct pier E8-P6 (2 pour)	42	21-Apr-20	10-Jun-20	[Gantt bar: Apr 21 - Jun 10]			
CON41110	Construct escalator pit P4>P5	60	21-May-20	31-Jul-20	[Gantt bar: May 21 - Jul 31]			
CON41170	Erect steel roof F9 & F1>P1	48	28-May-20	24-Jul-20	[Gantt bar: May 28 - Jul 24]			
CON41310	ABWF works (F9 & F1 to P1)	72	28-May-20	21-Aug-20	[Gantt bar: May 28 - Aug 21]			
CON40770	Construct footing E8-F3 (65m3) & backfilling	24	04-Jun-20	03-Jul-20	[Gantt bar: Jun 4 - Jul 3]			
CON41470	Erect cladding works (F9 & F1 to P1)	60	04-Jun-20	14-Aug-20	[Gantt bar: Jun 4 - Aug 14]			
CON41090	Construct escalator pit P3>P4	60	11-Jun-20	21-Aug-20	[Gantt bar: Jun 11 - Aug 21]			
CON41130	Construct escalator pit P5>P6	60	11-Jun-20	21-Aug-20	[Gantt bar: Jun 11 - Aug 21]			
CON40910	Construct pier E8-P2 (2 pour)	42	04-Jul-20	21-Aug-20	[Gantt bar: Jul 4 - Aug 21]			
CON40590	ELS to E8-F8 (approx 1377m3, @57m3/d)	18	04-Jul-20	24-Jul-20	[Gantt bar: Jul 4 - Jul 24]			
<b>Pedestrian Connectivity Facility (PC-E11)</b>		<b>432</b>	<b>23-Sep-19 A</b>	<b>11-Dec-20</b>				
<b>Construction Works</b>		<b>432</b>	<b>23-Sep-19 A</b>	<b>11-Dec-20</b>				
CON42190	(CE140) ELS & construct sub-structure for E11-PC3	54	23-Sep-19 A	15-Apr-20 A	[Gantt bar: Sep 23 - Apr 15]			
CON42272	(CE140) Design reviewing on E11-PC1 (for obstruction existing retaining wall)	42	16-Jan-20 A	21-Apr-20	[Gantt bar: Jan 16 - Apr 21]			
CON43010	Maintenance temporary access form lin tak road to new bus-bus interchange	288	28-Feb-20 A	11-Dec-20	[Gantt bar: Feb 28 - Dec 11]			
CON42991	Remaining works for the temporary access	30	28-Feb-20 A	31-Mar-20 A	[Gantt bar: Feb 28 - Mar 31]			
CON42152	Remaining for C2 contractor access	45	02-Mar-20 A	25-Apr-20	[Gantt bar: Mar 2 - Apr 25]			
CON42310	(CE140) Construct pier E11-P3	48	06-Mar-20 A	03-Jun-20	[Gantt bar: Mar 6 - Jun 3]			
CON42410	Construct pier E11-P4	48	23-Mar-20 A	25-May-20	[Gantt bar: Mar 23 - May 25]			
CON42330	Construct pier E11-P2	48	30-Mar-20 A	04-Jun-20	[Gantt bar: Mar 30 - Jun 4]			
CON42290	ELS for E11-PC1	15	06-Apr-20 A	04-Jun-20	[Gantt bar: Apr 6 - Jun 4]			
CON42370	Construct pier E11-P1	48	21-Apr-20	17-Jun-20	[Gantt bar: Apr 21 - Jun 17]			
CON42273	Design reviewing on E11-PC1 (for DN900 drainage diversion)	21	22-Apr-20	18-May-20	[Gantt bar: Apr 22 - May 18]			
CON42250	ELS & construct sub-structure for E11-PC6 (2 teams)	30	27-Apr-20	02-Jun-20	[Gantt bar: Apr 27 - Jun 2]			
CON42350	Construct lift tower 2 (2 teams) & blackfill	60	03-Jun-20	13-Aug-20	[Gantt bar: Jun 3 - Aug 13]			
CON42291	Existing DN900 drainage pipe diversion (subject to design)	60	05-Jun-20	15-Aug-20	[Gantt bar: Jun 5 - Aug 15]			
<b>Pedestrian Connectivity Facility System A (SYA)</b>		<b>222</b>	<b>16-Jan-20 A</b>	<b>15-Oct-20</b>				
<b>Construction Works</b>		<b>222</b>	<b>16-Jan-20 A</b>	<b>15-Oct-20</b>				
CON50230	(CE140) Construct footing SYA-F1 (+134 ~ +144mPD)	66	16-Jan-20 A	21-May-20	[Gantt bar: Jan 16 - May 21]			
CON50231	Construct sum-pit	30	15-Apr-20 A	21-May-20	[Gantt bar: Apr 15 - May 21]			
CON50250	Construct superstructure of lift tower to roof level (3m/pour, +144 to +165.7mPl)	122	22-May-20	15-Oct-20	[Gantt bar: May 22 - Oct 15]			
<b>Pedestrian Connectivity Facility System B (SYB)</b>		<b>219</b>	<b>05-Dec-19 A</b>	<b>01-Sep-20</b>				
<b>Construction Works</b>		<b>219</b>	<b>05-Dec-19 A</b>	<b>01-Sep-20</b>				
CON51030	(CE140) Pre-drill & construct socket H-pile works at SYB-PC8 (20nos, 6d/no, 1	120	05-Dec-19 A	10-Jun-20	[Gantt bar: Dec 5 - Jun 10]			
CON51110	(CE140) Pre-drill & construct socket H-pile works at SYB-PC7 (20nos, 6d/no, 1	120	11-Jan-20 A	27-May-20	[Gantt bar: Jan 11 - May 27]			
CON51650	(CE140) Construct pile cap SYB-ABT (100m3)	90	21-Feb-20 A	11-Jun-20	[Gantt bar: Feb 21 - Jun 11]			
CON51610	(CE140) Construct pile cap SYB-PC3 (340m3)	36	28-Feb-20 A	23-Mar-20 A	[Gantt bar: Feb 28 - Mar 23]			
CON50854	(CE140) Gasmain diversion (Sys B) - Apply 1st stage TTA & trial pit for Townga	16	04-Mar-20 A	20-Apr-20 A	[Gantt bar: Mar 4 - Apr 20]			
CON51630	Construct below ground sub-structure SYB-LT1 & SYB-ST1	48	24-Mar-20 A	05-Jun-20	[Gantt bar: Mar 24 - Jun 5]			
CON50859	Further review onto gasmain alignment (by Towngas)	48	21-Apr-20	17-Jun-20	[Gantt bar: Apr 21 - Jun 17]			
CON51290	Install sheet pile at SYB-PC6	12	08-May-20	21-May-20	[Gantt bar: May 8 - May 21]			
CON51310	Excavate & install support at SYB-PC6	30	22-May-20	26-Jun-20	[Gantt bar: May 22 - Jun 26]			
CON51750	Construct pile cap SYB-PC7 (94m3)	24	28-May-20	24-Jun-20	[Gantt bar: May 28 - Jun 24]			
CON51670	Construct pile cap SYB-PC8 (94m3)	24	11-Jun-20	10-Jul-20	[Gantt bar: Jun 11 - Jul 10]			
CON52190	Construct above ground structure SYB-ABT	42	12-Jun-20	01-Aug-20	[Gantt bar: Jun 12 - Aug 1]			
CON50855	Gasmain diversion (Sys B) - Apply 2nd stage TTA & civil works for gasmain dive	12	18-Jun-20	03-Jul-20	[Gantt bar: Jun 18 - Jul 3]			
CON51970	Construct pier SYB-P7 (2 pour)	42	26-Jun-20	14-Aug-20	[Gantt bar: Jun 26 - Aug 14]			
CON51050	Mobilisation piling rig plant to SYS-PC6	6	27-Jun-20	04-Jul-20	[Gantt bar: Jun 27 - Jul 4]			
CON51370	Install sheet pile at SYB-PC4	12	27-Jun-20	11-Jul-20	[Gantt bar: Jun 27 - Jul 11]			
CON50856	Gasmain diversion (Sys B) - gasmain diversion works (by Towngas)	36	04-Jul-20	14-Aug-20	[Gantt bar: Jul 4 - Aug 14]			
CON51070	Pre-drill & construct piling fdn at SYB-PC6	50	06-Jul-20	01-Sep-20	[Gantt bar: Jul 6 - Sep 1]			
CON51910	Construct pier SYB-P8 (2 pour)	42	11-Jul-20	28-Aug-20	[Gantt bar: Jul 11 - Aug 28]			
CON51390	Excavate & install support at SYB-PC4	30	13-Jul-20	15-Aug-20	[Gantt bar: Jul 13 - Aug 15]			
<b>Bus-Bus Interchange Public Toilet (BBI Toilet)</b>		<b>426</b>	<b>15-Jan-20 A</b>	<b>31-Mar-21</b>				
<b>Construction Works</b>		<b>124</b>	<b>15-Jan-20 A</b>	<b>02-Jul-20</b>				
CON43410	(CE140) NCI issue & Determine water connection point at SMP Rd & install we	63	15-Jan-20 A	31-Mar-20 A	[Gantt bar: Jan 15 - Mar 31]			
CON43350	T&C and Statutory Inspection _BBI toilet	30	26-Feb-20 A	31-Mar-20 A	[Gantt bar: Feb 26 - Mar 31]			
CON43430	Outstanding works _BBI toilet	72	01-Apr-20 A	02-Jul-20	[Gantt bar: Apr 1 - Jul 2]			
<b>Works related to section 10A - Establishment Works for Landscape Softworks in Section 10</b>		<b>365</b>	<b>01-Apr-20 A</b>	<b>31-Mar-21</b>				
CON43370	Establishment Works for Landscape Softworks in Section 10 (Portion FI)	365	01-Apr-20 A	31-Mar-21	[Gantt bar: Apr 1 - Mar 31]			

- Actual Work
- Remaining Work
- Milestone