

Activity ID	Activity Name	Duration	Start	Finish	2021			
					Apr 40	May 41	Jun 42	Jul 43
<b>NE2017/03 - ARQ PHASE 2A - Monthly Programme Update (202104)-0_210416</b>		910	01-Jun-20 A	16-Sep-22				
<b>Road Improvement Works Location 1 (RIW1)</b>		471	04-Nov-20 A	10-Jun-22				
<b>Construction Works</b>		471	04-Nov-20 A	10-Jun-22				
CON10650	Construct RW wall (RWC2 type 1a & 1)	225	04-Nov-20 A	16-Aug-21				
CON10652	Construct RW footing (RWC2 type 2)	225	04-Nov-20 A	16-Aug-21				
CON10310	Construct RW footing (RWC2 type 4, 6, 7, 8)	121	07-Nov-20 A	10-Jun-21				
CON10654	Construct RW wall (RWC2 type 2)	207	25-Nov-20 A	16-Aug-21				
CON10370	Construct RW wall (RWC2 type 4, 6, 7, 8)	213	14-Dec-20 A	06-Nov-21				
CON10410	Slope reinstatement works (RWC2 type 4, 6, 7, 8)	90	14-Dec-20 A	10-Jun-21				
CON10670	Slope reinstatement works (RWC2 type 1a, 1, 2)	96	28-Dec-20 A	05-May-21				
CON10729A	Temporary slope stabilization (RWC2 type 3)	60	03-Mar-21 A	17-May-21				
CON10232	Existing drainage pipe diversion	48	10-Mar-21 A	05-Jun-21				
CON11326	Site establishment for piling works	27	18-Mar-21 A	22-Apr-21				
CON12370	Site clearance & ELS works (KS27 east side)	90	30-Mar-21 A	21-Jul-21				
CON11510	Construct piling foundation at FE1 Type 1 (12nos, 5d/no, 1 team)	60	09-Apr-21 A	21-Jun-21				
CON11330	(NCE??) Construct CT5 Type 1 piling foundation (18nos, 5d/no, 1 team)	90	23-Apr-21	10-Aug-21				
CON12170	Drainage & utilities works (RWC2 type 1a, 1, 2)	72	06-May-21	31-Jul-21				
CON10729B	(NCE130) Inclement weather (21/3/2021 to 20/4/2021) on RIW1 RWC2	3	18-May-21	21-May-21				
CON10730	Mobilization works for socket H-pile works (RWC2 type 3)	12	22-May-21	04-Jun-21				
CON10750	Pre-drill & construct socket H-pile works (RWC2 type 3; 400nos, 3d/no, 4 team)	300	05-Jun-21	10-Jun-22				
CON10270	ELS to piling foundation pile cap (RWC2 type 5)	59	07-Jun-21	16-Aug-21				
CON11550	Construct piling foundation at FE1 Type 2 (12nos, 2d/no, 1 team)	24	22-Jun-21	20-Jul-21				
CON11552	ELS works for construct pile cap (FE1-PC1b, 32m, 1m/d)	36	21-Jul-21	31-Aug-21				
CON12390	ELS works & construct subway footing (KS27 east side)	90	22-Jul-21	06-Nov-21				
CON12190	Road works (RWC2 type 1a, 1, 2)	72	02-Aug-21	27-Oct-21				
CON11332	Construct CT5 Type 2 piling foundation (21nos, 2d/no, 1 team)	42	11-Aug-21	29-Sep-21				
CON10390	Construct pile cap (RWC2 type 5)	90	17-Aug-21	02-Dec-21				
<b>Road Improvement Works Location 2 (RIW2)</b>		577	26-Nov-20 A	25-Jun-22				
<b>Construction Works in Slope C3 (Portion B)</b>		335	26-Nov-20 A	26-Oct-21				
CON20970	Construct RW3Cd wall (L=17m, 4wk/pour, 2pour)	48	26-Nov-20 A	08-May-21				
CON20650A	(NCE067) Temporary works design change due to unforeseen ground conditions	78	17-Dec-20 A	26-Apr-21				
CON20910	Construct RW bay 14 to bay 16 base (L=19m)	42	23-Feb-21 A	27-Apr-21				
CON20930	Construct RW bay 14 to bay 16 wall (L=19m)	42	16-Mar-21 A	27-May-21				
CON20670	ELS to RW bay 9 to bay 13 formation	41	27-Apr-21	16-Jun-21				
CON21010	Utilities & drainage works at Portion B (bay 3 to bay 8)	30	28-May-21	03-Jul-21				
CON20170	Fabrication of NB steel post - along slope side	70	09-Jun-21	17-Aug-21				
CON20790	Construct RW bay 9 to bay 13 base (L=30m)	66	17-Jun-21	02-Sep-21				
CON21030	Utilities & drainage works at Portion B (bay 1 to bay 2)	30	05-Jul-21	07-Aug-21				
CON20810	Construct RW bay 9 to bay 13 wall (L=30m)	66	16-Jul-21	02-Oct-21				
CON21050	Utilities & drainage works at Portion B (bay 14 to bay 16)	30	09-Aug-21	11-Sep-21				
CON20850A	Remaining works for junction at RWC3 C & B	42	13-Aug-21	02-Oct-21				
CON20190	Steel post along slope side delivery	14	18-Aug-21	31-Aug-21				
CON20290	Fabrication of NB acoustic panels - along slope side	70	18-Aug-21	26-Oct-21				
<b>Construction Noise Semi-Enclosure SE2 (Portion C)</b>		414	28-Jan-21 A	25-Jun-22				
CON21960	ELS for SE2 (Bay 13 to Bay 21)	48	28-Jan-21 A	22-May-21				
CON21961	Further utilities diversion (Bay 13 to Bay 21)	72	28-Jan-21 A	22-May-21				
CON21650D	Construct piling fdn (SE2 Bay4 to Bay12)	55	04-Feb-21 A	27-Apr-21				
CON21650G	(NCE112) Inclement weather (21/2/2021 to 20/3/2021) on RIW2 NB	1	28-Apr-21	28-Apr-21				
CON21650H	(NCE130) Inclement weather (21/3/2021 to 20/4/2021) on RIW2 NB	3	29-Apr-21	03-May-21				
CON21650F	(EWN069) Shortage of concrete & aggregate supply @ RIW2	15	04-May-21	21-May-21				
CON21670	Install sheet piles (CT4, SE2 Bay4 to Bay12; 230m 5m/d, 1 team)	48	22-May-21	19-Jul-21				
CON21962	Construct piling platform SE2 (Bay 13 to Bay 21)	30	24-May-21	28-Jun-21				
CON21690	Excavate & install lateral support (CT4, SE2 Bay4 to Bay12; L=110m)	48	02-Jun-21	29-Jul-21				
CON21710	Construct NB pile cap (CT4, SE2 Bay4 to Bay12; L=110m)	48	12-Jun-21	09-Aug-21				
CON21730	Construct NB tie beam (CT4, SE2 Bay4 to Bay12; L=110m)	48	24-Jun-21	19-Aug-21				
CON21964	Predrill & construct piling fdn SE2 (Bay 13 to Bay 21)	84	29-Jun-21	07-Oct-21				
CON21750	Backfilling, construct road drainage & road paving (CT4, SE2 Bay4 to Bay12; L=110m)	66	18-Aug-21	05-Nov-21				
CON22570	Slope improvement Works (pit-by-pit method) (CT4 & SE2 fount part, 250nos piling)	250	20-Aug-21	25-Jun-22				
<b>Road Improvement Works Location 3 (RIW3)</b>		737	01-Jun-20 A	16-Sep-22				
<b>Construction Works</b>		737	01-Jun-20 A	16-Sep-22				
CON30654	(EWN 50, EWN52, EWN57, EWN58) JV Pending WSD confirm SMPR water	177	01-Jun-20 A	05-Jun-21				
CON30870	Construct slip road 4 road works	72	15-Sep-20 A	05-May-21				
CON30130	Slope works at slope D1 (stage 2, 20% completed)	72	21-Jan-21 A	22-Apr-21				
CON31310	Utilities works, drainage works & watermain (CH0 to CH115)	72	22-Feb-21 A	22-May-21				
CON31330	Road works (CH0 to CH115)	60	12-Mar-21 A	27-May-21				
CON30250A	(NCE082) Inclement weather (21/8/2020 to 20/9/2020) affected to RIW3 mini	19	31-Mar-21 A	22-Apr-21				
CON30150	Slope works at slope D1 (stage 3, 40% completed)	72	23-Apr-21	20-Jul-21				
CON30250B	(NCE082) Inclement weather (21/9/2020 to 20/10/2020) on RIW3 D1	6	23-Apr-21	29-Apr-21				
CON30250C	(NCE130) Inclement weather (21/3/2021 to 20/4/2021) on RIW3 D1	3	30-Apr-21	04-May-21				
CON30350	Construct RWD1 (bay 8 to bay 14) pile cap (2 teams)	60	05-May-21	16-Jul-21				

- Actual Work
- Remaining Work
- Milestone

Activity ID	Activity Name	Duration	Start	Finish	2021			
					Apr 40	May 41	Jun 42	Jul 43
CON31730	Road re-alignment & TTA modification on SMPR	30	06-May-21	10-Jun-21				
CON31090	Install safety fencing, from haul road & hoarding (CH115 to CH275)	6	28-May-21	03-Jun-21				
CON30370	Construct RWD1 (bay 8 to bay 14) wall (2 teams)	60	03-Jun-21	13-Aug-21				
CON30430	Construct RWD1-Type 4 pile cap (CH144-CH160, 16m)	60	03-Jun-21	13-Aug-21				
CON31110	Trees felling (Sbpe D3, CH115 to CH275)	60	04-Jun-21	14-Aug-21				
CON30530	Drainage & utilities works (bay 1 to bay 7)	60	07-Jun-21	17-Aug-21				
CON30650	Construct Twin Fresh Watermain CH10 to CH50	120	07-Jun-21	29-Oct-21				
CON30656	Construct Twin Fresh Watermain CH50 to CH100	160	07-Jun-21	15-Dec-21				
CON30658	Construct Twin Fresh Watermain CH270 to CH320	184	07-Jun-21	15-Jan-22				
CON30662	Construct Fresh Watermain ACH320 to CH400 (EPD access)	180	07-Jun-21	11-Jan-22				
CON31130	Cut slope works (CH115 to CH275) (L=160m, 24058m3, 65m3/d)	371	19-Jun-21	16-Sep-22				
CON30550	Road works (bay 1 to bay 7)	60	02-Jul-21	09-Sep-21				
CON30450	Construct RWD1-Type 4 (CH144-CH160) lay U/G utilities ducts & backfill	60	03-Jul-21	10-Sep-21				
CON30490	Drainage & utilities works (bay 8 to bay 14)	60	10-Jul-21	17-Sep-21				
CON30570	Drainage & utilities works (Type 4 RW)	60	10-Jul-21	17-Sep-21				
CON30390	Construct RWD1 (bay 8 to bay 14) utilities works & backfill (2 teams)	60	10-Jul-21	17-Sep-21				
CON31150	Construct RWD3 (CH60 to CH152)	150	19-Jul-21	15-Jan-22				
CON30170	Slope works at slope D1 (stage 4, 55% completed)	72	21-Jul-21	15-Oct-21				
CON30510	Road works (bay 8 to bay 14)	60	03-Aug-21	13-Oct-21				
CON30610	Road works (Type 4 RW)	60	03-Aug-21	13-Oct-21				
CON31170	Soil nail works (11NE-D/F246, CH190 to CH260)	150	16-Aug-21	16-Feb-22				
CON31212	Rock slope mapping (Stage 2)	180	16-Aug-21	23-Mar-22				
<b>Pedestrian Connectivity Facility (PC-E11)</b>		<b>208</b>	<b>22-Mar-21 A</b>	<b>01-Dec-21</b>				
<b>Construction Works</b>		<b>208</b>	<b>22-Mar-21 A</b>	<b>01-Dec-21</b>				
CON42510	Erect roof steel frame, gutter, corrugated metal sheet & fall arrest system E11-F	48	22-Mar-21 A	22-May-21				
CON42490	Erect roof steel frame, gutter, corrugated metal sheet & fall arrest system E11-F	48	22-Mar-21 A	22-May-21				
CON42590	Erect roof steel frame, gutter, corrugated metal sheet & fall arrest system E11-F	48	22-Mar-21 A	22-May-21				
CON42610	Erect roof steel frame, gutter, corrugated metal sheet & fall arrest system E11-F	48	22-Mar-21 A	22-May-21				
CON42670	Install glass & window to lift tower no 2	42	25-Mar-21 A	03-Jun-21				
CON42390	Construct lift tower 1 (2 teams)	60	14-Apr-21 A	25-Jun-21				
CON42690	ABWF works @E11-FB2 & E11-FB4	60	24-May-21	03-Aug-21				
CON42710	ABWF works @E11-FB3 & E11-FB5	60	24-May-21	03-Aug-21				
CON42630	Construct covered-walkway between PC-E11 & BBI toilet	102	31-May-21	29-Sep-21				
CON42770	ABWF works @LT2 (inside 2nos lift shaft)	12	04-Jun-21	18-Jun-21				
CON42790	E&M works to PC-E11 @E11-FB2 & E11-FB4	48	07-Jun-21	03-Aug-21				
CON42810	E&M works to PC-E11 @E11-FB3 & E11-FB5	48	07-Jun-21	03-Aug-21				
CON42870	E&M works to PC-E11 @LT2 (inside 2nos lift shaft)	12	19-Jun-21	03-Jul-21				
CON42772	ABWF works @LT2 (Other than lift shaft area)	48	19-Jun-21	14-Aug-21				
CON42470	Erect steel frame E11-FB1, construct floor slab & side planter	48	26-Jun-21	21-Aug-21				
CON42650	Install glass & window to lift tower no 1	42	26-Jun-21	14-Aug-21				
CON42872	E&M works to PC-E11 @LT2 (Other than lift shaft area)	36	05-Jul-21	14-Aug-21				
CON42950	Lifts installation works in E11-LT2	90	16-Aug-21	01-Dec-21				
CON42730	ABWF works @LT1 (inside 2nos lift shaft)	12	16-Aug-21	28-Aug-21				
<b>Pedestrian Connectivity Facility (PC-E8)</b>		<b>221</b>	<b>29-Dec-20 A</b>	<b>27-Sep-21</b>				
<b>Construction Works</b>		<b>221</b>	<b>29-Dec-20 A</b>	<b>27-Sep-21</b>				
CON41690	3A_ Install escalator & temp. T&C (E8-E9 & E8-E10) (P4 to P5)	90	29-Dec-20 A	21-Apr-21				
CON41710	3B_ Install escalator & temp. T&C (E8-E11 & E8-E12) (P5 to P6)	90	29-Dec-20 A	21-Apr-21				
CON41150	Construct escalator pit P6>ABT (E13 & E14)	60	01-Mar-21 A	27-Apr-21				
CON41010	Construct E8-ABT	30	03-Mar-21 A	22-Apr-21				
CON41890	E&M works (P3 to P4)	60	08-Mar-21 A	22-May-21				
CON41190	Erect steel roof (steel frame) P1>P2	48	22-Mar-21 A	22-May-21				
CON41210	Erect steel roof (steel frame) P2>P3	48	22-Mar-21 A	22-May-21				
CON41670	4A_ Install escalator & temp. T&C (E8-E5 & E8-E6) (P2 to P3)	90	22-Mar-21 A	13-Jul-21				
CON41630	4B_ Install escalator & temp. T&C (E8-E3 & E8-E4) (P1 to P2)	90	22-Mar-21 A	13-Jul-21				
CON41790	E&M works (P1 to P2)	60	22-Mar-21 A	05-Jun-21				
CON41810	E&M works (P2 to P3)	60	22-Mar-21 A	05-Jun-21				
CON41170A	(EWN048C) Install roof cladding F9 & F1>P1	12	21-Apr-21*	05-May-21				
CON41830	E&M works (P6 to ABT)	60	28-Apr-21	10-Jul-21				
CON41150A	(NCE130) Increment weather (21/3/2021 to 20/4/2021) affected to E8	3	28-Apr-21	30-Apr-21				
CON41290	Erect steel roof (steel frame) P6>ABT	48	03-May-21	29-Jun-21				
CON41230A	(EWN048C) Install roof cladding P3>P4	12	06-May-21*	20-May-21				
CON41730	3C_ Install escalator & temp. T&C (E8-E13 & E8-E14) (P6 to ABT)	90	18-May-21	02-Sep-21				
CON41250A	(EWN048C) Install roof cladding P4>P5	12	21-May-21*	03-Jun-21				
CON41270A	(EWN048C) Install roof cladding P5>P6	12	04-Jun-21*	18-Jun-21				
CON41190A	(EWN048C) Install roof cladding P1>P2	12	19-Jun-21*	03-Jul-21				
CON40630	Erect working platform (slope 326)	12	30-Jun-21	14-Jul-21				
CON41210A	(EWN048C) Install roof cladding P2>P3	12	05-Jul-21*	17-Jul-21				
CON41870	E&M works (P4 to P5)	60	12-Jul-21	18-Sep-21				
CON41910	E&M works (External)	38	12-Jul-21	24-Aug-21				
CON40650	Slope replacement works cycle 1 (slope 326)	24	15-Jul-21	11-Aug-21				
CON41290A	(EWN048C) Install roof cladding P6>ABT	12	19-Jul-21*	31-Jul-21				

- █ Actual Work
- █ Remaining Work
- ◆ Milestone

Activity ID	Activity Name	Duration	Start	Finish	2021			
					Apr 40	May 41	Jun 42	Jul 43
CON41310	ABWF works (F9 & F1 to P1)	48	02-Aug-21	27-Sep-21				
CON41450	Landscaping works & reinstatement works	48	02-Aug-21	27-Sep-21				
CON41330	ABWF works (P1 to P2)	48	02-Aug-21	27-Sep-21				
CON41370	ABWF works (P2 to P3)	48	02-Aug-21	27-Sep-21				
CON41350	ABWF works (P3 to P4)	48	02-Aug-21	27-Sep-21				
CON41430	ABWF works (P4 to P5)	48	02-Aug-21	27-Sep-21				
CON41390	ABWF works (P5 to P6)	48	02-Aug-21	27-Sep-21				
CON41410	ABWF works (P6 to ABT)	48	02-Aug-21	27-Sep-21				
CON40670	Slope replacement works cycle 2 (slope 326)	24	12-Aug-21	08-Sep-21				
CON40690	Slope replacement works cycle 3 (slope 326)	24	12-Aug-21	08-Sep-21				
<b>Pedestrian Connectivity Facility System A (SYA)</b>		<b>209</b>	<b>06-Apr-21 A</b>	<b>08-Dec-21</b>				
<b>Construction Works</b>		<b>209</b>	<b>06-Apr-21 A</b>	<b>08-Dec-21</b>				
CON50252A	(EWN069) Shortage of concrete & aggregate supply @ Sys A	25	06-Apr-21 A	05-May-21				
CON50490	Install E&M (ELE/M/VAC/PDS) incl. Pillar Box	106	07-Apr-21 A	28-Aug-21				
CON50470	Application for power supply & energization (SYA)	120	07-Apr-21 A	28-Aug-21				
CON50290	Construct superstructure of lift tower to roof level (3m/pour, +165.7 to +178.45r	84	06-May-21	14-Aug-21				
CON50270	Erect bridge steel frame for SYA	48	16-Aug-21	12-Oct-21				
CON50330	ABWF works (lift tower & staircase)	96	16-Aug-21	08-Dec-21				
CON50390	Install window (phase 2)	90	16-Aug-21	01-Dec-21				
CON50370	Install window (phase 1)	90	16-Aug-21	01-Dec-21				
<b>Pedestrian Connectivity Facility System B (SYB)</b>		<b>191</b>	<b>16-Mar-21 A</b>	<b>11-Nov-21</b>				
<b>Construction Works</b>		<b>191</b>	<b>16-Mar-21 A</b>	<b>11-Nov-21</b>				
CON51130	Mobilisation piling rig plant to SYS-PC4	6	16-Mar-21 A	21-Apr-21				
CON51070	Pre-drill & construct piling fdn at SYB-PC6	74	22-Mar-21 A	23-Jun-21				
CON51270	Pre-drill & construct socket H-pile works at SYB-PC1 (9nos, 8d/no, 1 team)	72	09-Apr-21 A	06-Jul-21				
CON52130	Construct pier SYB-P2 (2 pour)	42	12-Apr-21 A	01-Jun-21				
CON51790	TBA	42	21-Apr-21	10-Jun-21				
CON51510	TBA	42	21-Apr-21	10-Jun-21				
CON51150	Pre-drill & construct piling fdn at SYB-PC4	64	22-Apr-21	09-Jul-21				
CON52170	Construct superstructure SYB-LT1	120	21-Jun-21	11-Nov-21				
CON51690	Construct pile cap SYB-PC6 (120m3)	48	24-Jun-21	19-Aug-21				
CON51450	Install sheet pile at SYB-PC1 (24m L, 4m/d, 1 team)	6	07-Jul-21	13-Jul-21				
CON51730	Construct pile cap SYB-PC4 (52m3)	39	10-Jul-21	24-Aug-21				
CON51470	Excavate & install support at SYB-PC1 (108m3, 25m3/d, 1 team + 12d)	18	14-Jul-21	03-Aug-21				
CON51770	Construct pile cap SYB-PC1 (35m3)	36	04-Aug-21	14-Sep-21				
<b>Bus-Bus Interchange Public Toilet (BBI Toilet)</b>		<b>365</b>	<b>30-Sep-20 A</b>	<b>29-Sep-21</b>				
<b>Works related to section 10A - Establishment Works for Landscape Softworks in Section 10</b>		<b>365</b>	<b>30-Sep-20 A</b>	<b>29-Sep-21</b>				
CON43370	Establishment Works for Landscape Softworks in Section 10 (Portion FI)	365	30-Sep-20 A	29-Sep-21				

- Actual Work
- Remaining Work
- Milestone