

Activity ID	Activity Name	Duration	Start	Finish	2020			
					May 29	Jun 30	Jul 31	Aug 32
NE2017/03 - ARQ PHASE 2A - Monthly Programme Update (202005)-1_200601								
Road Improvement Works Location 1 (RIW1)								
Construction Works								
CON12310	(CE140) Site clearance, uu diversion & ELS works (KS27 west side)	210	15-Apr-19 A	27-Mar-20 A				
CON11430	Site formation works & form haul road (FE1 "b" side)	60	09-Sep-19 A	22-May-20				
CON10610	(CE140) ELS to RW pile cap (RWC2 type 1a, 1, 2)	120	16-Oct-19 A	03-Jun-20				
CON10230	(CE140) ELS works to footing (RWC2 type 4, 6, 7, 8)	60	21-Nov-19 A	03-Apr-20 A				
CON11130	(CE140) ELS for shaft and tunnel excavation (12wk)	72	24-Feb-20 A	11-Jun-20				
CON10250	Construct bored pile (1no, 36d/no, 1 team)	36	16-Mar-20 A	09-Apr-20 A				
CON12311	(CE140) Backfill grade 200 rockfill and waterproofing works	30	28-Mar-20 A	17-Jun-20				
CON10231	Existing watermain diversion (by WSD)	24	06-Apr-20 A	05-Jun-20				
CON10251	Remove temporary working platform	20	14-Apr-20 A	27-May-20				
CON11330	Construct socket H-pile works (CT5-PC1 - CT5-PC3) (12nos, 6d/no, 1 team)	72	27-May-20	20-Aug-20				
CON10730	Mobilisation works for socket H-pile works (RWC2 type 3)	12	27-May-20	09-Jun-20				
CON10270	ELS to bore pile pile cap (RWC2 type 5)	59	28-May-20	06-Aug-20				
CON10630	Construct RW footing (RWC2 type 1a, 1, 2)	120	04-Jun-20	27-Oct-20				
CON10310	Construct RW footing (RWC2 type 4, 6, 7, 8)	72	06-Jun-20	31-Aug-20				
CON11470	Existing towngas main diversion	48	12-Jun-20	08-Aug-20				
CON11150	Gasmain laying (by Towngas, 8wk requested by Towngas)	48	12-Jun-20	08-Aug-20				
CON10750	Pre-drill & construct socket H-pile works (RWC2 type 3; 400nos, 3d/no, 4 team)	300	15-Jun-20	19-Jun-21				
CON12330	Construct subway footing (KS27 west side)	90	18-Jun-20	05-Oct-20				
CON10330	upgrading works at Feature No. 11NEAF60 (by pip-by-pit method) - Stage 2	90	26-Jun-20	12-Oct-20				
Road Improvement Works Location 2 (RIW2)								
Construction Works in Slope C3 (Portion B)								
CON20570	(CE140) Drill & install soil nails (Zone 5 & Zone 6, 92nos 10m dp, 3d/no, 3 team)	96	19-Oct-19 A	03-Jun-20				
CON20590	(CE140) Drill & install tie back @RW bay 3 to bay 8 (Zone 4 & Zone 5, 84nos 7	90	05-Nov-19 A	21-Mar-20 A				
CON20750	(CE140) Cut slope & formation works @RW bay 3 to bay 8	90	10-Dec-19 A	27-Apr-20 A				
CON20830	(CE140) Construct RW bay 3 to bay 8 base (L=34m)	72	31-Jan-20 A	07-May-20 A				
CON20850	Construct RW bay 3 to bay 8 wall (L=34m)	72	13-Mar-20 A	11-Jun-20				
CON20710	Install sheet pile RW bay 1 to bay 2	24	21-May-20	17-Jun-20				
CON20170	Fabrication of NB steel post - along slope side	90	02-Jun-20	30-Aug-20				
CON20650	Install sheet pile to RW bay 9 to bay 13	18	04-Jun-20	24-Jun-20				
CON20730	ELS works to RW bay 1 to bay 2	90	18-Jun-20	05-Oct-20				
CON20670	ELS to RW bay 9 to bay 13 formation	41	26-Jun-20	13-Aug-20				
Construction Noise Semi-Enclosure SE2 (Portion C)								
CON21631	(CE140) (NCE030) Trial pit excavation for expose existing utilities and Pre-drill	37	21-Oct-19 A	30-Mar-20 A				
CON21634	Duration of CT4 & SE2 utilities	181	21-Oct-19 A	05-Jun-20				
CON22125	Modification works at On Sau Road / Clean Water Bay Road	18	31-Mar-20 A	27-Apr-20 A				
CON21632	Protect to existing underground utilities	24	31-Mar-20 A	04-May-20 A				
CON22130	Remove existing central median for phase 4 (SE2 PC5 to PC6)	36	28-Apr-20 A	10-Jun-20				
CON21633	Erect working platform for CT5 piling foundation	24	05-May-20 A	05-Jun-20				
CON21650	Construct piling fdn (CT4, SE2 Bay4 to Bay12)	90	06-Jun-20	21-Sep-20				
Road Improvement Works Location 3 (RIW3)								
Construction Works								
CON30051	Coordination with EPD for access at lower portion at Slope D1	136	25-Apr-19 A	17-Jun-20				
CON31050	(CE140) Cut slope works (CH0 to CH115) (L=115m, 10857m3, 30m3/d)	365	23-May-19 A	23-Dec-20				
CON31070	(CE140) Construct RWD3 (CH0 to CH60)	150	18-Dec-19 A	21-Aug-20				
CON30111	(CE140) Slope works at slope D1 (stage 1a, 10% completed)	72	08-Jan-20 A	20-Apr-20 A				
CON30230	(CE140) (NCE040A) Construct mini pile at RWD1 (bay 1 to bay 7) (105nos, 1.	79	15-Jan-20 A	30-Jun-20				
CON30649	(CE140) WSD alignment reviewing of 600mm watermain	54	22-Jan-20 A	06-Jun-20				
CON31072	Rock slope mapping (Stage 1)	180	26-Feb-20 A	03-Oct-20				
CON31074	PM review & acceptance and slope stabilization measures (Stage 1)	180	11-Mar-20 A	17-Oct-20				
CON30791	(CE140) ELS works for RWD2 (L=75m)	26	20-Mar-20 A	06-May-20 A				
CON30810	Construct retaining wall RWD2 footing	90	14-Apr-20 A	28-Jul-20				
CON30830	Construct retaining wall RWD2 wall	90	30-May-20	14-Sep-20				
CON30070	Form haul road B	42	18-Jun-20	07-Aug-20				
CON30250	Construct mini pile at RWD1 (bay 8 to bay 14) (121nos, 1.4d/no, 2 teams)	81	23-Jun-20	26-Sep-20				
CON30290	Construct RWD1 (bay 1 to bay 7) pile cap (2 teams)	60	02-Jul-20	09-Sep-20				
CON30430	Construct RWD1-Type 4 pile cap (CH144-CH160, 16m)	60	02-Jul-20	09-Sep-20				
Pedestrian Connectivity Facility (PC-E11)								
Construction Works								
CON42190	(CE140) ELS & construct sub-structure for E11-PC3	54	23-Sep-19 A	15-Apr-20 A				
CON42272	(CE140) Design reviewing on E11-PC1 (for obstruction existing retaining wall)	42	16-Jan-20 A	25-Apr-20 A				
CON43010	Maintenance temporary access form lin tak road to new bus-bus interchange	288	28-Feb-20 A	11-Dec-20				
CON42991	Remaining works for the temporary access	30	28-Feb-20 A	31-Mar-20 A				
CON42152	Remaining for C2 contractor access	45	02-Mar-20 A	02-May-20 A				
CON42310	(CE140) Construct pier E11-P3	48	06-Mar-20 A	03-Jun-20				
CON42410	Construct pier E11-P4	48	23-Mar-20 A	03-Jun-20				
CON42330	Construct pier E11-P2	48	30-Mar-20 A	11-Jun-20				
CON42290	ELS for E11-PC1	15	06-Apr-20 A	09-Jun-20				

- Actual Work
- Remaining Work
- Milestone