

Activity ID	Activity Name	Duration	Start	Finish	2020			
					May 29	Jun 30	Jul 31	Aug 32
NE2017/03 - ARQ PHASE 2A - Monthly Programme Update (202005)-1_200601								
Road Improvement Works Location 1 (RIW1)								
Construction Works								
CON12310	(CE140) Site clearance, uu diversion & ELS works (KS27 west side)	210	15-Apr-19 A	27-Mar-20 A				
CON11430	Site formation works & form haul road (FE1 "b" side)	60	09-Sep-19 A	22-May-20				
CON10610	(CE140) ELS to RW pile cap (RWC2 type 1a, 1, 2)	120	16-Oct-19 A	03-Jun-20				
CON10230	(CE140) ELS works to footing (RWC2 type 4, 6, 7, 8)	60	21-Nov-19 A	03-Apr-20 A				
CON11130	(CE140) ELS for shaft and tunnel excavation (12wk)	72	24-Feb-20 A	11-Jun-20				
CON10250	Construct bored pile (1no, 36d/no, 1 team)	36	16-Mar-20 A	09-Apr-20 A				
CON12311	(CE140) Backfill grade 200 rockfill and waterproofing works	30	28-Mar-20 A	17-Jun-20				
CON10231	Existing watermain diversion (by WSD)	24	06-Apr-20 A	05-Jun-20				
CON10251	Remove temporary working platform	20	14-Apr-20 A	27-May-20				
CON11330	Construct socket H-pile works (CT5-PC1 - CT5-PC3) (12nos, 6d/no, 1 team)	72	27-May-20	20-Aug-20				
CON10730	Mobilisation works for socket H-pile works (RWC2 type 3)	12	27-May-20	09-Jun-20				
CON10270	ELS to bore pile pile cap (RWC2 type 5)	59	28-May-20	06-Aug-20				
CON10630	Construct RW footing (RWC2 type 1a, 1, 2)	120	04-Jun-20	27-Oct-20				
CON10310	Construct RW footing (RWC2 type 4, 6, 7, 8)	72	06-Jun-20	31-Aug-20				
CON11470	Existing towngas main diversion	48	12-Jun-20	08-Aug-20				
CON11150	Gasmain laying (by Towngas, 8wk requested by Towngas)	48	12-Jun-20	08-Aug-20				
CON10750	Pre-drill & construct socket H-pile works (RWC2 type 3; 400nos, 3d/no, 4 team)	300	15-Jun-20	19-Jun-21				
CON12330	Construct subway footing (KS27 west side)	90	18-Jun-20	05-Oct-20				
CON10330	upgrading works at Feature No. 11NEAF60 (by pip-by-pit method) - Stage 2	90	26-Jun-20	12-Oct-20				
Road Improvement Works Location 2 (RIW2)								
Construction Works in Slope C3 (Portion B)								
CON20570	(CE140) Drill & install soil nails (Zone 5 & Zone 6, 92nos 10m dp, 3d/no, 3 team)	96	19-Oct-19 A	03-Jun-20				
CON20590	(CE140) Drill & install tie back @RW bay 3 to bay 8 (Zone 4 & Zone 5, 84nos 7	90	05-Nov-19 A	21-Mar-20 A				
CON20750	(CE140) Cut slope & formation works @RW bay 3 to bay 8	90	10-Dec-19 A	27-Apr-20 A				
CON20830	(CE140) Construct RW bay 3 to bay 8 base (L=34m)	72	31-Jan-20 A	07-May-20 A				
CON20850	Construct RW bay 3 to bay 8 wall (L=34m)	72	13-Mar-20 A	11-Jun-20				
CON20710	Install sheet pile RW bay 1 to bay 2	24	21-May-20	17-Jun-20				
CON20170	Fabrication of NB steel post - along slope side	90	02-Jun-20	30-Aug-20				
CON20650	Install sheet pile to RW bay 9 to bay 13	18	04-Jun-20	24-Jun-20				
CON20730	ELS works to RW bay 1 to bay 2	90	18-Jun-20	05-Oct-20				
CON20670	ELS to RW bay 9 to bay 13 formation	41	26-Jun-20	13-Aug-20				
Construction Noise Semi-Enclosure SE2 (Portion C)								
CON21631	(CE140) (NCE030) Trial pit excavation for expose existing utilities and Pre-drill	37	21-Oct-19 A	30-Mar-20 A				
CON21634	Duration of CT4 & SE2 utilities	181	21-Oct-19 A	05-Jun-20				
CON22125	Modification works at On Sau Road / Clean Water Bay Road	18	31-Mar-20 A	27-Apr-20 A				
CON21632	Protect to existing underground utilities	24	31-Mar-20 A	04-May-20 A				
CON22130	Remove existing central median for phase 4 (SE2 PC5 to PC6)	36	28-Apr-20 A	10-Jun-20				
CON21633	Erect working platform for CT5 piling foundation	24	05-May-20 A	05-Jun-20				
CON21650	Construct piling fdn (CT4, SE2 Bay4 to Bay12)	90	06-Jun-20	21-Sep-20				
Road Improvement Works Location 3 (RIW3)								
Construction Works								
CON30051	Coordination with EPD for access at lower portion at Slope D1	136	25-Apr-19 A	17-Jun-20				
CON31050	(CE140) Cut slope works (CH0 to CH115) (L=115m, 10857m3, 30m3/d)	365	23-May-19 A	23-Dec-20				
CON31070	(CE140) Construct RWD3 (CH0 to CH60)	150	18-Dec-19 A	21-Aug-20				
CON30111	(CE140) Slope works at slope D1 (stage 1a, 10% completed)	72	08-Jan-20 A	20-Apr-20 A				
CON30230	(CE140) (NCE040A) Construct mini pile at RWD1 (bay 1 to bay 7) (105nos, 1.	79	15-Jan-20 A	30-Jun-20				
CON30649	(CE140) WSD alignment reviewing of 600mm watermain	54	22-Jan-20 A	06-Jun-20				
CON31072	Rock slope mapping (Stage 1)	180	26-Feb-20 A	03-Oct-20				
CON31074	PM review & acceptance and slope stabilization measures (Stage 1)	180	11-Mar-20 A	17-Oct-20				
CON30791	(CE140) ELS works for RWD2 (L=75m)	26	20-Mar-20 A	06-May-20 A				
CON30810	Construct retaining wall RWD2 footing	90	14-Apr-20 A	28-Jul-20				
CON30830	Construct retaining wall RWD2 wall	90	30-May-20	14-Sep-20				
CON30070	Form haul road B	42	18-Jun-20	07-Aug-20				
CON30250	Construct mini pile at RWD1 (bay 8 to bay 14) (121nos, 1.4d/no, 2 teams)	81	23-Jun-20	26-Sep-20				
CON30290	Construct RWD1 (bay 1 to bay 7) pile cap (2 teams)	60	02-Jul-20	09-Sep-20				
CON30430	Construct RWD1-Type 4 pile cap (CH144-CH160, 16m)	60	02-Jul-20	09-Sep-20				
Pedestrian Connectivity Facility (PC-E11)								
Construction Works								
CON42190	(CE140) ELS & construct sub-structure for E11-PC3	54	23-Sep-19 A	15-Apr-20 A				
CON42272	(CE140) Design reviewing on E11-PC1 (for obstruction existing retaining wall)	42	16-Jan-20 A	25-Apr-20 A				
CON43010	Maintenance temporary access form lin tak road to new bus-bus interchange	288	28-Feb-20 A	11-Dec-20				
CON42991	Remaining works for the temporary access	30	28-Feb-20 A	31-Mar-20 A				
CON42152	Remaining for C2 contractor access	45	02-Mar-20 A	02-May-20 A				
CON42310	(CE140) Construct pier E11-P3	48	06-Mar-20 A	03-Jun-20				
CON42410	Construct pier E11-P4	48	23-Mar-20 A	03-Jun-20				
CON42330	Construct pier E11-P2	48	30-Mar-20 A	11-Jun-20				
CON42290	ELS for E11-PC1	15	06-Apr-20 A	09-Jun-20				

- Actual Work
- Remaining Work
- Milestone

NE/2017/03 Development of Anderson Road Quarry Site - Investigation Design & Construction
Development of Anderson Road Quarry Site Road - Improvement Works & Pedestrian Connectivity Facilities Works Phase 2A
3-Month Rolling Programme

Activity ID	Activity Name	Duration	Start	Finish	2020			
					May 29	Jun 30	Jul 31	Aug 32
CON42370	Construct pier E11-P1	48	21-Apr-20 A	17-Jun-20				
CON42273	Design reviewing on E11-PC1 (for DN900 drainage diversion)	21	27-Apr-20 A	22-May-20				
CON42250	ELS & construct sub-structure for E11-PC6 (2 teams)	30	04-May-20 A	10-Jun-20				
CON42291	Existing DN900 drainage pipe diversion (subject to design)	60	10-Jun-20	20-Aug-20				
CON42350	Construct lift tower 2 (2 teams) & blackfill	60	11-Jun-20	21-Aug-20				
Pedestrian Connectivity Facility (PC-E8)		464	25-Mar-19 A	16-Oct-20				
Construction Works		464	25-Mar-19 A	16-Oct-20				
CON41930	Application for power supply & energization (PC-E8)	156	25-Mar-19 A	01-Jun-20				
CON40570	(CE140) ELS to E8-F7 (approx 1378m3, @25m3/d)	55	27-Nov-19 A	26-Mar-20 A				
CON40612	(CE140) Temporary support & stabilisation works at F7 (concurrent with of NCI	34	03-Feb-20 A	20-Apr-20 A				
CON41030	(CE140) Construct escalator pit F1>P1 (E1 & E2)	60	21-Feb-20 A	27-May-20				
CON40810	Construct footing E8-F4 (65m3) & backfilling	24	05-Mar-20 A	09-Apr-20 A				
CON40930	Construct pier E8-P4 (2 pour)	42	05-Mar-20 A	23-May-20				
CON40830	Construct footing E8-F7 (38m3) & backfilling	22	14-Mar-20 A	09-Apr-20 A				
CON40990	Construct pier E8-P5 (2 pour)	46	27-Mar-20 A	10-Jun-20				
CON40490	Soil nailing & slope cut at slope E8-1 and E8-2	60	21-Apr-20 A	03-Jul-20				
CON40970	Construct pier E8-P6 (2 pour)	42	21-Apr-20 A	10-Jun-20				
CON40950	Construct pier E8-P3 (2 pour)	42	15-May-20 A	04-Jul-20				
CON40770	Construct footing E8-F3 (65m3) & backfilling	24	04-Jun-20	03-Jul-20				
CON41170	Erect steel roof F9 & F1>P1	48	04-Jun-20	31-Jul-20				
CON41310	ABWF works (F9 & F1 to P1)	72	04-Jun-20	28-Aug-20				
CON41110	Construct escalator pit P4>P5 (E9 & E10)	60	11-Jun-20	21-Aug-20				
CON41130	Construct escalator pit P5>P6 (E11 & E12)	60	11-Jun-20	21-Aug-20				
CON41470	External finishing works (F9 & F1 to P1)	60	11-Jun-20	21-Aug-20				
CON41610	1_ Install escalator (E8-E1 & E8-E2) (F1 to P1)	90	02-Jul-20	16-Oct-20				
CON40910	Construct pier E8-P2 (2 pour)	42	04-Jul-20	21-Aug-20				
CON40590	ELS to E8-F8 (approx 1377m3, @57m3/d)	18	04-Jul-20	24-Jul-20				
CON41090	Construct escalator pit P3>P4 (E7 & E8)	60	06-Jul-20	12-Sep-20				
Pedestrian Connectivity Facility System A (SYA)		233	16-Jan-20 A	29-Oct-20				
Construction Works		233	16-Jan-20 A	29-Oct-20				
CON50230	(CE140) Construct footing SYA-F1 (+134 ~ +144mPD)	66	16-Jan-20 A	21-May-20				
CON50231	Construct sum-pit	30	15-Apr-20 A	03-Jun-20				
CON50250	Construct superstructure of lift tower to roof level (3m/pour, +144 to +165.7mPl	122	04-Jun-20	29-Oct-20				
Pedestrian Connectivity Facility System B (SYB)		222	05-Dec-19 A	04-Sep-20				
Construction Works		222	05-Dec-19 A	04-Sep-20				
CON51030	(CE140) Pre-drill & construct socket H-pile works at SYB-PC8 (20nos, 6d/no, 1	120	05-Dec-19 A	17-Jun-20				
CON51110	(CE140) Pre-drill & construct socket H-pile works at SYB-PC7 (20nos, 6d/no, 1	120	11-Jan-20 A	03-Jun-20				
CON51650	(CE140) Construct pile cap SYB-ABT (100m3)	90	21-Feb-20 A	11-Jun-20				
CON51610	(CE140) Construct pile cap SYB-PC3 (340m3)	36	28-Feb-20 A	23-Mar-20 A				
CON50854	(CE140) Gasmain diversion (Sys B) - Apply 1st stage TTA & trial pit for Townga	16	04-Mar-20 A	20-Apr-20 A				
CON51630	Construct below ground sub-structure SYB-LT1 & SYB-ST1	48	24-Mar-20 A	05-Jun-20				
CON50859	Further review onto gasmain alignment (by Towngas)	48	21-Apr-20 A	17-Jul-20				
CON51750	Construct pile cap SYB-PC7 (94m3)	24	04-Jun-20	03-Jul-20				
CON51290	Install sheet pile at SYB-PC6	12	08-Jun-20	20-Jun-20				
CON52190	Construct above ground structure SYB-ABT	42	12-Jun-20	01-Aug-20				
CON51670	Construct pile cap SYB-PC8 (94m3)	24	18-Jun-20	17-Jul-20				
CON51310	Excavate & install support at SYB-PC6	30	22-Jun-20	28-Jul-20				
CON51970	Construct pier SYB-P7 (2 pour)	42	04-Jul-20	21-Aug-20				
CON51910	Construct pier SYB-P8 (2 pour)	42	18-Jul-20	04-Sep-20				
CON50855	Gasmain diversion (Sys B) - Apply 2nd stage TTA & civil works for gasmain dive	12	18-Jul-20	31-Jul-20				
Bus-Bus Interchange Public Toilet (BBI Toilet)		426	15-Jan-20 A	31-Mar-21				
Construction Works		124	15-Jan-20 A	02-Jul-20				
CON43410	(CE140) NCI issue & Determine water connection point at SMP Rd & install wa	63	15-Jan-20 A	31-Mar-20 A				
CON43350	T&C and Statutory Inspection _BBI toilet	30	26-Feb-20 A	31-Mar-20 A				
CON43430	Outstandaring works _BBI toilet	72	01-Apr-20 A	02-Jul-20				
Works related to section 10A - Establishment Works for Landscape Softworks in Section 10		365	01-Apr-20 A	31-Mar-21				
CON43370	Establishment Works for Landscape Softworks in Section 10 (Portion FI)	365	01-Apr-20 A	31-Mar-21				

- Actual Work
- Remaining Work
- Milestone