

Activity ID	Activity Name	Duration	Start	Finish	2020			
					Jul 31	Aug 32	Sep 33	Oct 34
NE2017/03 - ARQ PHASE 2A - Monthly Programme Update (202007)-1 _200731		953	25-Mar-19 A	01-Nov-21				
Road Improvement Works Location 1 (RIW1)		542	09-Sep-19 A	18-Aug-21				
Construction Works		542	09-Sep-19 A	18-Aug-21				
CON11430	Site formation works & form haul road (FE1 "b" side)	60	09-Sep-19 A	22-Jul-20				
CON10231	Existing watermain diversion (by WSD)	24	06-Apr-20 A	05-Aug-20				
CON10630	Construct RW footing (RWC2 type 1a & 1)	78	04-Jun-20 A	03-Oct-20				
CON10612	ELS to RW pile cap (RWC2 type 2)	78	04-Jun-20 A	03-Oct-20				
CON11470	Existing towngas main diversion	48	12-Jun-20 A	08-Aug-20				
CON11150	Gasmain laying (by Towngas, 8wk requested by Towngas)	48	12-Jun-20 A	08-Aug-20				
CON10254	Awaiting CLP for diversion scheme confirmation	12	12-Jun-20 A	24-Jul-20				
CON12330	Construct subway footing (KS27 west side)	90	18-Jun-20 A	05-Oct-20				
CON10728A	Coordination with ArchSD for diversion scheme (Pending 21/6/2020 to 21/7/20)	30	22-Jun-20 A	28-Jul-20				
CON11318A	Pending on CT5 alignment change	30	23-Jun-20 A	29-Jul-20				
CON10270	ELS to bore pile cap (RWC2 type 5)	59	25-Jul-20	03-Oct-20				
CON10730	Mobilisation works for socket H-pile works (RWC2 type 3)	12	29-Jul-20	11-Aug-20				
CON11320	PM review & acceptance ELS design	18	30-Jul-20	19-Aug-20				
CON11324	PM review & acceptance method statement for footing & minipile	18	30-Jul-20	19-Aug-20				
CON11326	Erect piling platform	27	30-Jul-20	29-Aug-20				
CON10310	Construct RW footing (RWC2 type 4, 6, 7, 8)	72	06-Aug-20	31-Oct-20				
CON11150A	(NCE063) Inclement weather (21/5/2020 to 20/6/2020) on RIW1 Slip Rd 2	12	10-Aug-20	22-Aug-20				
CON10750	Pre-drill & construct socket H-pile works (RWC2 type 3; 400nos, 3d/no, 4 team)	300	14-Aug-20	18-Aug-21				
CON12350	Construct subway wall and soffit (KS27 west side)	90	15-Aug-20	01-Dec-20				
CON10330	upgrading works at Feature No. 11NEA/F60 (by pip-by-pit method) - Stage 2	90	15-Aug-20	01-Dec-20				
CON11506	Erect piling platform on FE1	21	20-Aug-20	12-Sep-20				
CON11150B	(NCE[TBA]) Inclement weather (21/6/2020 to 20/7/2020) on RIW1 Slip Rd 2	2	24-Aug-20	25-Aug-20				
CON11170	Utilities works, drainage works for slip road 2 _stage 3	60	26-Aug-20	06-Nov-20				
CON11210	Utilities works, drainage works for slip road 2 _stage 4	18	26-Aug-20	15-Sep-20				
CON11330	(NCE??) Construct CT5 Type 1 piling foundation (18nos, 5d/no, 1 team)	90	31-Aug-20	16-Dec-20				
CON11508	Pre-drill works on FE1	18	14-Sep-20	06-Oct-20				
CON11190	Road works for slip road 2 _stage 3	60	16-Sep-20	27-Nov-20				
CON11230	Road works for slip road 2 _stage 4	18	16-Sep-20	08-Oct-20				
CON10650	Construct RW wall (RWC2 type 1a & 1)	78	21-Sep-20	23-Dec-20				
CON10390	Construct pile cap (RWC2 type 5)	90	05-Oct-20	21-Jan-21				
CON10652	Construct RW footing (RWC2 type 2)	78	05-Oct-20	07-Jan-21				
CON11510	(NCE??) Construct piling foundation at FE1 Type 1 (12nos, 5d/no, 1 team)	60	07-Oct-20	16-Dec-20				
CON11270	Upgrading works on existing slip road 2 _stage 5	18	09-Oct-20	30-Oct-20				
Road Improvement Works Location 2 (RIW2)		267	13-Mar-20 A	04-Dec-20				
Construction Works in Slope C3 (Portion B)		267	13-Mar-20 A	04-Dec-20				
CON20850	Construct RW bay 3 to bay 8 wall (L=34m)	72	13-Mar-20 A	03-Aug-20				
CON20710	Install sheet pile RW bay 1 to bay 2	24	21-Jul-20	17-Aug-20				
CON20852	** Delay reason ***	42	04-Aug-20	21-Sep-20				
CON20730	ELS works to RW bay 1 to bay 2	90	18-Aug-20	03-Dec-20				
CON20170	Fabrication of NB steel post - along slope side	90	06-Sep-20	04-Dec-20				
CON20910	Construct RW bay 14 to bay 16 base (L=19m)	42	22-Sep-20	12-Nov-20				
CON20930	Construct RW bay 14 to bay 16 wall (L=19m)	42	15-Oct-20	03-Dec-20				
Construction Noise Semi-Enclosure SE2 (Portion C)		167	28-Apr-20 A	16-Nov-20				
CON22130	Remove existing central median for phase 4 (SE2 PC5 to PC6)	36	28-Apr-20 A	27-Jul-20				
CON21650	Construct piling fdn (CT4, SE2 Bay4 to Bay12)	90	31-Jul-20	16-Nov-20				
Road Improvement Works Location 3 (RIW3)		494	23-May-19 A	16-Jan-21				
Construction Works		494	23-May-19 A	16-Jan-21				
CON31050	(CE140) Cut slope works (CH0 to CH115) (L=115m, 10857m3, 30m3/d)	365	23-May-19 A	01-Dec-20				
CON31070	(CE140) Construct RWD3 (CH0 to CH60)	150	18-Dec-19 A	21-Aug-20				
CON31072	Rock slope mapping (Stage 1)	180	26-Feb-20 A	03-Oct-20				
CON31074	PM review & acceptance and slope stabilization measures (Stage 1)	180	11-Mar-20 A	17-Oct-20				
CON30810	Construct retaining wall RWD2 footing	90	21-May-20 A	15-Sep-20				
CON30654	(EWN 50, EWN52, EWN57, EWN58) JV Pending WSD confirm SMPR waterr	30	01-Jun-20 A	03-Aug-20				
CON30230G	(NCE063) Inclement weather (21/5/2020 to 20/6/2020) on RIW3 Slope D1	12	18-Jul-20	01-Aug-20				
CON30070	Form haul road B	42	21-Jul-20	07-Sep-20				
CON30830	Construct retaining wall RWD2 wall	72	21-Jul-20	14-Oct-20				
CON30230H	(NCE[TBA]) Inclement weather (21/6/2020 to 20/7/2020) on RIW3 Slope D1	2	03-Aug-20	04-Aug-20				
CON30290	Construct RWD1 (bay 1 to bay 7) pile cap (2 teams)	60	05-Aug-20	15-Oct-20				
CON30250	Construct mini pile at RWD1 (bay 8 to bay 14) (121nos, 1.4d/no, 2 teams)	81	05-Aug-20	10-Nov-20				
CON30850	Construct slip road 4 utilities works & black fill & road works	72	18-Aug-20	12-Nov-20				
CON30310	Construct RWD1 (bay 1 to bay 7) wall (2 teams)	60	02-Sep-20	13-Nov-20				
CON31310	Utilities works, drainage works & watermain (CH0 to CH115)	90	04-Sep-20	21-Dec-20				
CON30130	Slope works at slope D1 (stage 2, 20% completed)	72	08-Sep-20	03-Dec-20				
CON30870	Construct slip road 4 road works	72	15-Sep-20	10-Dec-20				
CON30650	Watermain works on Sau Man Ping Road toward Lam Tim (Section 1)	84	22-Sep-20	04-Jan-21				
CON31330	Road works (CH0 to CH115)	90	28-Sep-20	16-Jan-21				
CON30330	Construct RWD1 (bay 1 to bay 7) utilities works & backfill (2 teams)	60	09-Oct-20	18-Dec-20				

- Actual Work
- Remaining Work
- Milestone

Activity ID	Activity Name	Duration	Start	Finish	2020			
					Jul 31	Aug 31	Sep 30	Oct 31
CON30530	Drainage & utilities works (bay 1 to bay 7)	60	13-Oct-20	22-Dec-20				
Pedestrian Connectivity Facility (PC-E11)		341	28-Feb-20 A	03-Mar-21				
Construction Works		341	28-Feb-20 A	03-Mar-21				
CON43010	Maintenance temporary access form lin tak road to new bus-bus interchange	288	28-Feb-20 A	11-Dec-20				
CON42350	Construct lift tower 2 (2 teams) & backfill	60	22-Jun-20 A	01-Sep-20				
CON42292	ELS for new DN900 drainage pipe	24	10-Jul-20 A	06-Aug-20				
CON42294	Existing DN900 drainage pipe diversion	42	07-Aug-20	24-Sep-20				
CON42630	Construct covered-walkway between PC-E11 & BBI toilet	102	02-Sep-20	05-Jan-21				
CON42910	Application for power supply & energization (PC-E11)	144	02-Sep-20	26-Feb-21				
CON42670	Install glass & window to lift tower no 2	42	02-Sep-20	22-Oct-20				
CON42296	Construct type L manhole (2 nos)	66	25-Sep-20	14-Dec-20				
CON42270	Construct U/G utilities & backfill	120	07-Oct-20	03-Mar-21				
Pedestrian Connectivity Facility (PC-E8)		546	25-Mar-19 A	25-Jan-21				
Construction Works		546	25-Mar-19 A	25-Jan-21				
CON41930	Application for power supply & energization (PC-E8)	156	25-Mar-19 A	31-Jul-20				
CON41130	Construct escalator pit P5>P6 (E11 & E12)	60	11-Jun-20 A	21-Aug-20				
CON41090	Construct escalator pit P3>P4 (E7 & E8)	60	06-Jul-20 A	12-Sep-20				
CON40490B	(NCE063) Inclement weather (21/5/2020 to 20/6/2020) affected to E8	12	09-Jul-20 A	22-Jul-20				
CON41110	Construct escalator pit P4>P5 (E9 & E10)	60	21-Jul-20	28-Sep-20				
CON40490C	(NCE[TBA]) Inclement weather (21/6/2020 to 20/7/2020) affected to E8	2	23-Jul-20	24-Jul-20				
CON40770	Construct footing E8-F3 (65m3) & backfilling	24	25-Jul-20	21-Aug-20				
CON40590	ELS to E8-F8 (approx 1377m3, @57m3/d)	18	25-Jul-20	14-Aug-20				
CON40870	Construct footing E8-F8 (72m3) & backfilling	24	15-Aug-20	11-Sep-20				
CON40910	Construct pier E8-P2 (2 pour)	42	22-Aug-20	12-Oct-20				
CON41270	Erect steel roof P5>P6	48	22-Aug-20	19-Oct-20				
CON41390	ABWF works (P5 to P6)	72	22-Aug-20	17-Nov-20				
CON41230	Erect steel roof P3>P4	48	14-Sep-20	11-Nov-20				
CON41350	ABWF works (P3 to P4)	72	14-Sep-20	09-Dec-20				
CON41170	Erect steel roof F9 & F1>P1	48	15-Sep-20	12-Nov-20				
CON41310	ABWF works (F9 & F1 to P1)	72	15-Sep-20	10-Dec-20				
CON41470	External finishing works (F9 & F1 to P1)	60	22-Sep-20	03-Dec-20				
CON41010	Construct E8-ABT	24	24-Sep-20	23-Oct-20				
CON41250	Erect steel roof P4>P5	48	29-Sep-20	26-Nov-20				
CON41430	ABWF works (P4 to P5)	72	29-Sep-20	24-Dec-20				
CON41590	External finishing works (P4 to P5)	60	29-Sep-20	10-Dec-20				
CON41770	E&M works (F9 & F1 to P1)	60	06-Oct-20	15-Dec-20				
CON41850	E&M works (P5 to P6)	60	06-Oct-20	15-Dec-20				
CON41650	2_ Install escalator (E8-E7 & E8-E8) (P3 to P4)	90	07-Oct-20	23-Jan-21				
CON41610	1_ Install escalator (E8-E1 & E8-E2) (F1 to P1)	90	08-Oct-20	25-Jan-21				
CON41050	Construct escalator pit P1>P2 (E3 & E4)	60	13-Oct-20	22-Dec-20				
CON41070	Construct escalator pit P2>P3 (E5 & E6)	60	13-Oct-20	22-Dec-20				
Pedestrian Connectivity Facility System A (SYA)		162	11-Jul-20 A	22-Jan-21				
Construction Works		162	11-Jul-20 A	22-Jan-21				
CON50250	Construct superstructure of lift tower to roof level (3m/pour, +144 to +165.7mPl)	162	11-Jul-20 A	22-Jan-21				
Pedestrian Connectivity Facility System B (SYB)		535	11-Jan-20 A	01-Nov-21				
Construction Works		535	11-Jan-20 A	01-Nov-21				
CON51110	(CE140) Pre-drill & construct socket H-pile works at SYB-PC7 (20nos, 6d/no, 1	120	11-Jan-20 A	03-Aug-20				
CON50859	Further review onto gasmain alignment (by Towngas)	130	17-Apr-20 A	19-Sep-20				
CON53274	TTA modification works	54	09-May-20 A	27-Jul-20				
CON53272	(EWN[TBA]) UU shifting - CLP's cable	78	09-May-20 A	10-Aug-20				
CON52190	Construct above ground structure SYB-ABT	42	12-Jun-20 A	17-Aug-20				
CON51670	Construct pile cap SYB-PC8 (94m3)	24	25-Jul-20	21-Aug-20				
CON53276	(EWN[TBA]) UU shifting - HGC's cable	12	28-Jul-20	10-Aug-20				
CON53278	(EWN[TBA]) UU shifting - HKBN's cable	12	28-Jul-20	10-Aug-20				
CON53280	(EWN[TBA]) UU shifting - CATV's cable	12	28-Jul-20	10-Aug-20				
CON53282	(EWN[TBA]) UU shifting - HKT's cable	12	28-Jul-20	10-Aug-20				
CON51290	Install sheet pile at SYB-PC6	12	07-Aug-20	20-Aug-20				
CON53284	Site clearance for mobilization	12	11-Aug-20	24-Aug-20				
CON51310	Excavate & install support at SYB-PC6	30	21-Aug-20	24-Sep-20				
CON51910	Construct pier SYB-P8 (2 pour)	42	22-Aug-20	12-Oct-20				
CON53286	UU detection & excavate trail pit	6	25-Aug-20	31-Aug-20				
CON51750	Construct pile cap SYB-PC7 (94m3)	24	08-Sep-20	07-Oct-20				
CON50859A	(NCE063) Inclement weather (21/5/2020 to 20/6/2020) on Sys B	12	21-Sep-20	06-Oct-20				
CON51050	Mobilisation piling rig plant to SYS-PC6	6	25-Sep-20	03-Oct-20				
CON51370	Install sheet pile at SYB-PC4	12	25-Sep-20	10-Oct-20				
CON51070	Pre-drill & construct piling fdn at SYB-PC6	50	05-Oct-20	02-Dec-20				
CON50859B	(NCE[TBA]) Inclement weather (21/6/2020 to 20/7/2020) on Sys B	2	07-Oct-20	08-Oct-20				
CON51970	Construct pier SYB-P7 (2 pour)	42	08-Oct-20	26-Nov-20				
CON50855	Gasmain diversion (Sys B) - Apply 2nd stage TTA & civil works for gasmain dive	12	09-Oct-20	22-Oct-20				
CON51390	Excavate & install support at SYB-PC4	30	12-Oct-20	16-Nov-20				

- Actual Work
- Remaining Work
- Milestone

Activity ID	Activity Name	Duration	Start	Finish	2020			
					Jul 31	Aug 32	Sep 33	Oct 34
CON51810	Construct underground drainage pipe	312	13-Oct-20	01-Nov-21				
Bus-Bus Interchange Public Toilet (BBI Toilet)		365	01-Apr-20 A	01-Apr-21				
Construction Works		72	01-Apr-20 A	27-Jul-20				
CON43430	Outstanding works _BBI toilet	72	01-Apr-20 A	27-Jul-20				
Works related to section 10A - Establishment Works for Landscape Softworks in Section 10		365	01-Apr-20 A	01-Apr-21				
CON43370	Establishment Works for Landscape Softworks in Section 10 (Portion FI)	365	01-Apr-20 A	01-Apr-21				

- Actual Work
- Remaining Work
- Milestone