

Activity ID	Activity Name	Duration	Start	Finish	2019			
					Aug 20	Sep 21	Oct 22	Nov 23
NE2017/03 - ARQ PHASE 2A - Monthly Programme Update (201908)-0_190816								
Road Improvement Works Location 1 (RIW1)								
Construction Works								
Preliminary Works								
CON110610	Preparation works & erect working platform for non-destructive test for the Lee	94	17-May-19 A	05-Sep-19				
CON11080	Non-destructive test for the Lee On Road Flyover	38	20-Jul-19 A	19-Sep-19				
Slope Works and Retaining Wall RWC2 Works								
Workfront 1 (RWC2 CH452 to CH270) (RW Type 4, 5, 6, 7 & 8)								
Foundation Works (RWC2 CH452 to CH270) (RW Type 4, 5, 6, 7 & 8)								
CON10230	Cut slope works (RWC2 type 4, 6, 7, 8)	90	18-Jul-19 A	02-Dec-19				
CON11070	upgrading works at Feature No. 11NEA/F60 (by pip-by-pit method) - Stage 1	120	18-Jul-19 A	07-Dec-19				
Workfront 2 (RWC2 CH88 to CH-9) (RW Type 1a, 1 & 2)								
CON10100	Form haul road (RWC2 type 1a, 1, 2)	48	08-Jul-19 A	31-Aug-19				
Foundation Works (RWC2 CH88 to CH-9) (RW Type 1a, 1 & 2)								
CON10310	Install sheet pile (RWC2 type 1a, 1, 2)	60	15-Jul-19 A	25-Oct-19				
CON103110	boulders were found and need addition time for process	4	21-Aug-19	24-Aug-19				
CON10370	ELS to RW pile cap (RWC2 type 1a, 1, 2)	120	26-Oct-19	20-Mar-20				
Workfront 3 (RWC2 CH270 to CH98) (RW Type 3 & 3a)								
CON10080	Form haul road (RWC2 type 3, 3a)	168	14-May-19 A	30-Nov-19				
Noise Barrier Works								
Works in Slip Road 2								
CON10130	duration summary of slip road 2	357	14-Dec-18 A	01-Feb-20				
CON101340	New town-gas-main planning works (by town-gas company, 8wk request by tr	84	21-May-19 A	28-Aug-19				
CON101980	ELS works for trench for new town-gas-main on slip road 2 _stage 2	18	06-Jul-19 A	26-Jul-19 A				
CON102030	ELS for slip road 2 _stage 4	18	27-Jul-19 A	16-Aug-19 A				
CON102040	Utilities works, drainage works for slip road 2 _stage 4	18	17-Aug-19 A	06-Sep-19				
CON101990	Lay new town-gas-main on new slip road 2 _stage 3 (by town-gas contractor,	48	29-Aug-19	26-Oct-19				
CON102050	Road works for slip road 2 _stage 4	18	07-Sep-19	28-Sep-19				
CON102060	Upgrading works on existing slip road 2 _stage 5	18	30-Sep-19	22-Oct-19				
CON102010	Utilities works, drainage works for slip road 2 _stage 3	60	28-Oct-19	08-Jan-20				
CON102020	Road works for slip road 2 _stage 3	60	18-Nov-19	01-Feb-20				
NBW (CT5-PC1 ~ CT5-PC3)								
CON105610	EWN #17_ Awaiting LCSD on planting arrangement issue confirmation	60	06-Apr-19 A	19-Dec-19				
CON10570	Site formation works & form haul road (CT5)	106	21-May-19 A	24-Sep-19				
CON105710	Pre-drill (CT5-PC1 ~ CT5-PC3)	25	25-Jun-19 A	24-Jul-19 A				
CON10590	Construct socket H-pile works (CT5-PC1 ~ CT5-PC3) (12nos, 6d/no, 1 team)	72	25-Sep-19	19-Dec-19				
Works in Subway KS27								
CON101910	Site clearance & uu diversion (KS27 west side)	210	15-Apr-19 A	28-Dec-19				
Road Improvement Works Location 2 (RIW2)								
Construction Works in Slope C3 (Portion B)								
Slope Works at Portion B								
Earth Works								
Haul Road & Soil Nail Works								
CON20200	Drill & install soil nails (Zone 1, 55nos 8m dp, 3d/no, 3 team)	82	04-Jul-19 A	10-Oct-19				
CON201520	Form haul road from Zone 4 to Zone 5	36	16-Jul-19 A	26-Aug-19				
CON202040	Mobilization & setup for soil nails works from Zone 4 to Zone 6)	12	27-Aug-19	09-Sep-19				
CON202050	Drill & install soil nails (Zone 4, 55nos 8m dp, 3d/no, 3 team)	60	10-Sep-19	21-Nov-19				
CON20210	Drill & install soil nails (Zone 5 & Zone 6, 92nos 10m dp, 3d/no, 3 team)	96	11-Oct-19	06-Feb-20				
CON202030	Drill & install soil nails (Zone 2 to Zone 3, 119nos 8m dp, 3d/no, 3 team)	120	11-Oct-19	05-Mar-20				
Cut Slope & Fill Slope Works								
CON205010	CE #68 Gasmain diversion along Clean Water Bay Road	91	15-Jun-19 A	02-Oct-19				
CON20510	Install sheet pile to RW bay 9 to bay 13	18	03-Oct-19	24-Oct-19				
CON20530	ELS to RW bay 9 to bay 13 formation	60	25-Oct-19	06-Jan-20				
Construction Noise Semi-Enclosure SE2 (Portion C)								
Preliminary Works								
Site Set-up Works								
CON20051	Trees preservation duration works period at portion C	1085	06-Mar-19 A	04-Nov-22				
Construction Works								
Road Works								
CON201170	Remove existing central median - stage 3	25	25-Mar-19 A	11-Sep-19				
CON20100	Site clearance for new location of District Welcome Signboard	36	20-Jun-19 A	19-Aug-19 A				
CON201010	Construct footing of District Welcome Signboard at new location	14	12-Jul-19 A	08-Aug-19 A				
CON20120	Construct haul road near junction at clear water bay road	32	02-Aug-19 A	07-Sep-19				

- Actual Work
- Remaining Work
- Milestone

Activity ID	Activity Name	Duration	Start	Finish	2019			
					Aug 20	Sep 21	Oct 22	Nov 23
CON201020	District Welcome Signboard relocation	17	09-Aug-19 A	28-Aug-19				
CON201030	Make good works for District Welcome Signboard relocation	12	29-Aug-19	11-Sep-19				
Noise Semi-Enclosure Sub-structure Works		151	05-Aug-19 A	18-Feb-20				
Phase 1 (CT4, SE2 Bay4 to Bay12)		151	05-Aug-19 A	18-Feb-20				
CON20140	Site formation works (CT4, SE2 Bay4 to Bay12; L=110m)	37	05-Aug-19 A	08-Oct-19				
CON20130	Traffic diversion for phase 1 (CT4, SE2 Bay4 to Bay12)	0	16-Aug-19 A					
CON20160	Pre-drill & construct piling fdn (CT4, SE2 Bay4 to Bay12)	108	09-Oct-19	18-Feb-20				
Road Improvement Works Location 3 (RIW3)		410	02-Mar-19 A	12-Aug-20				
Construction Works		410	02-Mar-19 A	12-Aug-20				
Works in Slope D1		208	23-Apr-19 A	31-Dec-19				
Preparation Works		208	23-Apr-19 A	31-Dec-19				
CON30012	Install monitoring & instrumentation (Slope D1)	136	23-Apr-19 A	04-Oct-19				
CON30011	Form haul road A	134	25-Apr-19 A	04-Oct-19				
CON30160	Form haul road B	72	05-Oct-19	31-Dec-19				
Slope Works (Slope D1)		72	05-Oct-19	31-Dec-19				
CON30060	Slope works at slope D1 (stage 1, 15% completed)	72	05-Oct-19	31-Dec-19				
Works in Slope D2		272	02-Mar-19 A	24-Feb-20				
Construction of Retaining Wall RWD2		272	02-Mar-19 A	24-Feb-20				
CON300210	Site clearance works (slope D2)	145	02-Mar-19 A	27-Aug-19				
CON300220	Design reviewing	129	25-Apr-19 A	27-Sep-19				
CON300230	Install monitoring & instrumentation (Slope D2)	60	28-Sep-19	09-Dec-19				
CON30080	Install sheet pile, support & slope works at slope D2 (L=75m)	90	05-Nov-19	24-Feb-20				
Works in Slope D3		365	23-May-19 A	12-Aug-20				
Slope Works (Slope D3)		365	23-May-19 A	12-Aug-20				
CON30120	Cut slope works (CH0 to CH115) (L=115m, 14000m3, 44m3/d)	365	23-May-19 A	12-Aug-20				
Pedestrian Connectivity Facility (PC-E8)		354	21-Feb-19 A	04-May-20				
Construction Works		354	21-Feb-19 A	04-May-20				
Preparation Works		347	21-Feb-19 A	04-May-20				
Trees Works		347	01-Apr-19 A	04-May-20				
CON400810	Trees preservation duration works period at portion G	347	01-Apr-19 A	04-May-20				
Hoarding Works & Site Set-up		180	21-Feb-19 A	28-Sep-19				
CON401530	Relocate existing street lighting (AA6955) at Hiu Yuk Path (by CLPE's contract)	180	21-Feb-19 A	28-Sep-19				
CON40150	Form haul road (from Hiu Yuk Path site access to PC E8-F4)	122	06-May-19 A	28-Sep-19				
Earth Works		208	04-Jun-19 A	13-Feb-20				
CON40190	ELS to E8-F3 (approx 200m3, @80m3/d + 2wk for ELS)	15	04-Jun-19 A	03-Aug-19 A				
CON401310	Construct working platform for soldier pile wall construction	17	22-Jul-19 A	09-Aug-19 A				
CON401910	Working platform for F4, F5 & F6 excavation works	59	05-Aug-19 A	15-Oct-19				
CON401320	Mobilization soldier pile rig	6	10-Aug-19 A	16-Aug-19 A				
CON40140	Construct soldier pile wall to E8-ABT (4.5d/no, 4nos)	18	17-Aug-19 A	05-Sep-19				
CON40170	ELS to E8-F4 (approx 1783m3, @25m3/d)	72	30-Sep-19	24-Dec-19				
CON40200	ELS to E8-F7 (approx 1378m3, @25m3/d)	55	30-Sep-19	04-Dec-19				
CON401710	ELS to E8-F5 (approx 1700m3, @25m3/d)	68	30-Sep-19	19-Dec-19				
CON40290	ELS to E8-F6 (approx 1960m3, @25m3/d)	79	07-Nov-19	13-Feb-20				
Footing Construction		120	29-May-19 A	12-Nov-19				
CON40220	Construct footing E8-F2 (38m3) & backfilling	31	29-May-19 A	16-Aug-19 A				
CON40230	Construct footing E8-F3 (65m3) & backfilling	24	16-Oct-19	12-Nov-19				
Pier Construction		141	21-Aug-19	11-Feb-20				
CON40240	Construct pier E8-P1 (2 pour)	42	21-Aug-19	11-Oct-19				
CON40250	Construct pier E8-P2 (3 pour)	72	13-Nov-19	11-Feb-20				
Escalator Pit Construction		60	12-Oct-19	20-Dec-19				
CON40260	Construct escalator pit F1>P1	60	12-Oct-19	20-Dec-19				
E&M Works		156	25-Mar-19 A	03-Oct-19				
CON41250	Application for power supply & energization (PC-E8)	156	25-Mar-19 A	03-Oct-19				
Pedestrian Connectivity Facility (PC-E11)		856	15-Nov-18 A	07-Jan-22				
Construction Works		856	15-Nov-18 A	07-Jan-22				
Preliminary Works		856	08-Jan-19 A	07-Jan-22				
CON40731	Trees preservation duration works period at portion E	856	08-Jan-19 A	07-Jan-22				
Foundation Works		358	15-Nov-18 A	01-Feb-20				
CON40750	Pre-drill & construct socket H-pile works for E11-PC1 to E11-PC5 (89nos, 6d/n)	358	15-Nov-18 A	01-Feb-20				
CON40900	Mobilization to Portion F1	3	28-Sep-19	02-Oct-19				
CON40930	Pre-drill & construct socket H-pile works for E11-PC6 (49nos, 6d/no, 2 teams)	87	03-Oct-19	16-Jan-20				
Sub-structure Works		115	14-Aug-19 A	31-Dec-19				

- Actual Work
- Remaining Work
- Milestone

Activity ID	Activity Name	Duration	Start	Finish	2019			
					Aug 20	Sep 21	Oct 22	Nov 23
CON40870	ELS & construct sub-structure for E11-PC4	30	14-Aug-19 A	26-Oct-19				
CON40880	ELS & construct sub-structure for E11-PC3	54	28-Oct-19	31-Dec-19				
Super-structure Works / Erect Bridge Steel Frame								
RC Works								
CON40910	Construct pier E11-P3	48	28-Oct-19	21-Dec-19				
Provide Temporary Access form Lin Tak Road to New Bus-Bus Interchange								
CON40860	Provide temporary access form lin tak road to new bus-bus interchange	30	20-Nov-19*	24-Dec-19				
Pedestrian Connectivity Facility System A (SYA)								
Construction Works								
Sub-structure Works								
CON500420	Excavate & install support at SYA-F1 (+144 to +130.5mPD, 2321m3, 40m3/d +	185	24-Jan-19 A	09-Sep-19				
CON500430	Addition duration due to quality poor than prelim estimate & addition slope stat	73	23-May-19 A	17-Aug-19 A				
CON500510	Construct footing SYA-F1 (+130.5 ~ +134mPD)	42	10-Sep-19	31-Oct-19				
CON500520	Construct footing SYA-F1 (+134 ~ +144mPD)	66	25-Oct-19	13-Jan-20				
Pedestrian Connectivity Facility System B (SYB)								
Construction Works								
Preliminary Works								
CON50220	Form haul road (at upper portion: PC-A1 to PC8)	54	20-May-19 A	10-Aug-19 A				
CON50210	Form haul road (till to near PC7)	79	12-Aug-19 A	14-Nov-19				
CON51110	Erect hoarding at portion L (near existing footbridge side)	30	21-Aug-19	25-Sep-19				
CON511110	Site clearance at portion L (to PC-2)	60	26-Sep-19	06-Dec-19				
Foundation Works								
CON50270	Pre-drill & construct socket H-pile works at SYB-PC3 (63nos, 6d/no, 2 teams)	189	26-Mar-19 A	22-Nov-19				
CON50320	Mobilisation of socketted H pile plant to SYS-A1	13	12-Aug-19 A	26-Aug-19				
CON50350	Mobilisation of socketted H pile plant to SYS-PC8	13	12-Aug-19 A	26-Aug-19				
CON50330	Pre-drill & construct socket H-pile works at SYB-A1 under Portion K (18nos, 6c	108	27-Aug-19	06-Jan-20				
CON50360	Pre-drill & construct socket H-pile works at SYB-PC8 (20nos, 6d/no, 1 team)	120	27-Aug-19	20-Jan-20				
CON50390	Mobilisation bored pile plant to SYS-PC4	12	01-Nov-19	14-Nov-19				
CON50400	Pre-drill & construct bored pile at SYB-PC4 (4nos, 24d/no, 1 team)	96	15-Nov-19	12-Mar-20				
Earth Works								
CON50510	Install sheet pile at SYB-PC4 (27m L, 3m/d, 1 team)	12	07-Sep-19	21-Sep-19				
CON50520	Excavate & install support at SYB-PC4 (270m3, 20m3/d, 1 team + 18d)	32	23-Sep-19	31-Oct-19				
CON50530	Install sheet pile at SYB-PC6 (41m L, 3m/d, 1 team)	14	01-Nov-19	16-Nov-19				
CON50540	Excavate & install support at SYB-PC6 (450m3, 20m3/d, 1 team + 12d)	27	18-Nov-19	18-Dec-19				
Bus-Bus Interchange Public Toilet (BBI Toilet)								
Construction Works								
Bus-Bus Interchange Public Toilet								
CON40740	Construct Public Toilet	188	29-Dec-18 A	28-Sep-19				
CON41270	Application for power supply & energization (BBI Toilet)	90	29-Jan-19 A	25-Sep-19				
ABWF Works								
CON408110	Lay wall plastering, floor screening & block works (BBI Toilet)	36	30-Sep-19	12-Nov-19				
CON408120	Lay wall tiles & floor tiles (BBI Toilet)	36	30-Oct-19	10-Dec-19				
CON408260	Associated Landscape Works (BBI Toilet)	48	13-Nov-19	10-Jan-20				
Electrical & MVAC Installation								
CON40810	Install E&M works (1st fix)	42	30-Sep-19	19-Nov-19				
CON408180	Install MVAC works (1st fix)	42	30-Sep-19	19-Nov-19				
CON408150	Install E&M works (2nd fix)	42	20-Nov-19	10-Jan-20				
CON408190	Install MVAC works (2nd fix)	42	20-Nov-19	10-Jan-20				
Fire Services Installation								
CON408140	Install FS works (1st fix)	42	30-Sep-19	19-Nov-19				
CON408200	Install FS works (2nd fix)	42	20-Nov-19	10-Jan-20				
Plumbing & Drainage Services Installation								
CON408160	Lay watermain (BBI Toilet)	24	30-Sep-19	29-Oct-19				
CON408170	Install plumbing equipment (BBI Toilet)	24	30-Oct-19	26-Nov-19				
CON408210	Install drainage pipe (BBI Toilet)	30	30-Oct-19	03-Dec-19				

- Actual Work
- Remaining Work
- Milestone