

Activity ID	Activity Name	Duration	Start	Finish	2020			
					Aug 32	Sep 33	Oct 34	Nov 35
NE2017/03 - ARQ PHASE 2A - Monthly Programme Update (202008)-0_200817		979	25-Mar-19 A	27-Nov-21				
Road Improvement Works Location 1 (RIW1)		360	06-Apr-20 A	11-Jan-21				
Construction Works		360	06-Apr-20 A	11-Jan-21				
CON10231	Existing watermain diversion (by WSD)	24	06-Apr-20 A	05-Sep-20				
CON10630	Construct RW footing (RWC2 type 1a & 1)	78	04-Jun-20 A	03-Oct-20				
CON10612	ELS to RW pile cap (RWC2 type 2)	78	04-Jun-20 A	03-Oct-20				
CON11470	Existing towngas main diversion	48	12-Jun-20 A	09-Sep-20				
CON11572	ELS works for FE1-F4b to FE1-F7b & FE1-PC1b	78	17-Jun-20 A	17-Sep-20				
CON11318B	Reviewing on CT5 alignment not matching with design alignment	30	30-Jul-20 A	02-Sep-20				
CON11574	Construct NB RC footing (FE1-F4b to FE1-F7b, 57m, 1.0m/d, 1 team)	60	07-Aug-20 A	17-Oct-20				
CON1150B	(NCE063) Inclement weather (21/5/2020 to 20/6/2020) on RIW1 Slip Rd 2	12	10-Aug-20 A	22-Aug-20				
CON10728B	ArchSD consider for the possible option	12	15-Aug-20 A	28-Aug-20				
CON12350	Construct subway wall and soffit (KS27 west side, bay 1)	90	19-Aug-20 A	23-Oct-20				
CON10254C	SLG meeting for protection arrangement (by CLP)	1	21-Aug-20	21-Aug-20				
CON11150C	(NCE???) Excavation of new location for connection point	6	21-Aug-20	27-Aug-20				
CON10254D	Protection works to existing 11kV cable (by CLP)	26	22-Aug-20	21-Sep-20				
CON11150D	(NCE066) Inclement weather (21/6/2020 to 20/7/2020) on RIW1 Slip Rd 2	2	28-Aug-20	29-Aug-20				
CON10728C	Apply CNP for temporary diversion	26	29-Aug-20	28-Sep-20				
CON11150E	(NCE???) Towngas connection & associated testing	10	31-Aug-20	10-Sep-20				
CON11318C	Design review & preparation of TTA for CT5 work in parallel for SR2 works	12	03-Sep-20	16-Sep-20				
CON11576	Construct NB RC wall (FE1-F4b to FE1-F7b, 57m, 0.85m/d, 1 team)	66	11-Sep-20	30-Nov-20				
CON11152	(NCE[TBA]) Inclement weather (21/7/2020 to 20/8/2020) on RIW1 Slip Rd 2	8	11-Sep-20	19-Sep-20				
CON11318D	TTA application for TMLG approval	18	17-Sep-20	09-Oct-20				
CON10650	Construct RW wall (RWC2 type 1a & 1)	78	21-Sep-20	23-Dec-20				
CON11170	Utilities works, drainage works for slip road 2 _stage 3	60	21-Sep-20	02-Dec-20				
CON11210	Utilities works, drainage works for slip road 2 _stage 4	18	21-Sep-20	13-Oct-20				
CON10270	ELS to bore pile cap (RWC2 type 5)	59	22-Sep-20	02-Dec-20				
CON10330	upgrading works at Feature No. 11NEA/F60 (by pip-by-pit method) - Stage 2	90	22-Sep-20	11-Jan-21				
CON10310	Construct RW footing (RWC2 type 4, 6, 7, 8)	72	29-Sep-20	24-Dec-20				
CON10728D	Temporary diversion - Stage 1	6	29-Sep-20	07-Oct-20				
CON10652	Construct RW footing (RWC2 type 2)	78	05-Oct-20	07-Jan-21				
CON10728E	Site formation works (RWC2 Type 3a & 4)	23	08-Oct-20	04-Nov-20				
CON11318E	RA application, TTA setup & Trial run	12	10-Oct-20	23-Oct-20				
CON11190	Road works for slip road 2 _stage 3	60	14-Oct-20	23-Dec-20				
CON11230	Road works for slip road 2 _stage 4	18	14-Oct-20	04-Nov-20				
CON11508	Pre-drill works on FE1	18	24-Oct-20	14-Nov-20				
CON12352	Construct subway footing (KS27 west side, bay 3)	6	24-Oct-20	31-Oct-20				
CON12354	Construct subway wall and soffit (KS27 west side, bay 3)	30	02-Nov-20	05-Dec-20				
CON11270	Upgrading works on existing slip road 2 _stage 5	18	05-Nov-20	25-Nov-20				
CON10728F	Remove platform no. 1 haul road	5	05-Nov-20	10-Nov-20				
CON10728G	Temporary diversion - Stage 2	6	11-Nov-20	17-Nov-20				
CON11506	Erect piling platform on FE1	21	16-Nov-20	09-Dec-20				
CON10730	Mobilization works for socket H-pile works (RWC2 type 3)	12	18-Nov-20	01-Dec-20				
Road Improvement Works Location 2 (RIW2)		168	31-Jul-20 A	14-Jan-21				
Construction Works in Slope C3 (Portion B)		157	04-Aug-20 A	07-Jan-21				
CON20852	** Delay reason ***	42	04-Aug-20 A	24-Sep-20				
CON20710	Install sheet pile RW bay 1 to bay 2	24	21-Aug-20	17-Sep-20				
CON20730	ELS works to RW bay 1 to bay 2	90	18-Sep-20	07-Jan-21				
CON20910	Construct RW bay 14 to bay 16 base (L=19m)	42	25-Sep-20	16-Nov-20				
CON20170	Fabrication of NB steel post - along slope side	90	07-Oct-20	04-Jan-21				
CON20930	Construct RW bay 14 to bay 16 wall (L=19m)	42	19-Oct-20	07-Dec-20				
Construction Noise Semi-Enclosure SE2 (Portion C)		138	31-Jul-20 A	14-Jan-21				
CON21650	Construct piling fdn (CT4, 7nos, 5d/no, 1 team)	35	31-Jul-20 A	09-Sep-20				
CON21952	Remove central median for TTA diversion	42	31-Jul-20 A	17-Sep-20				
CON21650A	(NCE[TBA]) Inclement weather (21/7/2020 to 20/8/2020) affected to RIW2	8	10-Sep-20	18-Sep-20				
CON21954	Traffic diversion for SE2 (Bay 13 to Bay 21) extension	12	18-Sep-20	03-Oct-20				
CON21650B	(EWN070) Special measures due to COVID-19 from 3/8 to 8/8 [RIW2 CT4]	6	19-Sep-20	25-Sep-20				
CON21650C	Construct piling fdn (SE2 Bay4 to Bay12)	55	26-Sep-20	02-Dec-20				
CON21956	UU detection & SLG meeting	12	05-Oct-20	17-Oct-20				
CON21958	Utilities diversion	24	19-Oct-20	16-Nov-20				
CON21960	ELS for SE2 (Bay 13 to Bay 21)	48	17-Nov-20	14-Jan-21				
Road Improvement Works Location 3 (RIW3)		519	23-May-19 A	18-Feb-21				
Construction Works		519	23-May-19 A	18-Feb-21				
CON31050	(CE140) Cut slope works (CH0 to CH115) (L=115m, 10857m3, 30m3/d)	365	23-May-19 A	23-Dec-20				
CON31070	(CE140) Construct RWD3 (CH0 to CH60)	150	18-Dec-19 A	17-Sep-20				
CON31074	PM review & acceptance and slope stabilization measures (Stage 1)	180	11-Mar-20 A	17-Oct-20				
CON30810	Construct retaining wall RWD2 footing	90	21-May-20 A	15-Sep-20				
CON30654	(EWN 50, EWN52, EWN57, EWN58) JV Pending WSD confirm SMPR waterr	30	01-Jun-20 A	03-Sep-20				
CON30830	Construct retaining wall RWD2 wall	72	21-Jul-20 A	14-Oct-20				
CON30052	Condition survey at haul road B	60	21-Jul-20 A	28-Sep-20				

- Actual Work
- Remaining Work
- Milestone

Activity ID	Activity Name	Duration	Start	Finish	2020			
					Aug 32	Sep 33	Oct 34	Nov 35
CON30850	Construct slip road 4 utilities works & black fill & road works	72	18-Aug-20 A	13-Nov-20				
CON30290	Construct RWD1 (bay 1 to bay 7) pile cap (2 teams)	60	21-Aug-20	02-Nov-20				
CON30250	Construct mini pile at RWD1 (bay 8 to bay 14) (121nos, 1.4d/no, 2 teams)	81	21-Aug-20	26-Nov-20				
CON30252	ELS works at RWD1-Type 4	81	21-Aug-20	26-Nov-20				
CON30870	Construct slip road 4 road works	72	15-Sep-20	10-Dec-20				
CON30310	Construct RWD1 (bay 1 to bay 7) wall (2 teams)	60	18-Sep-20	30-Nov-20				
CON31310	Utilities works, drainage works & watermain (CH0 to CH115)	90	26-Sep-20	15-Jan-21				
CON30070	Form haul road B	42	29-Sep-20	19-Nov-20				
CON31330	Road works (CH0 to CH115)	90	22-Oct-20	08-Feb-21				
CON30330	Construct RWD1 (bay 1 to bay 7) utilities works & backfill (2 teams)	60	27-Oct-20	07-Jan-21				
CON30650	Watermain works on Sau Man Ping Road toward Lam Tim (Section 1)	84	27-Oct-20	04-Feb-21				
CON30530	Drainage & utilities works (bay 1 to bay 7)	60	30-Oct-20	11-Jan-21				
CON30130	Slope works at slope D1 (stage 2, 20% completed)	72	20-Nov-20	18-Feb-21				
Pedestrian Connectivity Facility (PC-E11)		376	28-Feb-20 A	07-Apr-21				
Construction Works		376	28-Feb-20 A	07-Apr-21				
CON43010	Maintenance temporary access form lin tak road to new bus-bus interchange	288	28-Feb-20 A	11-Dec-20				
CON42350	Construct lift tower 2 (2 teams) & backfill	60	22-Jun-20 A	01-Sep-20				
CON42294	Existing DN900 drainage pipe diversion	66	21-Aug-20	09-Nov-20				
CON42630	Construct covered-walkway between PC-E11 & BBI toilet	102	02-Sep-20	05-Jan-21				
CON42910	Application for power supply & energization (PC-E11)	144	02-Sep-20	26-Feb-21				
CON42670	Install glass & window to lift tower no 2	42	02-Sep-20	22-Oct-20				
CON42770	ABWF works @LT2 (inside 2nos lift shaft)	12	23-Oct-20	06-Nov-20				
CON42270	Construct U/G utilities & backfill	120	07-Nov-20	07-Apr-21				
CON42772	ABWF works @LT2 (Other than lift shaft area)	48	07-Nov-20	05-Jan-21				
CON42296	Construct type L manhole (2nos)	42	10-Nov-20	30-Dec-20				
CON42870	E&M works to PC-E11 @LT2 (inside 2nos lift shaft)	12	13-Nov-20	26-Nov-20				
Pedestrian Connectivity Facility (PC-E8)		555	25-Mar-19 A	04-Feb-21				
Construction Works		555	25-Mar-19 A	04-Feb-21				
CON41930	Application for power supply & energization (PC-E8)	156	25-Mar-19 A	01-Sep-20				
CON41130	Construct escalator pit P5>P6 (E11 & E12)	60	11-Jun-20 A	03-Sep-20				
CON41090	Construct escalator pit P3>P4 (E7 & E8)	60	06-Jul-20 A	12-Sep-20				
CON40590	ELS to E8-F8 (approx 1377m3, @57m3/d)	18	15-Aug-20 A	04-Sep-20				
CON41110	Construct escalator pit P4>P5 (E9 & E10)	33	21-Aug-20	28-Sep-20				
CON41270	Erect steel roof P5>P6	48	04-Sep-20	02-Nov-20				
CON41390	ABWF works (P5 to P6)	72	04-Sep-20	30-Nov-20				
CON40590A	Rock excavation to E8-F8 (additional duration due to higher rockhead level)	30	05-Sep-20	12-Oct-20				
CON40770	Construct footing E8-F3 (65m3) & backfilling	24	14-Sep-20	13-Oct-20				
CON41230	Erect steel roof P3>P4	48	14-Sep-20	11-Nov-20				
CON41650	2_ Install escalator (E8-E7 & E8-E8) (P3 to P4)	90	14-Sep-20	02-Jan-21				
CON41350	ABWF works (P3 to P4)	72	14-Sep-20	09-Dec-20				
CON41250	Erect steel roof P4>P5	48	29-Sep-20	26-Nov-20				
CON41170	Erect steel roof F9 & F1>P1	48	29-Sep-20	26-Nov-20				
CON41310	ABWF works (F9 & F1 to P1)	72	29-Sep-20	24-Dec-20				
CON41470	External finishing works (F9 & F1 to P1)	60	29-Sep-20	10-Dec-20				
CON41610	1_ Install escalator (E8-E1 & E8-E2) (F1 to P1)	90	29-Sep-20	18-Jan-21				
CON41430	ABWF works (P4 to P5)	72	29-Sep-20	24-Dec-20				
CON41590	External finishing works (P4 to P5)	60	29-Sep-20	10-Dec-20				
CON40590B	Rock mapping & analysis to E8-F8 (additional duration due to higher rockhead)	12	13-Oct-20	27-Oct-20				
CON40910	Construct pier E8-P2 (2 pour)	42	14-Oct-20	02-Dec-20				
CON41690	3A_ Install escalator (E8-E9 & E8-E10) (P4 to P5)	90	19-Oct-20	04-Feb-21				
CON41710	3B_ Install escalator (E8-E11 & E8-E12) (P5 to P6)	90	19-Oct-20	04-Feb-21				
CON40590C	Rock stabilization works to E8-F8 (additional duration due to higher rockhead l	18	28-Oct-20	17-Nov-20				
CON41770	E&M works (F9 & F1 to P1)	60	30-Oct-20	11-Jan-21				
CON41850	E&M works (P5 to P6)	60	30-Oct-20	11-Jan-21				
CON40870	Construct footing E8-F8 (72m3) & backfilling	24	18-Nov-20	15-Dec-20				
Pedestrian Connectivity Facility System A (SYA)		162	11-Aug-20 A	25-Feb-21				
Construction Works		162	11-Aug-20 A	25-Feb-21				
CON50250	Construct superstructure of lift tower to roof level (3m/pour, +144 to +165.7mPI)	162	11-Aug-20 A	25-Feb-21				
Pedestrian Connectivity Facility System B (SYB)		455	17-Apr-20 A	27-Nov-21				
Construction Works		455	17-Apr-20 A	27-Nov-21				
CON50859	Further review onto gasmain alignment (by Towngas)	130	17-Apr-20 A	19-Sep-20				
CON53274	TTA modification works	54	09-May-20 A	27-Aug-20				
CON53272	(EWN[TBA]) UU shifting - CLP's cable	78	09-May-20 A	27-Aug-20				
CON52190	Construct above ground structure SYB-ABT	90	12-Jun-20 A	24-Sep-20				
CON51670	Construct pile cap SYB-PC8 (94m3)	24	21-Aug-20	17-Sep-20				
CON53276	(EWN[TBA]) UU shifting - HGC's cable	12	28-Aug-20	10-Sep-20				
CON53278	(EWN[TBA]) UU shifting - HKBN's cable	12	28-Aug-20	10-Sep-20				
CON53280	(EWN[TBA]) UU shifting - CATV's cable	12	28-Aug-20	10-Sep-20				
CON53282	(EWN[TBA]) UU shifting - HKT's cable	12	28-Aug-20	10-Sep-20				
CON51290	Install sheet pile at SYB-PC6	12	07-Sep-20	19-Sep-20				

- Actual Work
- Remaining Work
- Milestone

Activity ID	Activity Name	Duration	Start	Finish	2020			
					Aug 32	Sep 33	Oct 34	Nov 35
CON51750	Construct pile cap SYB-PC7 (94m3)	24	08-Sep-20	07-Oct-20				
CON53284	Site clearance for mobilization	12	11-Sep-20	24-Sep-20				
CON51910	Construct pier SYB-P8 (2 pour)	42	18-Sep-20	09-Nov-20				
CON51310	Excavate & install support at SYB-PC6	30	21-Sep-20	28-Oct-20				
CON50859A	(NCE063) Inclement weather (21/5/2020 to 20/6/2020) on Sys B	12	21-Sep-20	06-Oct-20				
CON53286	UU detection & excavate trail pit	6	25-Sep-20	03-Oct-20				
CON50859B	(NCE066) Inclement weather (21/6/2020 to 20/7/2020) on Sys B	2	07-Oct-20	08-Oct-20				
CON51970	Construct pier SYB-P7 (2 pour)	42	08-Oct-20	26-Nov-20				
CON50859C	(NCE[TBA]) Inclement weather (21/7/2020 to 20/8/2020) on Sys B	8	09-Oct-20	17-Oct-20				
CON50859D	(EWN070) Special measures due to COVID-19 from 3/8 to 8/8 [SyB-PC2]	6	19-Oct-20	24-Oct-20				
CON50855	Gasmain diversion (Sys B) - Apply 2nd stage TTA & civil works for gasmain dive	12	27-Oct-20	09-Nov-20				
CON51050	Mobilisation piling rig plant to SYS-PC6	6	29-Oct-20	04-Nov-20				
CON51370	Install sheet pile at SYB-PC4	12	29-Oct-20	11-Nov-20				
CON51070	Pre-drill & construct piling fdn at SYB-PC6	50	05-Nov-20	05-Jan-21				
CON51810	Construct underground drainage pipe	312	10-Nov-20	27-Nov-21				
CON50856	Gasmain diversion (Sys B) - gasmain diversion works (by Towngas)	36	10-Nov-20	21-Dec-20				
CON51390	Excavate & install support at SYB-PC4	30	12-Nov-20	16-Dec-20				
Bus-Bus Interchange Public Toilet (BBI Toilet)		365	01-Apr-20 A	01-Apr-21				
Works related to section 10A - Establishment Works for Landscape Softworks in Section 10		365	01-Apr-20 A	01-Apr-21				
CON43370	Establishment Works for Landscape Softworks in Section 10 (Portion F1)	365	01-Apr-20 A	01-Apr-21				

- Actual Work
- Remaining Work
- Milestone