

Activity ID	Activity Name	Duration	Start	Finish	2021			
					Aug 44	Sep 45	Oct 46	Nov 47
NE2017/03 - ARQ PHASE 2A - Monthly Programme Update (202106)-1 _210722		998	01-Jun-20 A	13-Dec-22				
Road Improvement Works Location 1 (RIW1)		525	04-Nov-20 A	13-Aug-22				
Construction Works		525	04-Nov-20 A	13-Aug-22				
CON10650	Construct RW wall (RWC2 type 1a & 1 [Bay 2 to Bay 1])	225	04-Nov-20 A	14-Sep-21				
CON10232	Existing drainage pipe diversion	48	10-Mar-21 A	06-Jul-21				
CON11510	Construct piling foundation at FE1 Type 1 (12nos, 5d/no, 1 team)	60	09-Apr-21 A	05-Jul-21				
CON11328	(NCE036B) Design reviewing on Great depth condition encountered on rockh	27	23-Apr-21 A	14-Jul-21				
CON12368	(EWN81) Non-Possession of Handovered Area Near Subway KS27 near Sar	96	06-May-21 A	28-Aug-21				
CON12356B	(CE337) Mobilisation for drainage works	42	12-May-21 A	15-Jul-21				
CON10746	Install pipe pile wall (RWC2 type 3)	52	22-May-21 A	22-Jul-21				
CON10270	ELS to piling foundation pile cap (RWC2 type 5)	59	07-Jul-21	13-Sep-21				
CON10272	Cut slope works (RWC2 Bay 48 to Bay 47)	30	07-Jul-21	10-Aug-21				
CON11550	Construct piling foundation at FE1 Type 2 (12nos, 2d/no, 1 team)	24	15-Jul-21	11-Aug-21				
CON11330	(NCE036B) Construct CT5 Type 1 piling foundation (18nos, 5d/no, 1 team)	90	15-Jul-21	30-Oct-21				
CON12330	Construct subway footing (KS27 west side, bay 1)	90	16-Jul-21	01-Nov-21				
CON10746A	(NCE147) Increment weather (21/4/2021 to 20/5/2021) on RIW1 RWC2	3	23-Jul-21	26-Jul-21				
CON10746B	(NCE148) Increment weather (21/5/2021 to 20/6/2021) on RIW1 RWC2	12	27-Jul-21	09-Aug-21				
CON10750	Construct socket H-pile works (RWC2 type 3; 400nos, 3d/no, 4 teams)	300	10-Aug-21	13-Aug-22				
CON10412	Construct RW footing (RWC2 type 6 [bay 48 to bay 47])	24	11-Aug-21	07-Sep-21				
CON11552	ELS works for construct pile cap (FE1-PC1b, 32m, 1m/d)	36	12-Aug-21	23-Sep-21				
CON12370	Site clearance & ELS works (KS27 east side)	90	30-Aug-21	15-Dec-21				
CON10414	Construct RW wall (RWC2 type 6 [bay 48 to bay 47])	24	08-Sep-21	07-Oct-21				
CON10390	Construct pile cap (RWC2 type 5 [bay 46])	90	14-Sep-21	03-Jan-22				
CON10274	Cut slope works (RWC2 type 4 Bay 45 to Bay 38)	60	14-Sep-21	25-Nov-21				
CON10652	Construct RW footing (RWC2 type 2)	60	15-Sep-21	26-Nov-21				
CON11570	Utilities works (FE1-PC3b - FE1-PC7b)	60	24-Sep-21	04-Dec-21				
CON10330	upgrading works at Feature No. 11NEA/F60 (by pip-by-pit method) - Stage 2	78	08-Oct-21	11-Jan-22				
CON10654	Construct RW wall (RWC2 type 2)	60	08-Oct-21	17-Dec-21				
CON11332	Construct CT5 Type 2 piling foundation (21nos, 2d/no, 1 team)	42	01-Nov-21	18-Dec-21				
CON12350	Construct subway wall and soffit (KS27 west side, bay 1)	90	02-Nov-21	21-Feb-22				
CON10670	Slope reinstatement works (RWC2 type 1a, 1, 2)	60	09-Nov-21	20-Jan-22				
Road Improvement Works Location 2 (RIW2)		412	17-Dec-20 A	18-Jan-22				
Construction Works in Slope C3 (Portion B)		394	17-Dec-20 A	18-Jan-22				
CON20650A	(NCE067) Temporary works design change due to unforeseen ground conditi	78	17-Dec-20 A	26-Jun-21				
CON20650B	(NCE067) Install pipe pile at RW bay 9 to bay 13 formation	30	28-Jun-21	02-Aug-21				
CON20670	ELS to RW bay 9 to bay 13 formation	41	03-Aug-21	18-Sep-21				
CON20774A	Soil nail works at RW3b (remaining area)	30	03-Aug-21	06-Sep-21				
CON20790	Construct RW bay 9 to bay 13 base (L=30m)	66	20-Sep-21	08-Dec-21				
CON20910	Construct RW bay 14 to bay 16 base (L=19m)	42	20-Sep-21	10-Nov-21				
CON20930	Construct RW bay 14 to bay 16 wall (L=19m)	42	13-Oct-21	01-Dec-21				
CON20810	Construct RW bay 9 to bay 13 wall (L=30m)	66	21-Oct-21	08-Jan-22				
CON20170	Fabrication of NB steel post - along slope side	70	10-Nov-21	18-Jan-22				
Construction Noise Semi-Enclosure SE2 (Portion C)		333	28-Jan-21 A	18-Jan-22				
CON21960	ELS for SE2 (Bay 13 to Bay 21)	48	28-Jan-21 A	19-Jul-21				
CON21961	Further utilities diversion (Bay 13 to Bay 21)	72	28-Jan-21 A	20-Sep-21				
CON21650D	Construct piling fdn (SE2 Bay11 to Bay12) (19nos)	55	04-Feb-21 A	05-Jul-21				
CON21654B	(CE332) Foundation of SE2 (Bay4 to Bay13) design reviewing	72	09-Apr-21 A	06-Jul-21				
CON21961B	Further utilities diversion (Bay 13 to Bay 21)	34	08-Jun-21 A	19-Jul-21				
CON21654D	(CE332) Construct piling fdn of SE2 (Bay4 to Bay13)	72	14-Jul-21	07-Oct-21				
CON21961C	(NCE147) Increment weather (21/4/2021 to 20/5/2021) on RIW2 NB	3	20-Jul-21	22-Jul-21				
CON21961D	(NCE148) Increment weather (21/5/2021 to 20/6/2021) on RIW2 NB	12	23-Jul-21	05-Aug-21				
CON21962	Construct piling platform SE2 (Bay 13 to Bay 21)	30	06-Aug-21	09-Sep-21				
CON21964	Predrill & construct piling fdn SE2 (Bay 13 to Bay 21)	84	10-Sep-21	20-Dec-21				
CON21670	Install pipe pile wall (CT4, SE2 Bay4 to Bay12; 230m 5m/d, 1 team)	48	08-Oct-21	03-Dec-21				
CON21690	Excavate & install lateral support (CT4, SE2 Bay4 to Bay12; L=110m)	48	23-Oct-21	17-Dec-21				
CON21710	Construct NB pile cap (CT4, SE2 Bay4 to Bay12; L=110m)	48	06-Nov-21	04-Jan-22				
CON21730	Construct NB tie beam (CT4, SE2 Bay4 to Bay12; L=110m)	48	20-Nov-21	18-Jan-22				
Road Improvement Works Location 3 (RIW3)		810	01-Jun-20 A	13-Dec-22				
Construction Works		810	01-Jun-20 A	13-Dec-22				
CON30654	(EWN 50, EWN52, EWN57, EWN58) JV Pending WSD confirm SMPR waterr	177	01-Jun-20 A	30-Sep-21				
CON30654A	(NCE96) Conflict with unchart 400mm gasmain at Sau Mau Ping Road / Hiu K	177	17-Dec-20 A	30-Sep-21				
CON30410B	(NCE110) Excavate trial pit, trial trench etc, TTA application & co-ordination me	15	13-Jan-21 A	26-Jun-21				
CON31310	Utilities works, drainage works & watermain (CH0 to CH40)	72	22-Feb-21 A	05-Jul-21				
CON30150	Slope works at slope D1 (stage 3, 40% completed)	72	23-Apr-21 A	18-Aug-21				
CON30250E	(NCE141) Re-drill works at bay 13 to bay 14	40	24-May-21 A	10-Jul-21				
CON31312D	Additional drainage works	10	25-May-21 A	26-Jun-21				
CON31330	Road works (CH0 to CH40)	60	05-Jun-21 A	23-Aug-21				
CON30350	Construct RWD1 (bay 8 to bay 14) pile cap (2 teams)	60	19-Jun-21 A	27-Aug-21				
CON30410C	(NCE110) Gasmain diversion (RIW3 SMPR) (by Towngas)	48	28-Jun-21	23-Aug-21				
CON30370	Construct RWD1 (bay 8 to bay 14) wall (2 teams)	60	19-Jul-21	27-Sep-21				

- Actual Work
- Remaining Work
- Milestone

Activity ID	Activity Name	Duration	Start	Finish	2021			
					Aug 44	Sep 45	Oct 46	Nov 47
CON30170	Slope works at slope D1 (stage 4, 55% completed)	72	19-Aug-21	13-Nov-21				
CON30490	Drainage & utilities works (bay 8 to bay 14)	60	23-Aug-21	03-Nov-21				
CON30390	Construct RWD1 (bay 8 to bay 14) utilities works & backfill (2 teams)	60	23-Aug-21	03-Nov-21				
CON31090	Install safety fencing, from haul road & hoarding (CH115 to CH275)	6	24-Aug-21	30-Aug-21				
CON30430	Construct RWD1-Type 4 pile cap (CH144~CH160, 16m)	60	24-Aug-21	04-Nov-21				
CON31110	Trees felling (Slope D3, CH115 to CH275)	60	31-Aug-21	11-Nov-21				
CON31130	Cut slope works (CH115 to CH275) (L=160m, 24058m3, 65m3/d)	371	14-Sep-21	13-Dec-22				
CON30510	Road works (bay 8 to bay 14)	60	15-Sep-21	26-Nov-21				
CON30450	Construct RWD1-Type 4 (CH144~CH160) lay U/G utilities ducts & backfill	60	21-Sep-21	02-Dec-21				
CON30570	Drainage & utilities works (Type 4 RW)	60	29-Sep-21	09-Dec-21				
CON30530	Drainage & utilities works (bay 1 to bay 7)	60	02-Oct-21	11-Dec-21				
CON30656	Construct Twin Fresh Watermain CH50 to CH100	160	02-Oct-21	19-Apr-22				
CON30658	Construct Twin Fresh Watermain CH270 to CH320	184	02-Oct-21	19-May-22				
CON30662	Construct Fresh Watermain A CH320 to CH400 (EPD access)	180	02-Oct-21	14-May-22				
CON30654B	(NCE147) Inclement weather (21/4/2021 to 20/5/2021) on RIW3 WM	3	02-Oct-21	05-Oct-21				
CON30654C	(NCE148) Inclement weather (21/5/2021 to 20/6/2021) on RIW3 WM	12	06-Oct-21	20-Oct-21				
CON31150	Construct RWD3 (CH60 to CH152)	150	15-Oct-21	19-Apr-22				
CON30650	Construct Twin Fresh Watermain CH10 to CH50	120	21-Oct-21	16-Mar-22				
CON30610	Road works (Type 4 RW)	60	25-Oct-21	05-Jan-22				
CON30550	Road works (bay 1 to bay 7)	60	27-Oct-21	07-Jan-22				
CON31170	Soil nail works (11NE-D/F246, CH190 to CH260)	150	12-Nov-21	19-May-22				
CON31212	Rock slope mapping (Stage 2)	180	12-Nov-21	24-Jun-22				
CON30190	Slope works at slope D1 (stage 5, 70% completed)	72	15-Nov-21	12-Feb-22				
Pedestrian Connectivity Facility (PC-E11)		257	22-Mar-21 A	31-Jan-22				
Construction Works		257	22-Mar-21 A	31-Jan-22				
CON42510	Erect roof steel frame, gutter & corrugated metal sheet E11-FB2	48	22-Mar-21 A	14-Aug-21				
CON42490	Erect roof steel frame, gutter & corrugated metal sheet E11-FB3	48	22-Mar-21 A	14-Aug-21				
CON42590	Erect roof steel frame, gutter & corrugated metal sheet E11-FB4	48	22-Mar-21 A	14-Aug-21				
CON42610	Erect roof steel frame, gutter & corrugated metal sheet E11-FB5	48	22-Mar-21 A	14-Aug-21				
CON42390	Construct lift tower 1 (2 teams)	101	14-Apr-21 A	13-Aug-21				
CON42628B	Footing design review for Construct covered-walkway between PC-E11 & BBI	24	17-May-21 A	15-Jul-21				
CON42690	ABWF works @E11-FB2 & E11-FB4	107	24-May-21 A	24-Nov-21				
CON42710	ABWF works @E11-FB3 & E11-FB5	107	24-May-21 A	24-Nov-21				
CON42770	ABWF works @LT2 (inside 2nos lift shaft)	30	18-Jun-21 A	23-Jul-21				
CON42670	Install glass & window to lift tower no 2	41	21-Jun-21	07-Aug-21				
CON42870	E&M works to PC-E11 @LT2 (inside 2nos lift shaft)	24	24-Jul-21	20-Aug-21				
CON42772	ABWF works @LT2 (Other than lift shaft area)	48	24-Jul-21	17-Sep-21				
CON42390A	(NCE147) Inclement weather (21/4/2021 to 20/5/2021) on E11	3	14-Aug-21	17-Aug-21				
CON42390B	(NCE148) Inclement weather (21/5/2021 to 20/6/2021) on E11	12	18-Aug-21	31-Aug-21				
CON42872	E&M works to PC-E11 @LT2 (Other than lift shaft area)	36	21-Aug-21	04-Oct-21				
CON42470	Erect steel frame E11-FB1, construct floor slab & side planter	48	01-Sep-21	29-Oct-21				
CON42650	Install glass & window to lift tower no 1	21	01-Sep-21	25-Sep-21				
CON42730	ABWF works @LT1 (inside 2nos lift shaft)	12	27-Sep-21	11-Oct-21				
CON42950	Lifts installation works in E11-LT2	90	05-Oct-21	21-Jan-22				
CON42570	Erect roof steel frame, gutter & corrugated metal sheet E11-FB1	42	08-Oct-21	26-Nov-21				
CON42830	E&M works to PC-E11 @LT1 (inside 2nos lift shaft)	12	12-Oct-21	26-Oct-21				
CON42732	ABWF works @LT1 (Other than lift shaft area)	48	12-Oct-21	07-Dec-21				
CON42930	Lifts installation works in E11-LT1	90	15-Oct-21	31-Jan-22				
CON42832	E&M works to PC-E11 @LT1 (Other than lift shaft area)	36	27-Oct-21	07-Dec-21				
CON42750	ABWF works @E11-FB1	60	12-Nov-21	24-Jan-22				
Pedestrian Connectivity Facility (PC-E8)		223	08-Mar-21 A	04-Dec-21				
Construction Works		223	08-Mar-21 A	04-Dec-21				
CON41890	E&M works (P3 to P4)	60	08-Mar-21 A	22-Jun-21				
CON41190	Erect steel roof (steel frame) P1>P2	48	22-Mar-21 A	22-Jun-21				
CON41210	Erect steel roof (steel frame) P2>P3	48	22-Mar-21 A	22-Jun-21				
CON41670	4A_ Install escalator (E8-E5 & E8-E6) (P2 to P3)	90	22-Mar-21 A	13-Jul-21				
CON41630	4B_ Install escalator (E8-E3 & E8-E4) (P1 to P2)	90	22-Mar-21 A	13-Jul-21				
CON41830	E&M works (P6 to ABT)	60	28-Apr-21 A	10-Jul-21				
CON41730	3C_ Install escalator (E8-E13 & E8-E14) (P6 to ABT)	90	18-May-21 A	02-Sep-21				
CON41290	Erect steel roof (steel frame) P6>ABT	48	21-May-21 A	17-Jul-21				
CON41250C	(NCE148) Inclement weather (21/5/2021 to 20/6/2021) on E8	12	08-Jun-21 A	22-Jun-21				
CON41210A	(EWN048C) Install roof cladding P2>P3	12	08-Jul-21	21-Jul-21				
CON41870	E&M works (P4 to P5)	60	12-Jul-21	18-Sep-21				
CON41910	E&M works (External)	38	12-Jul-21	24-Aug-21				
CON41290A	(EWN048C) Install roof cladding P6>ABT	12	22-Jul-21	04-Aug-21				
CON40630	Erect working platform (slope 326)	6	02-Aug-21	07-Aug-21				
CON41310	ABWF works (F9 & F1 to P1)	48	05-Aug-21	30-Sep-21				
CON41450	Landscaping works & reinstatement works	48	05-Aug-21	30-Sep-21				
CON41330	ABWF works (P1 to P2)	48	05-Aug-21	30-Sep-21				
CON41370	ABWF works (P2 to P3)	48	05-Aug-21	30-Sep-21				
CON41350	ABWF works (P3 to P4)	48	05-Aug-21	30-Sep-21				

- Actual Work
- Remaining Work
- Milestone

Activity ID	Activity Name	Duration	Start	Finish	2021			
					Aug 44	Sep 45	Oct 46	Nov 47
CON41430	ABWF works (P4 to P5)	48	05-Aug-21	30-Sep-21	[Green bar]			
CON41390	ABWF works (P5 to P6)	48	05-Aug-21	30-Sep-21	[Green bar]			
CON41410	ABWF works (P6 to ABT)	48	05-Aug-21	30-Sep-21	[Green bar]			
CON40650	Slope replacement works cycle 1 (slope 326)	18	09-Aug-21	28-Aug-21	[Green bar]			
CON40670	Slope replacement works cycle 2 (slope 326)	18	30-Aug-21	18-Sep-21	[Green bar]			
CON40690	Slope replacement works cycle 3 (slope 326)	18	30-Aug-21	18-Sep-21	[Green bar]			
CON41470	External finishing works (F9 & F1 to P1)	48	02-Sep-21	30-Oct-21	[Green bar]			
CON41490	External finishing works (P1 to P2)	48	02-Sep-21	30-Oct-21	[Green bar]			
CON41510	External finishing works (P2 to P3)	48	02-Sep-21	30-Oct-21	[Green bar]			
CON41530	External finishing works (P3 to P4)	48	02-Sep-21	30-Oct-21	[Green bar]			
CON41590	External finishing works (P4 to P5)	48	02-Sep-21	30-Oct-21	[Green bar]			
CON41550	External finishing works (P5 to P6)	48	02-Sep-21	30-Oct-21	[Green bar]			
CON41570	External finishing works (P6 to ABT)	48	02-Sep-21	30-Oct-21	[Green bar]			
CON41750	T&C and Statutory Inspection to 14nos escalator_PC-E8	30	03-Sep-21	09-Oct-21	[Green bar]			
CON40710	Slope replacement works cycle 4 (slope 326)	18	20-Sep-21	12-Oct-21	[Green bar]			
CON41950	T&C and Statutory Inspection_PC-E8	30	01-Nov-21	04-Dec-21	[Green bar]			
Pedestrian Connectivity Facility System A (SYA)		245	07-Apr-21 A	22-Jan-22				
Construction Works		245	07-Apr-21 A	22-Jan-22				
CON50490	Install E&M (ELEM/VAC/PDS) incl. Pillar Box	106	07-Apr-21 A	28-Aug-21	[Green bar]			
CON50470	Application for power supply & energization (SYA)	120	07-Apr-21 A	28-Aug-21	[Green bar]			
CON50290	Construct superstructure of lift tower to roof level (3m/pour, +165.7 to +178.45r	84	06-May-21 A	14-Aug-21	[Green bar]			
CON50270	Erect bridge steel frame for SYA	48	16-Aug-21	12-Oct-21	[Green bar]			
CON50330	ABWF works (lift tower & starcase)	96	16-Aug-21	08-Dec-21	[Green bar]			
CON50370	Install window (phase 1)	90	16-Aug-21	01-Dec-21	[Green bar]			
CON50290A	(NCE147) Inclement weather (21/4/2021 to 20/5/2021) on Sys A	3	16-Aug-21	18-Aug-21	[Green bar]			
CON50290B	(NCE148) Inclement weather (21/5/2021 to 20/6/2021) on Sys A	12	19-Aug-21	01-Sep-21	[Green bar]			
CON50492	Temporary electrical change to permanent electrical	42	30-Aug-21	20-Oct-21	[Green bar]			
CON50390	Install window (phase 2)	90	02-Sep-21	18-Dec-21	[Green bar]			
CON50310	Construct deck slab, planter wall and roofing for SYA	84	13-Oct-21	22-Jan-22	[Green bar]			
Pedestrian Connectivity Facility System B (SYB)		323	22-Mar-21 A	26-Apr-22				
Construction Works		323	22-Mar-21 A	26-Apr-22				
CON51070	Pre-drill & construct piling fdn at SYB-PC6	74	22-Mar-21 A	23-Jun-21	[Green bar]			
CON51270	Pre-drill & construct socket H-pile works at SYB-PC1 (9nos, 8d/no, 1 team)	72	09-Apr-21 A	08-Jul-21	[Green bar]			
CON52130	Construct pier SYB-P2 (2 pour)	42	12-Apr-21 A	02-Jul-21	[Green bar]			
CON51150	Pre-drill & construct piling fdn at SYB-PC4	64	22-Apr-21 A	09-Jul-21	[Green bar]			
CON51790	TBA	42	21-Jun-21	09-Aug-21	[Green bar]			
CON51510	TBA	42	21-Jun-21	09-Aug-21	[Green bar]			
CON51690	Construct pile cap SYB-PC6 (120m3)	48	24-Jun-21	19-Aug-21	[Green bar]			
CON51150B	(NCE148) Inclement weather (21/5/2021 to 20/6/2021) on Sys B	12	14-Jul-21	27-Jul-21	[Green bar]			
CON51470	Excavate & install support at SYB-PC1 (108m3, 25m3/d, 1 team + 12d)	18	16-Jul-21	05-Aug-21	[Green bar]			
CON52170	Construct superstructure SYB-LT1	168	21-Jul-21	11-Feb-22	[Green bar]			
CON51730	Construct pile cap SYB-PC4 (52m3)	39	28-Jul-21	10-Sep-21	[Green bar]			
CON51770	Construct pile cap SYB-PC1 (35m3)	36	06-Aug-21	16-Sep-21	[Green bar]			
CON52110	Construct pier SYB-P3 (2 pour) & temporary LT1 support	42	11-Sep-21	02-Nov-21	[Green bar]			
CON52150	Construct pier SYB-P5 (3 pour)	72	11-Sep-21	07-Dec-21	[Green bar]			
CON51990	Construct pier SYB-P1 (2 pour)	42	17-Sep-21	08-Nov-21	[Green bar]			
CON51810	Construct underground drainage pipe	177	17-Sep-21	26-Apr-22	[Green bar]			
CON52230	Erect footbridge steel frame SYB-A1 to PC8 (A1 to P8)	18	29-Oct-21	18-Nov-21	[Green bar]			
CON52290	Erect footbridge steel frame PC2 to PC1 (P2 to P1)	18	09-Nov-21	29-Nov-21	[Green bar]			
CON52250	Erect footbridge steel frame PC8 to PC7 (P8 to P7)	18	19-Nov-21	09-Dec-21	[Green bar]			
CON52370	Construct deck slab, planter wall and roofing SYB-A1 to PC8 (A1 to P8)	30	19-Nov-21	23-Dec-21	[Green bar]			
Bus-Bus Interchange Public Toilet (BBI Toilet)		365	30-Sep-20 A	29-Sep-21				
Works related to section 10A - Establishment Works for Landscape Softworks in Section 10		365	30-Sep-20 A	29-Sep-21				
CON43370	Establishment Works for Landscape Softworks in Section 10 (Portion F1)	365	30-Sep-20 A	29-Sep-21	[Green bar]			

- Actual Work
- Remaining Work
- Milestone