

Activity ID	Activity Name	Duration	Start	Finish	2019			
					Sep 21	Oct 22	Nov 23	Dec 24
NE2017/03 - ARQ PHASE 2A - Monthly Programme Update (201909-0_190930)		1139	15-Nov-18 A	10-Nov-22				
Road Improvement Works Location 1 (RIW1)		516	14-Dec-18 A	18-Dec-20				
Construction Works		516	14-Dec-18 A	18-Dec-20				
Preliminary Works		154	17-May-19 A	22-Oct-19				
CON110610	Preparation works & erect working platform for non-destructive test for the Lee	119	17-May-19 A	08-Oct-19				
CON11080	Non-destructive test for the Lee On Road Flyover	65	20-Jul-19 A	22-Oct-19				
Slope Works and Retaining Wall RWC2 Works		462	14-May-19 A	18-Dec-20				
Workfront 1 (RWC2 CH452 to CH270) (RW Type 4, 5, 6, 7 & 8)		172	18-Jul-19 A	17-Feb-20				
Foundation Works (RWC2 CH452 to CH270) (RW Type 4, 5, 6, 7 & 8)		172	18-Jul-19 A	17-Feb-20				
CON10230	Cut slope works (RWC2 type 4, 6, 7, 8)	90	18-Jul-19 A	02-Dec-19				
CON11070	upgrading works at Feature No. 11NEA/F60 (by pip-by-pit method) - Stage 1	133	18-Jul-19 A	23-Dec-19				
CON10340	Pre-drill & construct bored pile (1no, 36d/no, 1 team)	36	03-Dec-19	16-Jan-20				
CON102310	ELS works to footing (RWC2 type 4, 6, 7, 8)	60	03-Dec-19	17-Feb-20				
Workfront 2 (RWC2 CH98 to CH-9) (RW Type 1a, 1 & 2)		200	08-Jul-19 A	20-Mar-20				
CON10100	Form haul road (RWC2 type 1a, 1, 2)	48	08-Jul-19 A	03-Oct-19				
Foundation Works (RWC2 CH98 to CH-9) (RW Type 1a, 1 & 2)		152	15-Jul-19 A	20-Mar-20				
CON10310	Install sheet pile (RWC2 type 1a, 1, 2)	60	15-Jul-19 A	25-Oct-19				
CON103110	boulders were found and need addition time for process	4	21-Sep-19	25-Sep-19				
CON10370	ELS to RW pile cap (RWC2 type 1a, 1, 2)	120	26-Oct-19	20-Mar-20				
Workfront 3 (RWC2 CH270 to CH98) (RW Type 3 & 3a)		462	14-May-19 A	18-Dec-20				
CON10080	Form haul road (RWC2 type 3, 3a)	168	14-May-19 A	30-Nov-19				
Foundation Works (RWC2 CH270 to CH98) (RW Type 3 & 3a)		312	02-Dec-19	18-Dec-20				
CON10170	Mobilisation works for socket H-pile works (RWC2 type 3)	12	02-Dec-19	14-Dec-19				
CON10200	Pre-drill & construct socket H-pile works (RWC2 type 3; 400nos, 3d/no, 4 team)	300	16-Dec-19	18-Dec-20				
Noise Barrier Works		423	14-Dec-18 A	04-Jun-20				
Works in Slip Road 2		423	14-Dec-18 A	04-Jun-20				
CON10130	duration summary of slip road 2	423	14-Dec-18 A	04-Jun-20				
Gasmain Diversiion under Slip Road 2		328	21-May-19 A	26-Mar-20				
CON101340	New town-gas-main planning works (by town-gas company, 8wk request by tr	96	21-May-19 A	11-Sep-19 A				
DUR10110	Duration of gasmain diversion after 28/8/2019	172	29-Aug-19 A	26-Mar-20				
CON101990	Procedure for Towngas new requirement on SLG meeting (such as: an instruc	40	12-Sep-19 A	31-Oct-19				
CON111510	Civil provision works on Towngas new request (12wk)	72	01-Nov-19	30-Jan-20				
NBW (CT5-PC1 ~ CT5-PC3)		216	21-May-19 A	27-Dec-19				
CON10570	Site formation works & form haul road (CT5)	111	21-May-19 A	30-Sep-19				
CON10590	Construct socket H-pile works (CT5-PC1 ~ CT5-PC3) (12nos, 6d/no, 1 team)	72	02-Oct-19	27-Dec-19				
Works in Subway KS27		210	15-Apr-19 A	28-Dec-19				
CON101910	Site clearance & uu diversion (KS27 west side)	210	15-Apr-19 A	28-Dec-19				
Road Improvement Works Location 2 (RIW2)		1085	06-Mar-19 A	10-Nov-22				
Construction Works in Slope C3 (Portion B)		202	15-Jun-19 A	02-Mar-20				
Slope Works at Portion B		202	15-Jun-19 A	02-Mar-20				
Earth Works		202	15-Jun-19 A	02-Mar-20				
Haul Road & Soil Nail Works		202	04-Jul-19 A	02-Mar-20				
CON20200	Drill & install soil nails (Zone 1, 55nos 8m dp, 3d/no, 3 team)	89	04-Jul-19 A	18-Oct-19				
CON201520	Form haul road from Zone 4 to Zone 5	36	16-Jul-19 A	26-Sep-19				
CON202040	Mobilization & setup for soil nails works from Zone 4 to Zone 6)	12	27-Aug-19 A	09-Sep-19 A				
CON202030	Drill & install soil nails (Zone 2 to Zone 3, 119nos 8m dp, 3d/no, 3 team)	120	09-Sep-19 A	02-Mar-20				
CON202050	Drill & install soil nails (Zone 4, 55nos 8m dp, 3d/no, 3 team)	60	10-Sep-19 A	28-Nov-19				
CON20210	Drill & install soil nails (Zone 5 & Zone 6, 92nos 10m dp, 3d/no, 3 team)	96	19-Oct-19	14-Feb-20				
Cut Slope & Fill Slope Works		160	15-Jun-19 A	03-Feb-20				
CON205010	CE #68 Gasmain diversion along Clean Water Bay Road	91	15-Jun-19 A	28-Oct-19				
CON20510	Install sheet pile to RW bay 9 to bay 13	18	29-Oct-19	18-Nov-19				
CON20530	ELS to RW bay 9 to bay 13 formation	60	19-Nov-19	03-Feb-20				
Construction Noise Semi-Enclosure SE2 (Portion C)		1085	06-Mar-19 A	10-Nov-22				
Preliminary Works		1085	06-Mar-19 A	10-Nov-22				
Site Set-up Works		1085	06-Mar-19 A	10-Nov-22				
CON20051	Trees preservation duration works period at portion C	1085	06-Mar-19 A	10-Nov-22				
Construction Works		178	02-Aug-19 A	06-Mar-20				
Road Works		47	02-Aug-19 A	26-Sep-19				
CON20120	Construct haul road near junction at clear water bay road	47	02-Aug-19 A	26-Sep-19				
CON201020	District Welcome Signboard relocation	17	09-Aug-19 A	28-Aug-19 A				
CON201030	Make good works for District Welcome Signboard relocation	12	29-Aug-19 A	11-Sep-19 A				
Noise Semi-Enclosure Sub-structure Works		166	05-Aug-19 A	06-Mar-20				
Phase 1 (CT4, SE2 Bay4 to Bay12)		166	05-Aug-19 A	06-Mar-20				

- Actual Work
- Remaining Work
- Milestone

Activity ID	Activity Name	Duration	Start	Finish	2019			
					Sep 21	Oct 22	Nov 23	Dec 24
CON20140	Site formation works (CT4, SE2 Bay4 to Bay12; L=110m)	37	05-Aug-19 A	25-Oct-19				
CON20160	Pre-drill & construct piling fdn (CT4, SE2 Bay4 to Bay12)	108	26-Oct-19	06-Mar-20				
Road Improvement Works Location 3 (RIW3)								
Construction Works								
Works in Slope D1								
Preparation Works								
CON30012	Install monitoring & instrumentation (Slope D1)	136	23-Apr-19 A	11-Oct-19				
CON30011	Form haul road A	134	25-Apr-19 A	11-Oct-19				
CON30160	Form haul road B	72	12-Oct-19	07-Jan-20				
Slope Works (Slope D1)								
CON30060	Slope works at slope D1 (stage 1, 15% completed)	72	12-Oct-19	07-Jan-20				
Construction of Retaining Wall RWD1								
Foundation Works (RWD1)								
CON30190	Pre-drill & construct socket H-pile works at RWD1 (144nos, 6d/no, 5 teams)	173	02-Dec-19	06-Jul-20				
Works in Slope D2								
Construction of Retaining Wall RWD2								
CON300210	Site clearance works (slope D2)	171	02-Mar-19 A	27-Sep-19				
CON300220	Design reviewing, excavate trial pit & ground investigation works	129	25-Apr-19 A	28-Oct-19				
CON300230	Install monitoring & instrumentation (Slope D2)	60	29-Oct-19	09-Jan-20				
CON30080	Install sheet pile, support & slope works at slope D2 (L=75m)	90	03-Dec-19	23-Mar-20				
Works in Slope D3								
Slope Works (Slope D3)								
CON30120	Cut slope works (CH0 to CH115) (L=115m, 14000m3, 37m3/d)	365	23-May-19 A	29-Oct-20				
CON301210	Construct RWD3 (CH0 to CH60)	150	18-Dec-19	23-Jun-20				
Pedestrian Connectivity Facility (PC-E8)								
Construction Works								
Preparation Works								
Trees Works								
CON400810	Trees preservation duration works period at portion G	347	01-Apr-19 A	02-May-20				
Hoarding Works & Site Set-up								
CON401530	Relocate existing street lighting (AA6955) at Hiu Yuk Path (by CLPE's contract)	185	21-Feb-19 A	05-Oct-19				
CON40150	Form haul road (from Hiu Yuk Path site access to PC E8-F4)	127	06-May-19 A	05-Oct-19				
Earth Works								
CON401910	Working platform for F4, F5 & F6 excavation works	59	05-Aug-19 A	15-Oct-19				
CON40140	Construct soldier pile wall to E8-ABT (4.5d/no, 4nos)	18	17-Aug-19 A	05-Sep-19 A				
CON40170	ELS to E8-F4 (approx 1783m3, @25m3/d)	72	08-Oct-19	02-Jan-20				
CON40200	ELS to E8-F7 (approx 1378m3, @25m3/d)	55	08-Oct-19	10-Dec-19				
CON401710	ELS to E8-F5 (approx 1700m3, @25m3/d)	68	08-Oct-19	27-Dec-19				
CON40290	ELS to E8-F6 (approx 1960m3, @25m3/d)	79	13-Nov-19	19-Feb-20				
CON402010	ELS to E8-F8 (approx 1377m3, @25m3/d)	55	11-Dec-19	19-Feb-20				
Footing Construction								
CON40230	Construct footing E8-F3 (65m3) & backfilling	24	16-Oct-19	12-Nov-19				
Pier Construction								
CON40240	Construct pier E8-P1 (2 pour)	63	21-Aug-19 A	05-Nov-19				
CON40250	Construct pier E8-P2 (3 pour)	72	13-Nov-19	11-Feb-20				
Escalator Pit Construction								
CON40260	Construct escalator pit F1>P1	60	06-Nov-19	17-Jan-20				
E&M Works								
CON41250	Application for power supply & energization (PC-E8)	156	25-Mar-19 A	03-Oct-19				
Pedestrian Connectivity Facility (PC-E11)								
Construction Works								
Preliminary Works								
CON40731	Trees preservation duration works period at portion E	856	08-Jan-19 A	15-Jan-22				
Foundation Works								
CON40750	Pre-drill & construct socket H-pile works for E11-PC1 to E11-PC5 (89nos, 6d/n)	366	15-Nov-18 A	11-Feb-20				
CON40900	Mobilization to Portion FII	3	28-Sep-19	02-Oct-19				
CON40930	Construct socket H-pile works for E11-PC6 (49nos, 6d/no, 1 rig)	87	03-Oct-19	16-Jan-20				
Sub-structure Works								
CON40870	ELS & construct sub-structure for E11-PC4	55	14-Aug-19 A	04-Nov-19				
CON40880	ELS & construct sub-structure for E11-PC3	54	05-Nov-19	09-Jan-20				
Super-structure Works / Erect Bridge Steel Frame								
RC Works								
		48	07-Nov-19	04-Jan-20				

- Actual Work
- Remaining Work
- Milestone

Activity ID	Activity Name	Duration	Start	Finish	2019			
					Sep 21	Oct 22	Nov 23	Dec 24
CON40910	Construct pier E11-P3	48	07-Nov-19	04-Jan-20				
Provide Temporary Access form Lin Tak Road to New Bus-Bus Interchange		30	20-Nov-19	24-Dec-19				
CON40860	Provide temporary access form lin tak road to new bus-bus interchange	30	20-Nov-19*	24-Dec-19				
Pedestrian Connectivity Facility System A (SYA)		312	24-Jan-19 A	14-Feb-20				
Construction Works		312	24-Jan-19 A	14-Feb-20				
Sub-structure Works		312	24-Jan-19 A	14-Feb-20				
CON500420	Excavate & install support at SYA-F1 (+144 to +130.5mPD, 2321m3, 11.4m3/c)	204	24-Jan-19 A	03-Oct-19				
CON500510	Construct footing SYA-F1 (+130.5 ~ +134mPD)	42	04-Oct-19	22-Nov-19				
CON500520	Construct footing SYA-F1 (+134 ~ +144mPD)	66	23-Nov-19	14-Feb-20				
Pedestrian Connectivity Facility System B (SYB)		236	26-Mar-19 A	14-Mar-20				
Construction Works		236	26-Mar-19 A	14-Mar-20				
Preliminary Works		181	20-May-19 A	09-Jan-20				
CON50220	Form haul road (at upper portion: PC-A1 to PC8)	102	20-May-19 A	18-Sep-19 A				
CON50210	Form haul road (till to near PC7)	78	19-Sep-19 A	20-Dec-19				
CON51110	Erect hoarding at portion L (near existing footbridge side)	30	21-Sep-19	28-Oct-19				
CON511110	Site clearance at portion L (to PC-2)	60	29-Oct-19	09-Jan-20				
Foundation Works		236	26-Mar-19 A	14-Mar-20				
CON50270	Pre-drill & construct socket H-pile works at SYB-PC3 (63nos, 6d/no, 2 teams)	189	26-Mar-19 A	22-Nov-19				
CON50320	Mobilisation of socketted H pile plant to SYS-A1	12	20-Sep-19 A	04-Oct-19				
CON50330	Pre-drill & construct socket H-pile works at SYB-A1 under Portion K (18nos, 6c)	108	05-Oct-19	15-Feb-20				
CON50350	Mobilisation of socketted H pile plant to SYS-PC8	12	05-Oct-19	19-Oct-19				
CON50360	Pre-drill & construct socket H-pile works at SYB-PC8 (20nos, 6d/no, 1 team)	120	21-Oct-19	14-Mar-20				
Earth Works		70	19-Nov-19	14-Feb-20				
CON50530	Install sheet pile at SYB-PC6	12	19-Nov-19	02-Dec-19				
CON50490	Install sheet pile at SYB-PC3 (63m L, 4m/d, 1 team)	18	23-Nov-19	13-Dec-19				
CON50540	Excavate & install support at SYB-PC6	30	03-Dec-19	09-Jan-20				
CON50500	Excavate & install support at SYB-PC3 (810m3, 25m3/d, 1 team + 12d)	48	14-Dec-19	14-Feb-20				
Bus-Bus Interchange Public Toilet (BBI Toilet)		307	29-Dec-18 A	11-Jan-20				
Construction Works		307	29-Dec-18 A	11-Jan-20				
Bus-Bus Interchange Public Toilet		188	29-Dec-18 A	28-Sep-19				
CON40740	Construct Public Toilet	188	29-Dec-18 A	28-Sep-19				
CON41270	Application for power supply & energization (BBI Toilet)	90	29-Jan-19 A	28-Sep-19				
ABWF Works		84	02-Oct-19	11-Jan-20				
CON408110	Lay wall plastering, floor screening & block works (BBI Toilet)	36	02-Oct-19	13-Nov-19				
CON408120	Lay wall tiles & floor tiles (BBI Toilet)	36	31-Oct-19	11-Dec-19				
CON408260	Associated Landscape Works (BBI Toilet)	48	14-Nov-19	11-Jan-20				
CON408130	Install cabinet & sanitary fittings (BBI Toilet)	36	28-Nov-19	11-Jan-20				
Electrical & MVAC Installation		68	26-Aug-19 A	19-Dec-19				
CON40810	Install E&M works (1st fix)	42	26-Aug-19 A	26-Oct-19				
CON408180	Install MVAC works (1st fix)	42	02-Sep-19 A	31-Oct-19				
CON408150	Install E&M works (2nd fix)	42	28-Oct-19	14-Dec-19				
CON408190	Install MVAC works (2nd fix)	42	01-Nov-19	19-Dec-19				
Plumbing & Drainage Services Installation		72	30-Sep-19	24-Dec-19				
CON408160	Lay watermain (BBI Toilet)	24	30-Sep-19	29-Oct-19				
CON408210	Install drainage pipe (BBI Toilet)	30	30-Oct-19	03-Dec-19				
CON408170	Install plumbing equipment (BBI Toilet)	24	31-Oct-19	27-Nov-19				
CON408220	CCTV to drainage pipe (BBI Toilet)	18	04-Dec-19	24-Dec-19				

- Actual Work
- Remaining Work
- Milestone