

Activity ID	Activity Name	Duration	Start	Finish	2021			
					Sep 45	Oct 46	Nov 47	Dec 48
NE2017/03 - ARQ PHASE 2A - Monthly Programme Update (202109)-0_210924		1064	06-Apr-20 A	25-Nov-22				
Road Improvement Works Location 1 (RIW1)		743	06-Apr-20 A	10-Oct-22				
Construction Works		743	06-Apr-20 A	10-Oct-22				
CON10231A	(CE358) SLG meeting for unchart watermain diversion	42	06-Apr-20 A	06-Oct-21				
CON10650	Construct RW wall (RWC2 type 1a & 1 [Bay 2 b Bay 1])	225	04-Nov-20 A	18-Nov-21				
CON11328	(NCE036B) Design reviewing on Great depth condition encountered on rockh	27	23-Apr-21 A	15-Oct-21				
CON12368	(EWN81) Non-Possession of Handovered Area Near Subway KS27 near Sar	96	06-May-21 A	15-Oct-21				
CON10748	ELS works at RWC2 type 3 (7500 m3, 100 m3/d, 2 teams)	38	05-Jul-21 A	21-Sep-21				
CON11330	(NCE036B) Construct CT5 Type 1 piling foundation (18nos, 5d/no, 1 team)	90	15-Jul-21 A	22-Dec-21				
CON12356C	Modification works to existing drainage pipe (near KS27 west side bay 2)	130	17-Aug-21 A	26-Jan-22				
CON11550	Construct piling foundation at FE1 Type 2 (12nos, 2d/no, 1 team)	24	19-Aug-21 A	10-Nov-21				
CON10748C	(NCE144) Unforeseen rock boulders found at RWC2 type 3, near bay 21 to b	12	13-Sep-21 A	28-Sep-21				
CON10732A	Further predrill works at RWC2 Type 3	26	13-Sep-21 A	16-Oct-21				
CON10736A	(CE267) Further design reviewing on RWC2 Type 3 Socket H Piles	39	13-Sep-21 A	01-Nov-21				
CON12313E	(NCE[TBA]) Inclement weather (21/8/2021 to 20/9/2021) on RIW1 KS27	4	21-Sep-21	25-Sep-21				
CON12330	Construct subway footing (KS27 west side, bay 1)	90	27-Sep-21	14-Jan-22				
CON10748D	(NCE[TBA]) Inclement weather (21/8/2021 to 20/9/2021) on RIW1 RWC2 type	4	29-Sep-21	04-Oct-21				
CON10750	Construct socket H-pile works (RWC2 type 3; 400nos, 3d/no, 4 teams)	300	05-Oct-21	10-Oct-22				
CON10231B	(CE358) Unchart watermain diversion (by WSD)	42	07-Oct-21	25-Nov-21				
CON12370	Site clearance & ELS works (KS27 east side)	90	16-Oct-21	04-Feb-22				
CON11552	ELS works for construct pile cap (FE1-PC1b, 32m, 1m/d)	36	11-Nov-21	22-Dec-21				
CON10650A	(NCE148) Inclement weather 21/5/2021 to 20/6/2021 RWC2 type 1a, 1 & 2	12	19-Nov-21	02-Dec-21				
CON10240	Existing drainage pipe diversion (lower stream)	42	26-Nov-21	17-Jan-22				
CON10650B	(NCE153) Inclement weather 21/6/2021 to 20/7/2021 RWC2 type 1a, 1 & 2	12	03-Dec-21	16-Dec-21				
CON10650C	(NCE157) Inclement weather 21/7/2021 to 20/8/2021 RWC2 type 1a, 1 & 2	11	17-Dec-21	31-Dec-21				
Road Improvement Works Location 2 (RIW2)		159	05-Jul-21 A	22-Feb-22				
Construction Works in Slope C3 (Portion B)		156	05-Jul-21 A	22-Feb-22				
CON20670	ELS to RW bay 9 to bay 13 formation	61	05-Jul-21 A	06-Oct-21				
CON20670A	(NCE[TBA]) Inclement weather 21/08/2021 to 20/9/2021 at RIW2 RWC3	4	07-Oct-21	11-Oct-21				
CON20790	Construct RW bay 9 to bay 13 base (L=30m)	66	12-Oct-21	30-Dec-21				
CON20774A	Soil nail works at RW3b (remaining area)	30	12-Oct-21	16-Nov-21				
CON20910	Construct RW bay 14 to bay 16 base (L=19m)	42	17-Nov-21	07-Jan-22				
CON20810	Construct RW bay 9 to bay 13 wall (L=30m)	66	01-Dec-21	22-Feb-22				
CON20930	Construct RW bay 14 to bay 16 wall (L=19m)	42	08-Dec-21	28-Jan-22				
Construction Noise Semi-Enclosure SE2 (Portion C)		147	11-Aug-21 A	08-Feb-22				
CON21654F	(NCE157) Inclement weather 21/7/2021 to 20/8/2021 at SE2 (Bay4 to Bay13)	11	11-Aug-21 A	21-Sep-21				
CON21654H	(CE332) Construct piling fdn of SE2 (Bay4 to Bay13)	72	27-Aug-21 A	23-Nov-21				
CON21962	Construct piling platform SE2 (Bay 13 to Bay 19)	30	31-Aug-21 A	06-Oct-21				
CON21962A	(NCE[TBA]) Inclement weather (21/8/2021 to 20/9/2021) on RIW2 NB	4	07-Oct-21	11-Oct-21				
CON21962B	Install sheet pile SE2 (Bay 13 to Bay 19)	6	12-Oct-21	19-Oct-21				
CON21964	Construct piling fdn SE2 Bay 13 to 19 with utilities protection works (74nos, 2d/r	90	20-Oct-21	08-Feb-22				
CON21670	Install pipe pile wall (CT4, SE2 Bay4 to Bay12; 230m 5m/d, 1 team)	48	24-Nov-21	21-Jan-22				
CON21690	Excavate & install lateral support (CT4, SE2 Bay4 to Bay12; L=110m)	48	08-Dec-21	08-Feb-22				
Road Improvement Works Location 3 (RIW3)		861	01-Jun-20 A	25-Nov-22				
Construction Works		861	01-Jun-20 A	25-Nov-22				
CON30654	(EWN 50, EWN52, EWN57, EWN58) JV Pending WSD confirm SMPR waterr	177	01-Jun-20 A	30-Sep-21				
CON30654A	(NCE96) Conflict with unchart 400mm gasmain at Sau Mau Ping Road / Hiu K	177	17-Dec-20 A	30-Sep-21				
CON31130	Cut slope works (CH115 to CH275) (L=160m, 24058m3, 65m3/d)	371	19-Jul-21 A	25-Nov-22				
CON30370	Construct RWD1 (bay 8 to bay 13) wall (2 teams)	60	21-Jul-21 A	29-Sep-21				
CON31150	Construct RWD3 (CH60 to CH152)	150	09-Aug-21 A	22-Mar-22				
CON32410	Construct type 2 NB footing (CH44-CH52, 130m3, team 1)	150	16-Aug-21 A	16-Feb-22				
CON30170	Slope works at slope D1 (stage 4, 55% completed)	72	19-Aug-21 A	13-Nov-21				
CON30412B	Install pipe pile wall (around 32nos. 1d/no.+ setup) (Bay 14b to Bay 16)	36	07-Sep-21 A	21-Oct-21				
CON31330B	(NCE148) Inclement weather (21/5/2021 to 20/6/2021) on RIW3 Slope D3	12	11-Sep-21 A	25-Sep-21				
CON30390	Construct RWD1 (bay 8 to bay 13) utilities works & backfill (2 teams)	60	21-Sep-21	02-Dec-21				
CON31330C	(NCE153) Inclement weather (21/6/2021 to 20/7/2021) on RIW3 Slope D3	12	27-Sep-21	11-Oct-21				
CON30530	Drainage & utilities works (bay 1 to bay 7)	60	02-Oct-21	11-Dec-21				
CON30654B	(NCE147) Inclement weather (21/4/2021 to 20/5/2021) on RIW3 WM	3	02-Oct-21	05-Oct-21				
CON30654C	(NCE148) Inclement weather (21/5/2021 to 20/6/2021) on RIW3 WM	12	06-Oct-21	20-Oct-21				
CON31330D	(NCE157) Inclement weather (21/7/2021 to 20/8/2021) on RIW3 Slope D3	11	12-Oct-21	25-Oct-21				
CON30654D	(NCE153) Inclement weather (21/6/2021 to 20/7/2021) on RIW3 WM	12	21-Oct-21	03-Nov-21				
CON30412C	ELS works and shotcrete (Bay 14b to Bay 16)	12	22-Oct-21	04-Nov-21				
CON31170	Soil nail works (11NE-D/F246, CH190 to CH260)	150	26-Oct-21	29-Apr-22				
CON31212	Rock slope mapping (Stage 2)	180	26-Oct-21	07-Jun-22				
CON30550	Road works (bay 1 to bay 7)	60	27-Oct-21	07-Jan-22				
CON32430	Construct type 2 NB tie beam (CH44-CH52, 130m3, team 1)	150	28-Oct-21	03-May-22				
CON30654E	(NCE157) Inclement weather (21/7/2021 to 20/8/2021) on RIW3 WM	11	04-Nov-21	16-Nov-21				
CON30412D	Install UU support (Bay 14b to Bay 16)	6	05-Nov-21	11-Nov-21				
CON31214	PM review & acceptance and slope stabilization measures (Stage 2)	180	09-Nov-21	21-Jun-22				
CON30412E	Pre-drill & construct mini pile at RWD1 (bay 14b) (10nos, 3.0d/no, 1 team)	30	12-Nov-21	16-Dec-21				

- Actual Work
- Remaining Work
- Milestone

Activity ID	Activity Name	Duration	Start	Finish	2021			
					Sep 45	Oct 46	Nov 47	Dec 48
CON30190	Slope works at slope D1 (stage 5, 70% completed)	72	15-Nov-21	12-Feb-22				
CON30654F	(NCE[TBA]) Inclement weather (21/8/2021 to 20/9/2021) on RIW3 WM	4	17-Nov-21	20-Nov-21				
CON30650	Construct Twin Fresh Watermain CH10 to CH50	120	22-Nov-21	21-Apr-22				
CON30656	Construct Twin Fresh Watermain CH50 to CH100	160	22-Nov-21	10-Jun-22				
CON30658	Construct Twin Fresh Watermain CH270 to CH320	184	22-Nov-21	09-Jul-22				
CON30662	Construct Fresh Watermain ACH320 to CH400 (EPD access)	180	22-Nov-21	05-Jul-22				
CON31290	Reinstatement works & fill no-fine concrete works	90	30-Nov-21	21-Mar-22				
CON30430	Construct pile cap (Bay 14b)	9	17-Dec-21	29-Dec-21				
Pedestrian Connectivity Facility (PC-E11)		284	17-May-21 A	07-Mar-22				
Construction Works		284	17-May-21 A	07-Mar-22				
CON42628B	Footing design review for Construct covered-walkway between PC-E11 & BBI	24	17-May-21 A	06-Oct-21				
CON42690	ABWF works @E11-FB2 & E11-FB4	107	24-May-21 A	17-Nov-21				
CON42710	ABWF works @E11-FB3 & E11-FB5	107	24-May-21 A	17-Nov-21				
CON42772	ABWF works @LT2 (Other than lift shaft area)	48	04-Aug-21 A	29-Sep-21				
CON42872	E&M works to PC-E11 @LT2 (Other than lift shaft area)	36	01-Sep-21 A	04-Oct-21				
CON42390D	(NCE157) Inclement weather (21/7/2021 to 20/8/2021) on E11	11	15-Sep-21 A	28-Sep-21				
CON42390E	(NCE[TBA]) Inclement weather (21/7/2021 to 20/8/2021) on E11	4	29-Sep-21	04-Oct-21				
CON42470	Erect steel frame E11-FB1, construct floor slab & side planter	48	05-Oct-21	30-Nov-21				
CON42950	Lifts installation works in E11-LT2	90	05-Oct-21	21-Jan-22				
CON42650	Install glass & window to lift tower no 1	21	05-Oct-21	29-Oct-21				
CON42630	Construct covered-walkway between PC-E11 & BBI toilet	102	07-Oct-21	10-Feb-22				
CON42730	ABWF works @LT1 (inside 2nos lift shaft)	12	30-Oct-21	12-Nov-21				
CON42570	Erect roof steel frame, gutter & corrugated metal sheet E11-FB1	42	10-Nov-21	30-Dec-21				
CON42830	E&M works to PC-E11 @LT1 (inside 2nos lift shaft)	12	13-Nov-21	26-Nov-21				
CON42732	ABWF works @LT1 (Other than lift shaft area)	48	13-Nov-21	11-Jan-22				
CON42930	Lifts installation works in E11-LT1	90	16-Nov-21	07-Mar-22				
CON42790	E&M works to PC-E11 @E11-FB2 & E11-FB4	48	18-Nov-21	15-Jan-22				
CON42810	E&M works to PC-E11 @E11-FB3 & E11-FB5	48	18-Nov-21	15-Jan-22				
CON42832	E&M works to PC-E11 @LT1 (Other than lift shaft area)	36	27-Nov-21	11-Jan-22				
CON42750	ABWF works @E11-FB1	60	14-Dec-21	28-Feb-22				
CON42952	T&C to lift E11-LT2	30	15-Dec-21	21-Jan-22				
Pedestrian Connectivity Facility (PC-E8)		219	02-Nov-20 A	07-Jan-22				
Construction Works		219	02-Nov-20 A	07-Jan-22				
CON43470	JV prepare, PM review, comment & acceptance works submission for construc	150	02-Nov-20 A	23-Sep-21				
CON40628A	Slope 326 drawing reviewing	36	26-Jul-21 A	07-Oct-21				
CON41310	ABWF works (F9 & F1 to P1)	48	05-Aug-21 A	30-Sep-21				
CON41450	Landscaping works & reinstatement works	48	05-Aug-21 A	30-Sep-21				
CON41330	ABWF works (P1 to P2)	48	05-Aug-21 A	30-Sep-21				
CON41370	ABWF works (P2 to P3)	48	05-Aug-21 A	30-Sep-21				
CON41350	ABWF works (P3 to P4)	48	05-Aug-21 A	30-Sep-21				
CON41430	ABWF works (P4 to P5)	48	05-Aug-21 A	30-Sep-21				
CON41390	ABWF works (P5 to P6)	48	05-Aug-21 A	30-Sep-21				
CON41410	ABWF works (P6 to ABT)	48	05-Aug-21 A	30-Sep-21				
CON41750	T&C and Statutory Inspection to 14nos escalator_PC-E8	30	03-Sep-21 A	09-Oct-21				
CON40650	Slope replacement works cycle 1 (slope 326)	18	13-Sep-21 A	21-Oct-21				
CON41450B	(NCE157) Inclement weather (21/7/2021 to 20/8/2021) on E8	11	16-Sep-21 A	28-Sep-21				
CON43490	Erect working platform	12	24-Sep-21	08-Oct-21				
CON41450C	(NCE[TBA]) Inclement weather (21/8/2021 to 20/9/2021) on E8	4	29-Sep-21	04-Oct-21				
CON41470	External finishing works (F9 & F1 to P1)	48	05-Oct-21	30-Nov-21				
CON41490	External finishing works (P1 to P2)	48	05-Oct-21	30-Nov-21				
CON41510	External finishing works (P2 to P3)	48	05-Oct-21	30-Nov-21				
CON41530	External finishing works (P3 to P4)	48	05-Oct-21	30-Nov-21				
CON41590	External finishing works (P4 to P5)	48	05-Oct-21	30-Nov-21				
CON41550	External finishing works (P5 to P6)	48	05-Oct-21	30-Nov-21				
CON41570	External finishing works (P6 to ABT)	48	05-Oct-21	30-Nov-21				
CON43510	Construct concrete buttress wall/Remove piling platform	24	09-Oct-21	06-Nov-21				
CON40670	Slope replacement works cycle 2 (slope 326)	18	22-Oct-21	11-Nov-21				
CON40690	Slope replacement works cycle 3 (slope 326)	18	22-Oct-21	11-Nov-21				
CON43530	Remove working platform & site clearance	18	08-Nov-21	27-Nov-21				
CON40710	Slope replacement works cycle 4 (slope 326)	15	12-Nov-21	29-Nov-21				
CON41950	T&C and Statutory Inspection_PC-E8	30	01-Dec-21	07-Jan-22				
Pedestrian Connectivity Facility System A (SYA)		144	16-Sep-21 A	12-Mar-22				
Construction Works		144	16-Sep-21 A	12-Mar-22				
CON50290D	(NCE157) Inclement weather (21/7/2021 to 20/8/2021) on Sys A	11	16-Sep-21 A	25-Sep-21				
CON50492	Temporary electrical change to permanent electrical	42	21-Sep-21	11-Nov-21				
CON50290E	(NCE[TBA]) Inclement weather (21/8/2021 to 20/9/2021) on Sys A	4	27-Sep-21	30-Sep-21				
CON50270	Erect bridge steel frame for SYA	48	02-Oct-21	27-Nov-21				
CON50330	ABWF works (lift tower & staircase)	96	02-Oct-21	26-Jan-22				
CON50390	Install window (phase 2)	90	02-Oct-21	19-Jan-22				
CON50370	Install window (phase 1)	90	02-Oct-21	19-Jan-22				
CON50310	Construct deck slab, planter wall and roofing for SYA	84	29-Nov-21	12-Mar-22				

- Actual Work
- Remaining Work
- Milestone

Activity ID	Activity Name	Duration	Start	Finish	2021			
					Sep 45	Oct 46	Nov 47	Dec 48
Pedestrian Connectivity Facility System B (SYB)		168	21-Jun-21 A	11-Feb-22				
Construction Works		168	21-Jun-21 A	11-Feb-22				
CON52170	Construct superstructure SYB-LT1	168	21-Jun-21 A	11-Feb-22				
CON51450A	(NCE[TBA]) Unforeseen ground condition affected install sheet pile	116	28-Jul-21 A	11-Dec-21				
CON51730	Construct pile cap SYB-PC4 (52m3)	39	21-Sep-21	08-Nov-21				
CON51790	TBA	42	21-Sep-21	11-Nov-21				
CON51690	Construct pile cap SYB-PC6 (120m3)	48	21-Sep-21	18-Nov-21				
CON51510	TBA	42	21-Sep-21	11-Nov-21				
CON52110	Construct pier SYB-P3 (2 pour) & temporary LT1 support	42	09-Nov-21	29-Dec-21				
CON52150	Construct pier SYB-P5 (3 pour)	72	09-Nov-21	07-Feb-22				
CON51450B	(NCE[TBA]) Inclement weather (21/8/2021 to 20/9/2021) on Sys B PC1	4	13-Dec-21	16-Dec-21				
CON51470	Excavate & install support at SYB-PC1 (108m3, 25m3/d, 1 team + 12d)	18	17-Dec-21	10-Jan-22				
Bus-Bus Interchange Public Toilet (BBI Toilet)		365	30-Sep-20 A	29-Sep-21				
Works related to section 10A - Establishment Works for Landscape Softworks in Section 10		365	30-Sep-20 A	29-Sep-21				
CON43370	Establishment Works for Landscape Softworks in Section 10 (Portion FI)	365	30-Sep-20 A	29-Sep-21				

- Actual Work
- Remaining Work
- Milestone