

Activity ID	Activity Name	Duration	Start	Finish	2025			
					Aug 92	Sep 93	Oct 94	Nov 95
NE2017/03 - ARQ PHASE 2A - Monthly Programme Update (202506)-1 _250713 (Wrong)		618	30-Jul-2024 A	04-Aug-2026				
Road Improvement Works Location 1 (RIW1)		426	16-Dec-2024 A	16-Feb-2026				
Construction Works		426	16-Dec-2024 A	16-Feb-2026				
CON11532	Construct mini-pile CT6 PC1 & FE1 PC1a (2 bays 47m long)	90	16-Dec-2024 A	30-Aug-2025				
CON12194	Install stone facing for wall (RWC2 type 1a, 1, 2)	30	28-Jun-2025	02-Aug-2025				
CON117738	(NCE355) Stage remove for 2nos. asbestos pipe (by protective measure)	69	10-Jul-2025	27-Sep-2025				
CON10670	Slope reinstatement works (RWC2 type 1a, 1, 2)	30	12-Jul-2025	15-Aug-2025				
CON10520	Slope drainage works (RWC2 type 3a Bay 37 to Bay 31)	30	16-Aug-2025	19-Sep-2025				
CON118711	Drainage & Sewerage diversion at F5a & F4a	38	23-Aug-2025	08-Oct-2025				
CON11590	Construct NB pile cap (CT6-PC1)	30	11-Sep-2025	17-Oct-2025				
CON106561B	(NCE[TBA]) Erection of additional steel staircase	30	20-Sep-2025	27-Oct-2025				
CON11872	ELS works (FE1-F4a to FE1-F7a, 1 team)	42	29-Sep-2025	19-Nov-2025				
CON11830	Construct NB RC tie beam / wall (CT6-PC2 ~ CT6-PC3)	30	30-Oct-2025	03-Dec-2025				
CON118713	Road and Drainage Works (West Bound) (6nr MH & 12 bays concrete pavement)	66	07-Nov-2025	26-Jan-2026				
CON11630	Drainage, utilities works, backfilling & road paving (CT6-PC1)	54	17-Nov-2025	21-Jan-2026				
CON11874	Construct NB RC footing (FE1-F4a to FE1-F7a, 1 team)	42	20-Nov-2025	10-Jan-2026				
CON118715	Road and Drainage Works (East Bound)	66	28-Nov-2025	16-Feb-2026				
Road Improvement Works Location 2 (RIW2)		190	15-May-2025 A	30-Dec-2025				
Construction Works in Slope C3 (Portion B)		160	02-Jun-2025 A	09-Dec-2025				
CON21170	(NCE347) Construct pip by pip at Slope C3	72	02-Jun-2025 A	25-Aug-2025				
CON21175	(NCE347) Construct slope surface at Slope C3	72	13-Sep-2025	09-Dec-2025				
Construction Noise Semi-Enclosure SE2 (Portion C)		190	15-May-2025 A	30-Dec-2025				
CON22170	(NCE344) Construct mini pile works (SE2 PC5 to PC6, 30nos, Team A)	54	15-May-2025 A	06-Sep-2025				
CON21830	(NCE345) (NCE349) (NCE359) Construct mini pile (PC1 to PC4, 30no, Team I)	114	28-May-2025 A	11-Oct-2025				
CON21830A	(NCE345) (NCE349) (NCE359) Construct mini pile (PC1 to PC4, 20no, Team I)	84	26-Jun-2025	03-Oct-2025				
CON22310	Erect steel column (phase 1: CT4, SE2 Bay4 to Bay12)	42	31-Jul-2025	17-Sep-2025				
CON22330	Erect vertical panel (phase 1: CT4, SE2 Bay4 to Bay12)	42	18-Sep-2025	08-Nov-2025				
CON22430	Erect steel column (phase 2: SE2 Bay13 to Bay21)	42	18-Sep-2025	08-Nov-2025				
CON22170B	(NCE345) (NCE349) (NCE359) Additional duration for mini pile (SE2 PC5 to P	42	26-Sep-2025	17-Nov-2025				
CON21850	Install sheet piles (SE2 PC1 to PC4; L=160m , 1 team)	30	01-Nov-2025	05-Dec-2025				
CON22530	Erect vertical panel (phase 2: SE2 Bay13 to Bay21)	42	10-Nov-2025	30-Dec-2025				
Road Improvement Works Location 3 (RIW3)		618	30-Jul-2024 A	04-Aug-2026				
(CE No. 595) Acceleration for Works in RIW3		618	30-Jul-2024 A	04-Aug-2026				
CON61850	Slope works	248	30-Jul-2024 A	11-Nov-2025				
CON64770	(NCE390) Review, comment, revise design & acceptance PC F1-1 & F1-2 des	78	24-Jun-2025	23-Sep-2025				
CON38476	(NCE373) Additional manual rock breaking to suit the installation of DN600 gas	30	08-Jul-2025	11-Aug-2025				
CON384721	(NCE376) Additional work for existing HKT cable along retaining structure A an	30	08-Jul-2025	11-Aug-2025				
CON61510	New Footpath, UU & street furniture	60	31-Jul-2025	10-Oct-2025				
CON341525B	(NCE380) Additional work due to clash of LCS manhole and existing water ma	30	01-Aug-2025	04-Sep-2025				
CON60970	SE1 & CT1 RC works	200	06-Aug-2025	10-Apr-2026				
CON60870	No fine concrete & planter at slope	280	12-Aug-2025	23-Jul-2026				
CON342882	(NCE357) Additional diversion WM-B connection works affected to F1-3	60	12-Aug-2025	22-Oct-2025				
CON34770	Mini Piles piling (2wd/pipe, 2 terms)	57	21-Aug-2025	28-Oct-2025				
CON38590A	(NCE335) Additional duration for gasmain encased in the RW structure & part	30	30-Sep-2025	06-Nov-2025				
CON34770A	(NCE331) Additional duration for great depth condition (2wd/pipe, 2 terms)	30	30-Oct-2025	03-Dec-2025				
CON61210	Walkway & u-channel & down pipe	200	28-Nov-2025	04-Aug-2026				
Pedestrian Connectivity Facility System B (SYB)		192	13-Dec-2024 A	13-Sep-2025				
Construction Works		192	13-Dec-2024 A	13-Sep-2025				
CON51528	(CE[TBA]) Design review on reinstatement works	60	13-Dec-2024 A	02-Aug-2025				
CON51530	Slope works - slope B1 (Remaining part)	36	17-Feb-2025 A	10-Sep-2025				
CON51550	Slope works - slope B2	36	04-Aug-2025	13-Sep-2025				
CON51590	Slope reinstatement works for additional access near PC3	36	04-Aug-2025	13-Sep-2025				
CON51602	Reinstatement works along On Sau Road	36	04-Aug-2025	13-Sep-2025				

- Actual Work
- Remaining Work
- Milestone