

Activity ID	Activity Name	Duration	Start	Finish	2019				2020	
					Nov 23	Dec 24	Jan 25	Feb 26		
NE2017/03 - ARQ PHASE 2A - Monthly Programme Update (201911-0_191120)										
Road Improvement Works Location 1 (RIW1)										
Construction Works										
Preliminary Works										
CON10130	Non-destructive test for the Lee On Road Flyover	65	20-Jul-19 A	29-Oct-19 A						
Slope Works and Retaining Wall RWC2 Works										
Workfront 1 (RWC2 CH452 to CH270) (RW Type 4, 5, 6, 7 & 8)										
Foundation Works (RWC2 CH452 to CH270) (RW Type 4, 5, 6, 7 & 8)										
CON10190	Cut slope works (RWC2 type 4, 6, 7, 8)	90	18-Jul-19 A	09-Nov-19 A						
CON10290	upgrading works at Feature No. 11NEA/F60 (by pip-by-pit method) - Stage 1	133	18-Jul-19 A	14-Feb-20						
CON10210	Pre-drill & construct bored pile (1no, 36d/no, 1 team)	36	21-Nov-19	04-Jan-20						
CON10230	ELS works to footing (RWC2 type 4, 6, 7, 8)	60	21-Nov-19	05-Feb-20						
CON10250	Pre-drill & construct bored pile (1no, 36d/no, 1 team)	36	06-Jan-20	19-Feb-20						
CON10330	upgrading works at Feature No. 11NEA/F60 (by pip-by-pit method) - Stage 2	120	15-Feb-20	13-Jul-20						
Structure Works (RWC2 CH452 to CH270) (RW Type 4, 5, 6, 7 & 8)										
CON10310	Construct RW footing (RWC2 type 4, 6, 7, 8)	90	06-Feb-20	27-May-20						
Workfront 2 (RWC2 CH88 to CH-9) (RW Type 1a, 1 & 2)										
Foundation Works (RWC2 CH88 to CH-9) (RW Type 1a, 1 & 2)										
CON10610	ELS to RW pile cap (RWC2 type 1a, 1, 2)	120	16-Oct-19 A	04-Mar-20						
Workfront 3 (RWC2 CH270 to CH98) (RW Type 3 & 3a)										
CON10710	Form haul road (RWC2 type 3, 3a)	168	14-May-19 A	30-Nov-19						
Foundation Works (RWC2 CH270 to CH98) (RW Type 3 & 3a)										
CON10730	Mobilisation works for socket H-pile works (RWC2 type 3)	12	02-Dec-19	14-Dec-19						
CON10750	Pre-drill & construct socket H-pile works (RWC2 type 3; 400nos, 3d/no, 4 team)	300	16-Dec-19	18-Dec-20						
Noise Barrier Works										
Works in Slip Road 2										
DUR10130	duration summary of slip road 2	423	14-Dec-18 A	10-Jul-20						
Gasmain Diversiion under Slip Road 2										
DUR10110	Duration of gasmain diversion after 28/8/2019	172	29-Aug-19 A	06-May-20						
CON11110	Procedure for Towngas new requirement on SLG meeting (such as: an instruc	40	12-Sep-19 A	04-Dec-19						
CON11130	Civil provision works on Towngas new request (12wk)	72	05-Dec-19	04-Mar-20						
NBW (CT5-PC1 ~ CT5-PC3)										
CON11330	Construct socket H-pile works (CT5-PC1 ~ CT5-PC3) (12nos, 6d/no, 1 team)	72	22-Nov-19	20-Feb-20						
NBW (FE1-PC3b ~ FE1-PC8b)										
CON11430	Site formation works & form haul road (FE1 "b" side)	60	09-Sep-19 A	21-Dec-19						
Works in Subway KS27										
CON12310	Site clearance, uu diversion & ELS works (KS27 west side)	210	15-Apr-19 A	28-Dec-19						
CON12330	Construct subway footing (KS27 west side)	120	30-Dec-19	28-May-20						
Road Improvement Works Location 2 (RIW2)										
Construction Works in Slope C3 (Portion B)										
Slope Works at Portion B										
Earth Works										
Haul Road & Soil Nail Works										
CON20510	Drill & install soil nails (Zone 2 to Zone 3, 119nos 8m dp, 3d/no, 3 team)	120	09-Sep-19 A	05-Feb-20						
CON20550	Drill & install soil nails (Zone 4, 55nos 8m dp, 3d/no, 3 team)	60	10-Sep-19 A	22-Nov-19						
CON20570	Drill & install soil nails (Zone 5 & Zone 6, 92nos 10m dp, 3d/no, 3 team)	96	19-Oct-19 A	13-Feb-20						
Cut Slope & Fill Slope Works										
CON20630	CE #68 Gasmain diversion along Clean Water Bay Road	91	15-Jun-19 A	28-Oct-19 A						
CON20631	Construct trial pit, trial trench & inspection pit for gasmain & power cable	4	29-Oct-19 A	05-Dec-19						
CON20650	Install sheet pile to RW bay 9 to bay 13	18	06-Dec-19	28-Dec-19						
CON20670	ELS to RW bay 9 to bay 13 formation	60	30-Dec-19	12-Mar-20						
Construction Noise Semi-Enclosure SE2 (Portion C)										
Preliminary Works										
Site Set-up Works										
DUR20030	Trees preservatn duration works period at portion C	1085	06-Mar-19 A	19-Dec-22						
Construction Works										
Noise Semi-Enclosure Sub-structure Works										
Phase 1 (CT4, SE2 Bay4 to Bay12)										
CON21630	Site formation works (CT4, SE2 Bay4 to Bay12; L=110m)	37	05-Aug-19 A	30-Nov-19						
CON21650	Pre-drill & construct piling fdn (CT4, SE2 Bay4 to Bay12)	108	06-Dec-19	21-Apr-20						
Road Improvement Works Location 3 (RIW3)										
Construction Works										

- Actual Work
- Remaining Work
- Milestone

Activity ID	Activity Name	Duration	Start	Finish	2019				2020	
					Nov 23	Dec 24	Jan 25	Feb 26		
Works in Slope D1										
Preparation Works										
CON30070	Form haul road B	65	21-Nov-19	11-Feb-20						
Slope Works (Slope D1)										
CON30110	Slope works at slope D1 (stage 1, 15% completed)	72	12-Oct-19 A	11-Feb-20						
CON30130	Slope works at slope D1 (stage 2, 40% completed)	117	12-Feb-20	06-Jul-20						
Construction of Retaining Wall RWD1										
Foundation Works (RWD1)										
CON30229	Pre-drill at RWD1	90	16-Sep-19 A	29-Jun-20						
CON30230	Construct piling foundation at RWD1 (CH0~CH94)	173	26-Nov-19	29-Jun-20						
CON30250	Construct bored pile (CH94~CH130, 5nos, 24d/no, team 1)	120	02-Jan-20	30-May-20						
Construction of Watermain along Sau Man Ping Road										
CON30650	Watermain works on Sau Man Ping Road toward Lam Tim (Section 1)	120	08-Jan-20	05-Jun-20						
Works in Slope D2										
Construction of Retaining Wall RWD2										
CON30750	Design reviewing, excavate trial pit & ground investigation works	129	25-Apr-19 A	28-Nov-19						
CON30790	Install sheet pile, support & slope works at slope D2 (L=75m)	90	29-Oct-19 A	07-Mar-20						
CON30770	Install monitoring & instrumentation (Slope D2)	60	29-Oct-19 A	17-Jan-20						
Works in Slope D3										
Slope Works (Slope D3)										
CON31050	Cut slope works (CH0 to CH115) (L=115m, 10697m3, 30m3/d)	365	23-May-19 A	30-Nov-20						
CON31070	Construct RWD3 (CH0 to CH60)	150	18-Dec-19	23-Jun-20						
Pedestrian Connectivity Facility (PC-E8)										
Construction Works										
Preparation Works										
Trees Works										
DUR40010	Trees preservation duration works period at portion G	347	01-Apr-19 A	04-Jul-20						
Hoarding Works & Site Set-up										
CON40290	Relocate existing street lighting (AA6955) at Hiu Yuk Path (by CLPE's contract)	185	21-Feb-19 A	04-Dec-19						
Earth Works										
CON40550	Working platform for F4, F5 & F6 excavation works	59	05-Aug-19 A	27-Nov-19						
CON40450	ELS to E8-F4 (approx 1783m3, @25m3/d)	72	08-Oct-19 A	26-Nov-19						
CON40430	ELS to E8-F5 (approx 1700m3, @25m3/d)	68	08-Oct-19 A	26-Nov-19						
CON40590	ELS to E8-F8 (approx 1377m3, @25m3/d)	55	08-Oct-19 A	13-Jan-20						
CON40470	ELS to E8-F6 (approx 1960m3, @25m3/d)	79	14-Oct-19 A	26-Nov-19						
CON40610	Rock Slope stabilization works adjacent to pier E8-P3 (to be instructed separat	312	27-Nov-19	14-Dec-20						
CON40570	ELS to E8-F7 (approx 1378m3, @25m3/d)	55	14-Jan-20	20-Mar-20						
Footing Construction										
CON40810	Construct footing E8-F4 (65m3) & backfilling	24	27-Nov-19	24-Dec-19						
CON40790	Construct footing E8-F5 (65m3) & backfilling	24	27-Nov-19	24-Dec-19						
CON40770	Construct footing E8-F3 (65m3) & backfilling	24	28-Nov-19	27-Dec-19						
CON40850	Construct footing E8-F6 (65m3) & backfilling	24	27-Dec-19	24-Jan-20						
CON40870	Construct footing E8-F8 (72m3) & backfilling	24	14-Jan-20	13-Feb-20						
Pier Construction										
CON40890	Construct pier E8-P1 (2 pour)	63	21-Aug-19 A	07-May-20						
CON40930	Construct pier E8-P4 (2 pour)	42	27-Dec-19	18-Feb-20						
CON40910	Construct pier E8-P2 (3 pour)	72	28-Dec-19	25-Mar-20						
CON41010	Construct E8-ABT	66	14-Feb-20	07-May-20						
CON40990	Construct pier E8-P5 (2 pour)	42	19-Feb-20	08-Apr-20						
Escalator Pit Construction										
CON41030	Construct escalator pit F1>P1	60	03-Dec-19	17-Feb-20						
Steel Roof Erection										
CON41170	Erect steel roof F9 & F1>P1	48	18-Feb-20	17-Apr-20						
E&M Works										
CON41930	Application for power supply & energization (PC-E8)	156	25-Mar-19 A	02-Dec-19						
Pedestrian Connectivity Facility (PC-E11)										
Construction Works										
Preliminary Works										
DUR40030	Trees preservation duration works period at portion E	856	08-Jan-19 A	15-Jan-22						
Foundation Works										
CON42090	Pre-drill & construct socket H-pile works for E11-PC1 to E11-PC5 (89nos, 6d/n	366	15-Nov-18 A	09-Nov-19 A						
CON42130	Mobilization to Portion F1	3	21-Nov-19	23-Nov-19						
CON42150	Construct socket H-pile works for E11-PC6 (49nos, 6d/no, 1 rig)	81	25-Nov-19	04-Mar-20						

- Actual Work
- Remaining Work
- Milestone

Activity ID	Activity Name	Duration	Start	Finish	2019				2020	
					Nov 23	Dec 24	Jan 25	Feb 26		
Sub-structure Works										
CON42170	ELS & construct sub-structure for E11-PC4	55	14-Aug-19 A	08-Feb-20						
CON42190	ELS & construct sub-structure for E11-PC3	54	23-Sep-19 A	31-Dec-19						
CON42210	ELS & construct sub-structure for E11-PC2	30	30-Sep-19 A	09-Nov-19 A						
CON42230	ELS & construct sub-structure for E11-PC5	60	07-Oct-19 A	09-Nov-19 A						
CON42290	ELS & construct sub-structure for E11-PC1	30	31-Dec-19	08-Feb-20						
Super-structure Works / Erect Bridge Steel Frame										
RC Works										
CON42370	Construct pier E11-P1	48	05-Feb-20	23-Apr-20						
CON42330	Construct pier E11-P2	48	05-Feb-20	31-Mar-20						
CON42310	Construct pier E11-P3	48	05-Feb-20	31-Mar-20						
CON42390	Construct lift tower 1 (2 teams)	60	08-Feb-20	23-Apr-20						
Provide Temporary Access form Lin Tak Road to New Bus-Bus Interchange										
CON42990	Provide temporary access form lin tak road to new bus-bus interchange	30	21-Nov-19*	27-Dec-19						
CON43010	Maintenance temporary access form lin tak road to new bus-bus interchange	323	28-Dec-19	14-Nov-20						
Pedestrian Connectivity Facility System A (SYA)										
Construction Works										
Sub-structure Works										
CON50170	Excavate & install support at SYA-F1 (+144 to +130.5mPD, 2321m3, 10.1m3/c	204	24-Jan-19 A	25-Nov-19						
CON50210	Construct footing SYA-F1 (+130.5 ~ +134mPD)	42	20-Nov-19 A	15-Jan-20						
CON50230	Construct footing SYA-F1 (+134 ~ +144mPD)	66	16-Jan-20	06-Apr-20						
Pedestrian Connectivity Facility System B (SYB)										
Construction Works										
Preliminary Works										
CON50830	Form haul road (till to near PC7)	78	19-Sep-19 A	20-Dec-19						
CON50850	Erect hoarding at portion L (near existing footbridge side)	30	21-Sep-19 A	28-Oct-19 A						
CON50852	Excavate trial pit, trial trench etc, TTA application & co-ordination meeting	54	02-Oct-19 A	04-Dec-19						
CON50870	Site clearance at portion L (to PC-2)	60	29-Oct-19 A	09-Jan-20						
CON50853	Gasmain diversion (Sys B) - planning (by Towngas)	48	05-Dec-19	05-Feb-20						
CON50854	Gasmain diversion (Sys B) - XP application & approval	18	05-Dec-19	27-Dec-19						
CON50855	Gasmain diversion (Sys B) - civil works for gasmain diversion	30	28-Dec-19	05-Feb-20						
CON50890	Site clearance at portion L (to PC-1)	66	10-Jan-20	30-Mar-20						
CON50856	Gasmain diversion (Sys B) - gasmain diversion works (by Towngas)	48	06-Feb-20	01-Apr-20						
Foundation Works										
CON50950	Pre-drill & construct socket H-pile works at SYB-PC3 (63nos, 6d/no, 1 rig)	189	26-Mar-19 A	01-Nov-19 A						
CON50990	Pre-drill & construct socket H-pile works at SYB-A1 under Portion K (18nos, 6c	108	05-Oct-19 A	03-Jan-20						
CON51010	Mobilisation of socketted H pile plant to SYS-PC8	12	21-Nov-19	04-Dec-19						
CON51030	Pre-drill & construct socket H-pile works at SYB-PC8 (20nos, 6d/no, 1 team)	120	05-Dec-19	06-May-20						
CON51090	Mobilisation of socketted H pile plant to SYS-PC7	12	27-Dec-19	10-Jan-20						
CON51110	Pre-drill & construct socket H-pile works at SYB-PC7 (20nos, 6d/no, 1 team)	120	11-Jan-20	09-Jun-20						
CON51050	Mobilisation piling rig plant to SYS-PC6	6	20-Jan-20	29-Jan-20						
CON51070	Pre-drill & construct piling fdn at SYB-PC6	50	30-Jan-20	27-Mar-20						
Earth Works										
CON51330	Install sheet pile at SYB-PC3 (63m L, 4m/d, 1 team)	18	21-Nov-19	11-Dec-19						
CON51290	Install sheet pile at SYB-PC6	12	28-Nov-19	11-Dec-19						
CON51350	Excavate & install support at SYB-PC3 (810m3, 25m3/d, 1 team + 12d)	48	12-Dec-19	12-Feb-20						
CON51310	Excavate & install support at SYB-PC6	30	12-Dec-19	18-Jan-20						
CON51370	Install sheet pile at SYB-PC4	12	20-Jan-20	05-Feb-20						
CON51390	Excavate & install support at SYB-PC4	30	06-Feb-20	11-Mar-20						
Sub-structure Works										
CON51650	Construct pile cap SYB-ABT (100m3)	90	04-Jan-20	25-Apr-20						
CON51610	Construct pile cap SYB-PC3 (340m3)	36	13-Feb-20	25-Mar-20						
Bus-Bus Interchange Public Toilet (BBI Toilet)										
Construction Works										
Bus-Bus Interchange Public Toilet										
CON43070	Application for power supply & energization (BBI Toilet)	90	29-Jan-19 A	28-Oct-19 A						
ABWF Works										
CON43090	Lay wall plastering, floor screening & block works (BBI Toilet)	36	02-Oct-19 A	04-Nov-19 A						
CON43110	Lay wall tiles & floor tiles (BBI Toilet)	36	31-Oct-19 A	11-Dec-19						
CON43130	Associated Landscape Works (BBI Toilet)	48	05-Nov-19 A	02-Jan-20						
CON43150	Install cabinet & sanitary fittings (BBI Toilet)	36	30-Nov-19	14-Jan-20						
Electrical & MVAC Installation										

- Actual Work
- Remaining Work
- Milestone

Activity ID	Activity Name	Duration	Start	Finish	2019		2020	
					Nov 23	Dec 24	Jan 25	Feb 26
CON43170	Install E&M works (1st fix)	42	26-Aug-19 A	28-Oct-19 A				
CON43210	Install MVAC works (1st fix)	42	02-Sep-19 A	26-Oct-19 A				
CON43230	Install MVAC works (2nd fix)	42	28-Oct-19 A	14-Dec-19				
CON43190	Install E&M works (2nd fix)	42	29-Oct-19 A	16-Dec-19				
Plumbing & Drainage Services Installation		117	30-Sep-19 A	21-Feb-20				
CON43250	Lay watermain (BBI Toilet)	24	30-Sep-19 A	09-Nov-19 A				
CON43270	Install plumbing equipment (BBI Toilet)	24	07-Oct-19 A	16-Nov-19 A				
CON43290	Install drainage pipe (BBI Toilet)	30	07-Oct-19 A	16-Nov-19 A				
CON43310	CCTV to drainage pipe (BBI Toilet)	18	21-Nov-19	11-Dec-19				
CON43330	Prepare & submit CCTV record (BBI Toilet)	12	12-Dec-19	27-Dec-19				
CON43350	T&C and Statutory Inspection _BBI toilet	30	15-Jan-20	21-Feb-20				

- Actual Work
- Remaining Work
- Milestone