

Activity ID	Activity Name	Duration	Start	Finish	2020				2021	
					Nov 35	Dec 36	Jan 37	Feb 38		
NE2017/03 - ARQ PHASE 2A - Monthly Programme Update (202010)-1 _201112										
Road Improvement Works Location 1 (RIW1)										
Construction Works										
CON10231	Existing watermain diversion (by WSD)	24	06-Apr-20 A	06-Nov-20						
CON12350	Construct subway wall and soffit (KS27 west side, bay 1)	90	19-Aug-20 A	23-Oct-20						
CON10254D	Protection works to existing 11kV cable (by CLP)	26	22-Aug-20 A	21-Oct-20						
CON11576	Construct NB RC wall (FE1-F4b to FE1-F7b, 57m, 0.85m/d, 1 team)	66	11-Sep-20 A	07-Dec-20						
CON10630A	(NCE081) Inclement weather (21/8/2020 to 20/9/2020) on RIW1 RWC2	19	05-Oct-20 A	27-Oct-20						
CON11318C	Design review & preparation of TTA for CT5 work in parallel for SR2 works	12	15-Oct-20 A	29-Oct-20						
CON11318D	Further pre-drill works on CT5	18	15-Oct-20 A	05-Nov-20						
CON1152B	(NCE[TBA]) Inclement weather (21/9/2020 to 20/10/2020) on RIW1 RWC2	6	15-Oct-20 A	21-Oct-20						
CON10254F	(NCE[TBA]) Inclement weather (21/9/2020 to 20/10/2020) on RIW1 RWC2	6	17-Oct-20 A	24-Oct-20						
CON10728F	Site formation works (RWC2 Type 3a & 4)	23	21-Oct-20	17-Nov-20						
CON11170	Utilities works, drainage works for slip road 2 _stage 3	60	22-Oct-20	04-Jan-21						
CON11210	Utilities works, drainage works for slip road 2 _stage 4	18	22-Oct-20	12-Nov-20						
CON12350A	(NCE[TBA]) Inclement weather (21/9/2020 to 20/10/2020) on RIW1 KS27	6	24-Oct-20	31-Oct-20						
CON10270	ELS to bore pile pile cap (RWC2 type 5)	59	27-Oct-20	06-Jan-21						
CON10630B	(NCE[TBA]) Inclement weather (21/9/2020 to 20/10/2020) on RIW1 RWC2	6	28-Oct-20	03-Nov-20						
CON12352	Construct subway footing (KS27 west side, bay 3)	6	02-Nov-20	07-Nov-20						
CON10650	Construct RW wall (RWC2 type 1a & 1)	78	04-Nov-20	05-Feb-21						
CON10652	Construct RW footing (RWC2 type 2)	78	04-Nov-20	05-Feb-21						
CON11318E	(NCE[TBA]) Inclement weather (21/9/2020 to 20/10/2020) on RIW1 NB	6	06-Nov-20	12-Nov-20						
CON10310	Construct RW footing (RWC2 type 4, 6, 7, 8)	72	07-Nov-20	02-Feb-21						
CON12354	Construct subway wall and soffit (KS27 west side, bay 3)	30	09-Nov-20	12-Dec-20						
CON11190	Road works for slip road 2 _stage 3	60	13-Nov-20	25-Jan-21						
CON11230	Road works for slip road 2 _stage 4	18	13-Nov-20	03-Dec-20						
CON11318F	TTA application for TMLG approval	18	13-Nov-20	03-Dec-20						
CON10728G	Remove platform no. 1 haul road	5	18-Nov-20	23-Nov-20						
CON10728H	Temporary diversion - Stage 2	6	24-Nov-20	30-Nov-20						
CON10730	Mobilization works for socket H-pile works (RWC2 type 3)	12	01-Dec-20	14-Dec-20						
CON11270	Upgrading works on existing slip road 2 _stage 5	18	04-Dec-20	24-Dec-20						
CON11318G	RA application, TTA setup & Trial run	12	04-Dec-20	17-Dec-20						
CON12356	Existing drainage & sewer modification works (west side)	48	14-Dec-20	10-Feb-21						
CON10750	Pre-drill & construct socket H-pile works (RWC2 type 3; 400nos, 3d/no, 4 team)	300	15-Dec-20	18-Dec-21						
CON11508	Pre-drill works on FE1	18	18-Dec-20	11-Jan-21						
CON10370	Construct RW wall (RWC2 type 4, 6, 7, 8)	72	06-Jan-21	07-Apr-21						
CON10390	Construct pile cap (RWC2 type 5)	90	07-Jan-21	29-Apr-21						
CON11506	Erect piling platform on FE1	12	12-Jan-21	25-Jan-21						
CON11510	Construct piling foundation at FE1 Type 1 (12nos, 5d/no, 1 team)	60	26-Jan-21	13-Apr-21						
CON11326	Site establishment for piling works	27	26-Jan-21	01-Mar-21						
CON10654	Construct RW wall (RWC2 type 2)	78	06-Feb-21	17-May-21						
CON12358	Construct subway footing (KS27 west side, bay 2)	6	11-Feb-21	20-Feb-21						
Road Improvement Works Location 2 (RIW2)										
Construction Works in Slope C3 (Portion B)										
CON20774	Soil nail works at RW3b	90	14-Aug-20 A	19-Nov-20						
CON20650	Install sheet pile to RW bay 9 to bay 13	18	14-Oct-20 A	04-Nov-20						
CON20950	Construct RW3Cd base (L=17m, 3wk/pour, 2pour)	36	14-Oct-20 A	25-Nov-20						
CON20670	ELS to RW bay 9 to bay 13 formation	41	05-Nov-20	22-Dec-20						
CON20170	Fabrication of NB steel post - along slope side	90	18-Nov-20	15-Feb-21						
CON20910	Construct RW bay 14 to bay 16 base (L=19m)	42	20-Nov-20	11-Jan-21						
CON20970	Construct RW3Cd wall (L=17m, 4wk/pour, 2pour)	48	26-Nov-20	23-Jan-21						
CON20930	Construct RW bay 14 to bay 16 wall (L=19m)	42	11-Dec-20	01-Feb-21						
CON20790	Construct RW bay 9 to bay 13 base (L=30m)	66	23-Dec-20	16-Mar-21						
CON20810	Construct RW bay 9 to bay 13 wall (L=30m)	66	23-Jan-21	17-Apr-21						
CON21010	Utilities & drainage works at Portion B (bay 3 to bay 8)	30	02-Feb-21	11-Mar-21						
CON20190	Steel post along slope side delivery	12	16-Feb-21	27-Feb-21						
CON20290	Fabrication of NB acoustic panels - along slope side	126	16-Feb-21	21-Jun-21						
Construction Noise Semi-Enclosure SE2 (Portion C)										
CON21958	Utilities diversion	24	21-Oct-20	18-Nov-20						
CON21650E	(NCE[TBA]) Inclement weather (21/9/2020 to 20/10/2020) on RIW2 NB	6	21-Oct-20	28-Oct-20						
CON21652A	Protect existing utilities	30	29-Oct-20	02-Dec-20						
CON21650D	Construct piling fdn (SE2 Bay4 to Bay12)	55	02-Nov-20	07-Jan-21						
CON22730A	Received & studding on CE259	6	02-Nov-20	07-Nov-20						
CON22730B	JV prepare revise design of RW1 for CT4 & SE2 due to CE259	18	09-Nov-20	28-Nov-20						
CON21960	ELS for SE2 (Bay 13 to Bay 21)	48	19-Nov-20	16-Jan-21						
CON22730C	ICE review & cert revise design of RW1 for CT4 & SE2 due to CE259	18	30-Nov-20	19-Dec-20						
CON21652B	Construct working platform for piling works	30	03-Dec-20	09-Jan-21						
CON22730D	PM review & acceptance revise design of RW1 for CT4 & SE2 due to CE259	36	21-Dec-20	03-Feb-21						
CON21670	Install sheet piles (CT4, SE2 Bay4 to Bay12; 230m 5m/d, 1 team)	48	06-Jan-21	05-Mar-21						
CON21690	Excavate & install lateral support (CT4, SE2 Bay4 to Bay12; L=110m)	48	16-Jan-21	16-Mar-21						
CON21962	Construct piling platform SE2 (Bay 13 to Bay 21)	30	18-Jan-21	24-Feb-21						

- Actual Work
- Remaining Work
- Milestone

Activity ID	Activity Name	Duration	Start	Finish	2020				2021					
					Nov 35	Dec 36	Jan 37	Feb 38	Nov 35	Dec 36	Jan 37	Feb 38		
CON41650	2_ Install escalator (E8-E7 & E8-E8) (P3 to P4)	90	19-Sep-20 A	08-Jan-21	[Green bar]									
CON41230	Erect steel roof P3>P4	48	21-Sep-20 A	30-Nov-20	[Green bar]									
CON41170	Erect steel roof F9 & F1>P1	48	05-Oct-20 A	18-Nov-20	[Green bar]									
CON40770	Construct footing E8-F3 (65m3) & backfilling	24	21-Oct-20	18-Nov-20	[Green bar]									
CON41270	Erect steel roof P5>P6	48	21-Oct-20	16-Dec-20	[Green bar]									
CON40590C	(NCE[TBA]) Inclement weather (21/9/2020 to 20/10/2020) on E8	6	21-Oct-20	28-Oct-20	[Green bar]									
CON40590D	Rock mapping & analysis to E8-F8 (additional duration due to higher rockhead	12	29-Oct-20	11-Nov-20	[Green bar]									
CON41250	Erect steel roof P4>P5	48	05-Nov-20	02-Jan-21	[Green bar]									
CON41430	ABWF works (P4 to P5)	72	05-Nov-20	30-Jan-21	[Green bar]									
CON41590	External finishing works (P4 to P5)	60	05-Nov-20	16-Jan-21	[Green bar]									
CON41310	ABWF works (F9 & F1 to P1)	72	10-Nov-20	04-Feb-21	[Green bar]									
CON41470	External finishing works (F9 & F1 to P1)	60	10-Nov-20	21-Jan-21	[Green bar]									
CON40590E	Rock stabilization works to E8-F8 (additional duration due to higher rockhead	18	12-Nov-20	02-Dec-20	[Green bar]									
CON40910	Construct pier E8-P2 (2 pour)	42	19-Nov-20	09-Jan-21	[Green bar]									
CON41690	3A_ Install escalator (E8-E9 & E8-E10) (P4 to P5)	90	24-Nov-20	15-Mar-21	[Green bar]									
CON41710	3B_ Install escalator (E8-E11 & E8-E12) (P5 to P6)	90	24-Nov-20	15-Mar-21	[Green bar]									
CON41770	E&M works (F9 & F1 to P1)	60	30-Nov-20	10-Feb-21	[Green bar]									
CON41850	E&M works (P5 to P6)	60	30-Nov-20	10-Feb-21	[Green bar]									
CON40870	Construct footing E8-F8 (72m3) & backfilling	30	03-Dec-20	09-Jan-21	[Green bar]									
CON41350	ABWF works (P3 to P4)	72	03-Dec-20	03-Mar-21	[Green bar]									
CON41450	Landscaping works & reinstatement works	110	04-Jan-21	21-May-21	[Green bar]									
CON41390	ABWF works (P5 to P6)	72	04-Jan-21	03-Apr-21	[Green bar]									
CON41010	Construct E8-ABT	30	11-Jan-21	17-Feb-21	[Green bar]									
CON41050	Construct escalator pit P1>P2 (E3 & E4)	60	11-Jan-21	24-Mar-21	[Green bar]									
CON41070	Construct escalator pit P2>P3 (E5 & E6)	60	11-Jan-21	24-Mar-21	[Green bar]									
CON41890	E&M works (P3 to P4)	60	11-Feb-21	29-Apr-21	[Green bar]									
CON41150	Construct escalator pit P6>ABT (E13 & E14)	60	18-Feb-21	04-May-21	[Green bar]									
Pedestrian Connectivity Facility System A (SYA)		162	11-Aug-20 A	25-Feb-21	[Green bar]									
Construction Works		162	11-Aug-20 A	25-Feb-21	[Green bar]									
CON50250	Construct superstructure of lift tower to roof level (3m/pour, +144 to +165.7mPl	162	11-Aug-20 A	25-Feb-21	[Green bar]									
Pedestrian Connectivity Facility System B (SYB)		464	12-Jun-20 A	12-Jan-22	[Green bar]									
Construction Works		464	12-Jun-20 A	12-Jan-22	[Green bar]									
CON52190	Construct above ground structure SYB-ABT	90	12-Jun-20 A	25-Nov-20	[Green bar]									
CON51670	Construct pile cap SYB-PC8 (94m3)	24	21-Aug-20 A	02-Nov-20	[Green bar]									
CON51750	Construct pile cap SYB-PC7 (94m3)	24	08-Sep-20 A	11-Nov-20	[Green bar]									
CON50859D	(EWN070) Special measures due to COVID-19 from 3/8 to 8/8 [SyB-PC2]	6	19-Oct-20 A	24-Oct-20	[Green bar]									
CON50859E	(NCE081) Inclement weather (21/8/2020 to 20/9/2020) on Sys B	19	27-Oct-20	17-Nov-20	[Green bar]									
CON51910	Construct pier SYB-P8 (2 pour)	42	03-Nov-20	21-Dec-20	[Green bar]									
CON51290	Install sheet pile at SYB-PC6	12	07-Nov-20	20-Nov-20	[Green bar]									
CON51970	Construct pier SYB-P7 (2 pour)	42	12-Nov-20	02-Jan-21	[Green bar]									
CON50859F	(NCE[TBA]) Inclement weather (21/9/2020 to 20/10/2020) on Sys B	6	18-Nov-20	24-Nov-20	[Green bar]									
CON51310	Excavate & install support at SYB-PC6	30	21-Nov-20	28-Dec-20	[Green bar]									
CON50855	Gasmain diversion (Sys B) - Apply 2nd stage TTA & civil works for gasmain dive	12	25-Nov-20	08-Dec-20	[Green bar]									
CON50856	Gasmain diversion (Sys B) - gasmain diversion works (by Towngas)	36	09-Dec-20	22-Jan-21	[Green bar]									
CON51810	Construct underground drainage pipe	312	22-Dec-20	12-Jan-22	[Green bar]									
CON51050	Mobilisation piling rig plant to SYS-PC6	6	29-Dec-20	05-Jan-21	[Green bar]									
CON51370	Install sheet pile at SYB-PC4	12	29-Dec-20	12-Jan-21	[Green bar]									
CON51070	Pre-drill & construct piling fdn at SYB-PC6	50	06-Jan-21	08-Mar-21	[Green bar]									
CON51390	Excavate & install support at SYB-PC4	30	13-Jan-21	19-Feb-21	[Green bar]									
CON50857	Gasmain diversion (Sys B) - Reinstate road surface including pedestrian road	8	23-Jan-21	01-Feb-21	[Green bar]									
CON50858	Gasmain diversion (Sys B) - Apply 3rd stage TTA (reinstate central median)	14	02-Feb-21	20-Feb-21	[Green bar]									
CON52170	Construct superstructure SYB-LT1 & R.C. desk P2 to LT1	120	17-Feb-21	15-Jul-21	[Green bar]									
Bus-Bus Interchange Public Toilet (BBI Toilet)		365	01-Apr-20 A	01-Apr-21	[Green bar]									
Works related to section 10A - Establishment Works for Landscape Softworks in Section 10		365	01-Apr-20 A	01-Apr-21	[Green bar]									
CON43370	Establishment Works for Landscape Softworks in Section 10 (Portion FI)	365	01-Apr-20 A	01-Apr-21	[Green bar]									

- Actual Work
- Remaining Work
- Milestone