

Activity ID	Activity Name	Duration	Start	Finish	2021				2022	
					Nov 47	Dec 48	Jan 49	Feb 50		
NE2017/03 - ARQ PHASE 2A - Monthly Programme Update (202110)-2_211130										
Road Improvement Works Location 1 (RIW1)										
Construction Works										
CON10231A	(CE358) SLG meeting for unchart watermain diversion	42	06-Apr-20 A	03-Nov-21						
CON10650	Construct RW wall (RWC2 type 1a & 1 Bay 2 to Bay 1)	225	04-Nov-20 A	15-Dec-21						
CON11328	(NCE036B) Design reviewing on Great depth condition encountered on rockh	27	23-Apr-21 A	11-Nov-21						
CON10748	ELS works at RWC2 type 3 (7500 m3, 100 m3/d, 2 teams)	38	05-Jul-21 A	21-Oct-21						
CON11330	(NCE036B) Construct CT5 Type 1 piling foundation (18nos, 5d/no, 1 team)	90	15-Jul-21 A	21-Jan-22						
CON12356C	Modification works to existing drainage pipe (near KS27 west side bay 2)	130	17-Aug-21 A	07-Feb-22						
CON11550	Construct piling foundation at FE1 Type 2 (12nos, 2d/no, 1 team)	24	19-Aug-21 A	07-Dec-21						
CON10748C	(NCE144) Unforeseen rock boulders found at RWC2 type 3, near bay 21 to b	12	13-Sep-21 A	27-Oct-21						
CON10736A	(CE267) Further design reviewing on RWC2 Type 3 Socket H Piles	39	13-Sep-21 A	30-Oct-21						
CON10268	Trial pit excavation (RWC2 type 5)	60	21-Sep-21 A	02-Dec-21						
CON12370	Site clearance & install sheet pile (KS27 east side)	36	11-Oct-21 A	22-Nov-21						
CON10750	Construct socket H-pile works (RWC2 type 3; 400nos, 3d/no, 4 teams)	300	13-Oct-21 A	25-Oct-22						
CON12330	Construct subway footing (KS27 west side, bay 1)	90	21-Oct-21	09-Feb-22						
CON10231B	(CE358) Unchart watermain diversion (by WSD)	42	04-Nov-21	22-Dec-21						
CON12370A	(NCE[TBA]) Unforeseen ground condition obstructed sheet-pile installation at	30	23-Nov-21	29-Dec-21						
CON12372	ELS works (KS27 east side)	60	23-Nov-21	07-Feb-22						
CON11552	ELS works for construct pile cap (FE1-PC1b, 32m, 1m/d)	36	08-Dec-21	21-Jan-22						
CON10650A	(NCE148) Inclement weather 21/5/2021 to 20/6/2021 RWC2 type 1a, 1 & 2	12	16-Dec-21	31-Dec-21						
CON10240	Existing drainage pipe diversion (lower stream)	42	23-Dec-21	16-Feb-22						
CON10650B	(NCE153) Inclement weather 21/6/2021 to 20/7/2021 RWC2 type 1a, 1 & 2	12	03-Jan-22	15-Jan-22						
CON10650C	(NCE157) Inclement weather 21/7/2021 to 20/8/2021 RWC2 type 1a, 1 & 2	11	17-Jan-22	28-Jan-22						
Road Improvement Works Location 2 (RIW2)										
Construction Works in Slope C3 (Portion B)										
CON20670B	(NCE170) Inclement weather 21/9/2021 to 20/10/2021 at RIW2 RWC3	7	13-Oct-21 A	21-Oct-21						
CON20850A	Remaining works for junction at RWC3 C & B	42	21-Oct-21	08-Dec-21						
CON20670C	ELS to RW bay 9 to bay 16 formation (due to unforeseen ground condition)	154	21-Oct-21	29-Apr-22						
CON20910	Construct RW bay 14 to bay 16 base (L=19m)	48	22-Oct-21	16-Dec-21						
CON20770	Construct rigid barrier RWC3c	27	28-Oct-21	27-Nov-21						
CON20930	Construct RW bay 14 to bay 16 wall (L=19m)	48	26-Nov-21	24-Jan-22						
Construction Noise Semi-Enclosure SE2 (Portion C)										
CON21654H	(CE332) Construct piling fdn of SE2 (Bay4 to Bay13)	72	28-Aug-21 A	12-Mar-22						
CON21962	Construct piling platform SE2 (Bay 13 to Bay 18)	30	31-Aug-21 A	27-Oct-21						
CON21962A	(NCE166) Inclement weather (21/8/2021 to 20/9/2021) on RIW2 NB	4	28-Oct-21	01-Nov-21						
CON21962B	(NCE170) Inclement weather (21/9/2021 to 20/10/2021) on RIW2 NB	7	02-Nov-21	09-Nov-21						
CON21962C	Install sheet pile SE2 (Bay 13 to Bay 18)	6	10-Nov-21	16-Nov-21						
CON21964	Construct piling fdn SE2 Bay 13 to 18 with utilities protection works (74nos, 2d/r	84	17-Nov-21	01-Mar-22						
Road Improvement Works Location 3 (RIW3)										
Construction Works										
CON31130	Cut slope works (CH115 to CH275) (L=160m, 24058m3, 65m3/d)	371	19-Jul-21 A	11-Nov-22						
CON30330	Construct RWD1 (bay 1 to bay 7) utilities works & backfill (2 teams)	60	21-Jul-21 A	10-Nov-21						
CON31150	Construct RWD3 (CH60 to CH152)	150	09-Aug-21 A	08-Mar-22						
CON32410	Construct type 2 NB footing (CH44-CH52, 130m3, team 1)	150	16-Aug-21 A	16-Feb-22						
CON30170	Slope works at slope D1 (stage 4, 55% completed)	72	19-Aug-21 A	13-Nov-21						
CON30412B	Install pipe pile wall (around 32nos, 1d/no.+ setup) (Bay 14b to Bay 16)	36	07-Sep-21 A	21-Oct-21						
CON30530	Drainage & utilities works (bay 1 to bay 7)	60	21-Oct-21	31-Dec-21						
CON30390	Construct RWD1 (bay 8 to bay 13) utilities works & backfill (2 teams)	60	21-Oct-21	31-Dec-21						
CON30654D	(NCE153) Inclement weather (21/6/2021 to 20/7/2021) on RIW3 WM	12	21-Oct-21	03-Nov-21						
CON31330D	(NCE157) Inclement weather (21/7/2021 to 20/8/2021) on RIW3 Slope D3	4	21-Oct-21	25-Oct-21						
CON30412C	ELS works and shotcrete (Bay 14b to Bay 16)	12	22-Oct-21	04-Nov-21						
CON31330E	(NCE166) Inclement weather (21/8/2021 to 20/9/2021) on RIW3 Slope D3	4	26-Oct-21	29-Oct-21						
CON32410A	(NCE170) Inclement weather (21/9/2021 to 20/10/2021) on RIW3 SE1 VB1	7	28-Oct-21	04-Nov-21						
CON31330F	(NCE170) Inclement weather (21/9/2021 to 20/10/2021) on RIW3 Slope D3	7	30-Oct-21	06-Nov-21						
CON30654E	(NCE157) Inclement weather (21/7/2021 to 20/8/2021) on RIW3 WM	11	04-Nov-21	16-Nov-21						
CON32430	Construct type 2 NB tie beam (CH44-CH52, 130m3, team 1)	150	05-Nov-21	12-May-22						
CON30412D	Install UU support (Bay 14b to Bay 16)	6	05-Nov-21	11-Nov-21						
CON31170	Soil nail works (11NE-DF246, CH190 to CH260)	150	08-Nov-21	14-May-22						
CON31212	Rock slope mapping (Stage 2)	180	08-Nov-21	20-Jun-22						
CON30412E	Pre-drill & construct mini pile at RWD1 (bay 14b) (10nos, 3.0d/no, 1 team)	30	12-Nov-21	16-Dec-21						
CON30550	Road works (bay 1 to bay 7)	60	13-Nov-21	25-Jan-22						
CON30190	Slope works at slope D1 (stage 5, 70% completed)	72	15-Nov-21	12-Feb-22						
CON30654F	(NCE166) Inclement weather (21/8/2021 to 20/9/2021) on RIW3 WM	4	17-Nov-21	20-Nov-21						
CON31214	PM review & acceptance and slope stabilization measures (Stage 2)	180	22-Nov-21	05-Jul-22						
CON30654G	(NCE170) Inclement weather (21/9/2021 to 20/10/2021) on RIW3 WM	7	22-Nov-21	29-Nov-21						
CON30650	Construct Twin Fresh Watermain CH10 to CH50	120	30-Nov-21	29-Apr-22						
CON30656	Construct Twin Fresh Watermain CH50 to CH100	160	30-Nov-21	18-Jun-22						
CON30658	Construct Twin Fresh Watermain CH270 to CH320	184	30-Nov-21	18-Jul-22						
CON30662	Construct Fresh Watermain A CH320 to CH400 (EPD access)	180	30-Nov-21	13-Jul-22						




- Actual Work
- Remaining Work
- Milestone

Activity ID	Activity Name	Duration	Start	Finish	2021				2022	
					Nov 47	Dec 48	Jan 49	Feb 50		
CON31290	Reinstatement works & fill no-fine concrete works	90	13-Dec-21	02-Apr-22						
CON30430	Construct pile cap (Bay 14b)	9	17-Dec-21	29-Dec-21						
CON30430A	Plate load test (Bay 15 to Bay 16)	9	30-Dec-21	10-Jan-22						
CON30430B	Construct RC stem wall (Bay 14a to Bay 14b)	24	11-Jan-22	10-Feb-22						
Pedestrian Connectivity Facility (PC-E11)										
Construction Works		286	17-May-21 A	09-Mar-22						
CON42628B	Footing design review for Construct covered-walkway between PC-E11 & BBI	24	17-May-21 A	03-Nov-21						
CON42690	ABWF works @E11-FB2 & E11-FB4	107	24-May-21 A	17-Nov-21						
CON42710	ABWF works @E11-FB3 & E11-FB5	107	24-May-21 A	17-Nov-21						
CON42772	ABWF works @LT2 (Other than lift shaft area)	48	04-Aug-21 A	28-Oct-21						
CON42872	E&M works to PC-E11 @LT2 (Other than lift shaft area)	36	01-Sep-21 A	01-Nov-21						
CON42390G	(NCE[TBA]) Shortage supply of cement from the Mainland affected to E11	30	05-Oct-21 A	09-Nov-21						
CON42470	Erect steel frame E11-FB1, construct floor slab & side planter	48	13-Oct-21 A	08-Dec-21						
CON42950	Lifts installation works in E11-LT2	60	02-Nov-21	13-Jan-22						
CON42630	Construct covered-walkway between PC-E11 & BBI toilet	102	04-Nov-21	09-Mar-22						
CON42650	Install glass & window to lift tower no 1	21	10-Nov-21	03-Dec-21						
CON42570	Erect roof steel frame, gutter & corrugated metal sheet E11-FB1	42	18-Nov-21	08-Jan-22						
CON42790	E&M works to PC-E11 @E11-FB2 & E11-FB4	48	18-Nov-21	15-Jan-22						
CON42810	E&M works to PC-E11 @E11-FB3 & E11-FB5	48	18-Nov-21	15-Jan-22						
CON42730	ABWF works @LT1 (inside 2nos lift shaft)	12	04-Dec-21	17-Dec-21						
CON42830	E&M works to PC-E11 @LT1 (inside 2nos lift shaft)	12	18-Dec-21	04-Jan-22						
CON42732	ABWF works @LT1 (Other than lift shaft area)	48	18-Dec-21	18-Feb-22						
CON42930	Lifts installation works in E11-LT1	60	21-Dec-21	07-Mar-22						
CON42750	ABWF works @E11-FB1	60	22-Dec-21	08-Mar-22						
CON42850	E&M works to PC-E11 @E11-FB1	48	05-Jan-22	04-Mar-22						
CON42832	E&M works to PC-E11 @LT1 (Other than lift shaft area)	36	05-Jan-22	18-Feb-22						
CON42610A	Install fall arrest system on roof of footbridge	36	10-Jan-22	23-Feb-22						
CON42952	T&C to lift E11-LT2	30	14-Jan-22	21-Feb-22						
Pedestrian Connectivity Facility (PC-E8)										
Construction Works		136	26-Jul-21 A	05-Feb-22						
CON40628A	Slope 326 drawing reviewing	36	26-Jul-21 A	04-Nov-21						
CON40650	Slope replacement works cycle 1 (slope 326)	18	13-Sep-21 A	17-Nov-21						
CON41470	External finishing works (F9 & F1 to P1)	48	13-Oct-21 A	08-Dec-21						
CON41490	External finishing works (P1 to P2)	48	13-Oct-21 A	08-Dec-21						
CON41510	External finishing works (P2 to P3)	48	13-Oct-21 A	08-Dec-21						
CON41530	External finishing works (P3 to P4)	48	13-Oct-21 A	08-Dec-21						
CON41590	External finishing works (P4 to P5)	48	13-Oct-21 A	08-Dec-21						
CON41550	External finishing works (P5 to P6)	48	13-Oct-21 A	08-Dec-21						
CON41570	External finishing works (P6 to ABT)	48	13-Oct-21 A	08-Dec-21						
CON43490	Erect working platform	12	13-Oct-21 A	27-Oct-21						
CON43510	Construct concrete buttress wall/Remove piling platform	24	28-Oct-21	24-Nov-21						
CON40670	Slope replacement works cycle 2 (slope 326)	18	18-Nov-21	08-Dec-21						
CON40690	Slope replacement works cycle 3 (slope 326)	18	18-Nov-21	08-Dec-21						
CON43530	Remove working platform & site clearance	18	25-Nov-21	15-Dec-21						
CON40710	Slope replacement works cycle 4 (slope 326)	15	09-Dec-21	28-Dec-21						
CON41950	T&C and Statutory Inspection_PC-E8	30	29-Dec-21	05-Feb-22						
Pedestrian Connectivity Facility System A (SYA)										
Construction Works		154	02-Jul-21 A	08-Apr-22						
CON50312	Footbridge erection pending on C1 progress	48	02-Jul-21 A	27-Oct-21						
CON50290D	(NCE157) Inclement weather (21/7/2021 to 20/8/2021) on Sys A	11	18-Oct-21 A	29-Oct-21						
CON50290E	(NCE166) Inclement weather (21/8/2021 to 20/9/2021) on Sys A	4	30-Oct-21	03-Nov-21						
CON50290F	(NCE170) Inclement weather (21/9/2021 to 20/10/2021) on Sys A	7	04-Nov-21	11-Nov-21						
CON50330	ABWF works (lift tower & staircase)	120	12-Nov-21	08-Apr-22						
CON50332	ABWF works (4 nos. lift shaft)	120	12-Nov-21	08-Apr-22						
CON503121	Off site fabrication for footbridge steel frame & delivery to site	62	12-Nov-21	26-Jan-22						
CON50370	Install windows & louvers (SYA 1st & 2nd lift shaft)	60	17-Dec-21	03-Mar-22						
CON50492	E&M works (SYA 1st & 2nd lift shaft)	42	11-Jan-22	03-Mar-22						
Pedestrian Connectivity Facility System B (SYB)										
Construction Works		187	21-Jun-21 A	05-Mar-22						
CON52170	Construct superstructure SYB-LT1	168	21-Jun-21 A	24-Feb-22						
CON51450A	(NCE156) Unforeseen ground condition affected install sheet pile at SYB-PC1	130	28-Jul-21 A	11-Dec-21						
CON51730	Construct pile cap SYB-PC4 (52m3)	39	21-Oct-21	04-Dec-21						
CON51790	TBA	42	21-Oct-21	08-Dec-21						
CON51690	Construct pile cap SYB-PC6 (120m3)	48	21-Oct-21	15-Dec-21						
CON51510	TBA	42	21-Oct-21	08-Dec-21						
CON52110	Construct pier SYB-P3 (2 pour) & temporary LT1 support	42	06-Dec-21	26-Jan-22						
CON52150	Construct pier SYB-P5 (3 pour)	72	06-Dec-21	05-Mar-22						
CON51450B	(NCE166) Inclement weather (21/8/2021 to 20/9/2021) on Sys B PC1	4	13-Dec-21	16-Dec-21						
CON51450C	(NCE170) Inclement weather (21/9/2021 to 20/10/2021) on Sys B PC1	7	17-Dec-21	24-Dec-21						
CON51470	Excavate & install support at SYB-PC1 (108m3, 25m3/d, 1 team + 12d)	18	28-Dec-21	18-Jan-22						

- Actual Work
- Remaining Work
- Milestone

Activity ID	Activity Name	Duration	Start	Finish	2021		2022	
					Nov 47	Dec 48	Jan 49	Feb 50
CON51770	Construct pile cap SYB-PC1 (35m3)	36	19-Jan-22	04-Mar-22				



 Actual Work
 Remaining Work
 Milestone

NE/2017/03 Development of Anderson Road Quarry Site - Investigation Design & Construction
Development of Anderson Road Quarry Site Road - Improvement Works & Pedestrian Connectivity Facilities Works Phase 2A
 3-Month Rolling Programme