



Activity ID	Activity Name	Duration	Start	Finish	2019			
•						Feb	Mar	Apr
						14	15	16
CON50180	UU detection	36	21-Jan-19	06-Mar-19				
CON50188	Install monitoring & instrumentation (PC-SYB)	42	01-Feb-19	25-Mar-19				
CON50190	Excavation for trip pit	24	13-Feb-19	12-Mar-19				
CON50200	Erect hoarding at portion K lower area (near slope side)	24	01-Mar-19	28-Mar-19		L⇒∎		<del>                                     </del>
CON50220	Form haul road	24	29-Mar-19	30-Apr-19			<b>└-</b> ■	
CON51110	Erect hoarding at portion L lower area (near existing footbridge side)	24	21-Mar-19	18-Apr-19			<b>&gt;</b> [	
Foundation Works								
CON50260	Moblisation of socketted H pile works to SYB-PC3	18	04-Apr-19	29-Apr-19				L-