

| Activity ID                                                           | Activity Name                                                                  | Duration | Start         | Finish      | 2025   |        |        |        |
|-----------------------------------------------------------------------|--------------------------------------------------------------------------------|----------|---------------|-------------|--------|--------|--------|--------|
|                                                                       |                                                                                |          |               |             | Jun 90 | Jul 91 | Aug 92 | Sep 93 |
| NE2017/03 - ARQ PHASE 2A - Monthly Programme Update (202506)-0_250703 |                                                                                | 944      | 05-Jun-2023 A | 10-Aug-2026 |        |        |        |        |
| Road Improvement Works Location 1 (RIW1)                              |                                                                                | 335      | 05-Nov-2024 A | 28-Oct-2025 |        |        |        |        |
| Construction Works                                                    |                                                                                | 335      | 05-Nov-2024 A | 28-Oct-2025 |        |        |        |        |
| CON11330                                                              | Construct CT5 piling foundation (15nos, 7.2d/no, 1 team + setup)               | 83       | 05-Nov-2024 A | 03-Jul-2025 |        |        |        |        |
| CON11532                                                              | Construct mini-pile CT6 PC1 & FE1 PC1a (2 bays 47m long)                       | 90       | 16-Dec-2024 A | 19-Aug-2025 |        |        |        |        |
| CON117734                                                             | (NCE355) ELS for remove asbestos pipe                                          | 30       | 16-May-2025 A | 10-Jul-2025 |        |        |        |        |
| CON10510                                                              | Slope drainage works (RWC2 type 4, 5, 6, 7, 8)                                 | 30       | 04-Jun-2025 A | 09-Jul-2025 |        |        |        |        |
| CON10518                                                              | Slope reinstatement works (RWC2 type 3a Bay 37 to Bay 31)                      | 30       | 04-Jun-2025 A | 09-Jul-2025 |        |        |        |        |
| CON10670                                                              | Slope reinstatement works (RWC2 type 1a, 1, 2)                                 | 30       | 12-Jul-2025   | 15-Aug-2025 |        |        |        |        |
| CON117738                                                             | (NCE355) Stage remove for 2nos. asbestos pipe (by protective measure)          | 69       | 30-Jul-2025   | 20-Oct-2025 |        |        |        |        |
| CON12194                                                              | Install stone facing for wall (RWC2 type 1a, 1, 2)                             | 30       | 16-Aug-2025   | 19-Sep-2025 |        |        |        |        |
| CON11590                                                              | Construct NB pile cap (CT6-PC1)                                                | 30       | 30-Aug-2025   | 04-Oct-2025 |        |        |        |        |
| CON118711                                                             | Drainage & Sewerage diversion at F5a & F4a                                     | 38       | 12-Sep-2025   | 28-Oct-2025 |        |        |        |        |
| CON10520                                                              | Slope drainage works (RWC2 type 3a Bay 37 to Bay 31)                           | 30       | 20-Sep-2025   | 27-Oct-2025 |        |        |        |        |
| Road Improvement Works Location 2 (RIW2)                              |                                                                                | 363      | 15-Nov-2024 A | 04-Feb-2026 |        |        |        |        |
| Construction Works in Slope C3 (Portion B)                            |                                                                                | 72       | 09-Jul-2025   | 30-Sep-2025 |        |        |        |        |
| CON21170                                                              | (NCE347) Construct pip by pip at Slope C3                                      | 72       | 09-Jul-2025   | 30-Sep-2025 |        |        |        |        |
| Construction Noise Semi-Enclosure SE2 (Portion C)                     |                                                                                | 363      | 15-Nov-2024 A | 04-Feb-2026 |        |        |        |        |
| CON22308                                                              | TTA application for steel column erection (CT4, SE2 Bay1 to Bay21)             | 120      | 15-Nov-2024 A | 30-Jul-2025 |        |        |        |        |
| CON22170                                                              | (NCE344) Construct mini pile works (SE2 PC5 to PC6, 30nos, Team A)             | 54       | 15-May-2025 A | 18-Sep-2025 |        |        |        |        |
| CON21830                                                              | (NCE345) (NCE349) (NCE359) Construct mini pile (PC1 to PC4, 30no, Team I)      | 114      | 17-Jun-2025 A | 31-Oct-2025 |        |        |        |        |
| CON21830A                                                             | (NCE345) (NCE349) (NCE359) Construct mini pile (PC1 to PC4, 20no, Team I)      | 84       | 16-Jul-2025   | 23-Oct-2025 |        |        |        |        |
| CON22570                                                              | Slope improvement Works (pit-by-pit method) (CT4 & SE2 fount part, 250nos p    | 120      | 31-Jul-2025   | 20-Dec-2025 |        |        |        |        |
| CON22310                                                              | Erect steel column (phase 1: CT4, SE2 Bay4 to Bay12)                           | 42       | 31-Jul-2025   | 17-Sep-2025 |        |        |        |        |
| CON22610                                                              | Application for power supply & energization (RIW2)                             | 156      | 31-Jul-2025   | 04-Feb-2026 |        |        |        |        |
| CON22330                                                              | Erect vertical panel (phase 1: CT4, SE2 Bay4 to Bay12)                         | 42       | 18-Sep-2025   | 08-Nov-2025 |        |        |        |        |
| CON22430                                                              | Erect steel column (phase 2: SE2 Bay13 to Bay21)                               | 42       | 18-Sep-2025   | 08-Nov-2025 |        |        |        |        |
| CON22170B                                                             | (NCE345) (NCE349) (NCE359) Additional duration for mini pile (SE2 PC5 to P     | 42       | 19-Sep-2025   | 10-Nov-2025 |        |        |        |        |
| Road Improvement Works Location 3 (RIW3)                              |                                                                                | 944      | 05-Jun-2023 A | 10-Aug-2026 |        |        |        |        |
| Construction Works                                                    |                                                                                | 42       | 05-Jun-2023 A | 26-Jul-2025 |        |        |        |        |
| CON32810                                                              | Road works (RWD2 remaining)                                                    | 42       | 05-Jun-2023 A | 26-Jul-2025 |        |        |        |        |
| (CE No. 595) Acceleration for Works in RIW3                           |                                                                                | 478      | 27-Dec-2024 A | 10-Aug-2026 |        |        |        |        |
| CON61870                                                              | DN225 Drainage + Gullies                                                       | 70       | 27-Dec-2024 A | 02-Jul-2025 |        |        |        |        |
| CON60930A                                                             | (NCE354) Late Possession of Site of SE1 as occupied by Contract C5             | 42       | 14-Feb-2025 A | 05-Jul-2025 |        |        |        |        |
| CON342881                                                             | (NCE336) (NCE371) Uncharted HKT Cables at pile cap F 1-1, F1-2 and F1-3        | 60       | 06-Mar-2025 A | 19-Aug-2025 |        |        |        |        |
| CON341525                                                             | (NCE352) Removal of existing Asbestos Contained Pipes & dispose the asbes      | 36       | 13-May-2025 A | 24-Jun-2025 |        |        |        |        |
| CON38474A                                                             | (NCE382) Delay On Pipe Pile Works for Retaining Structure A due to Late Cor    | 32       | 28-May-2025 A | 05-Jul-2025 |        |        |        |        |
| CON38476                                                              | (NCE373) Additional manual rock breaking to suit the installation of DN600 gas | 30       | 25-Jul-2025   | 28-Aug-2025 |        |        |        |        |
| CON384721                                                             | (NCE376) Additional work for existing HKT cable along retaining structure A an | 30       | 25-Jul-2025   | 28-Aug-2025 |        |        |        |        |
| CON61510                                                              | New Footpath, UU & street furiture                                             | 60       | 31-Jul-2025   | 10-Oct-2025 |        |        |        |        |
| CON341525D                                                            | (NCE[TBA]) Additional work due to clash of LCS manhole and existing water rr   | 30       | 01-Aug-2025   | 04-Sep-2025 |        |        |        |        |
| CON60970                                                              | SE1 & CT1 RC works                                                             | 200      | 06-Aug-2025   | 10-Apr-2026 |        |        |        |        |
| CON60870                                                              | No fine concrete & planter at slope                                            | 280      | 29-Aug-2025   | 10-Aug-2026 |        |        |        |        |
| CON342882                                                             | (NCE357) Additional diversion WM-B connection works affected to F1-3           | 60       | 29-Aug-2025   | 10-Nov-2025 |        |        |        |        |
| CON34770                                                              | Mini Piles piling (2wd/pipe, 2 terms)                                          | 57       | 08-Sep-2025   | 15-Nov-2025 |        |        |        |        |
| Pedestrian Connectivity Facility System B (SYB)                       |                                                                                | 236      | 13-Dec-2024 A | 07-Nov-2025 |        |        |        |        |
| Construction Works                                                    |                                                                                | 236      | 13-Dec-2024 A | 07-Nov-2025 |        |        |        |        |
| CON51528                                                              | (CE[TBA]) Design review on reinstatement works                                 | 60       | 13-Dec-2024 A | 02-Aug-2025 |        |        |        |        |
| CON51530                                                              | Slope works - slope B1 (Remaining part)                                        | 36       | 17-Feb-2025 A | 23-Sep-2025 |        |        |        |        |
| CON51550                                                              | Slope works - slope B2                                                         | 36       | 24-Sep-2025   | 07-Nov-2025 |        |        |        |        |
| CON51590                                                              | Slope reinstatement works for additional access near PC3                       | 36       | 24-Sep-2025   | 07-Nov-2025 |        |        |        |        |
| CON51602                                                              | Reinstatement works along On Sau Road                                          | 36       | 24-Sep-2025   | 07-Nov-2025 |        |        |        |        |

- Actual Work
- Remaining Work
- ◆

 ◆ Milestone