

Activity ID	Activity Name	Duration	Start	Finish	2018		2019	
					Nov 11	Dec 12	Jan 13	Feb 14
<b>NE2017/03 - ARQ PHASE 2A - Monthly Programme Update (201810)-3i</b>								
<b>Road Improvement Works Location 1 (RIW1)</b>								
<b>Construction Works</b>								
<b>Preliminary Works</b>								
CON10030	Trees survey at portion A	42	22-Oct-18 A	03-Dec-18				
CON11060	Pre-condition survey (RIW1)	30	22-Oct-18 A	25-Oct-18 A				
CON10040	Trees protection for trees transplant at portion A	89	12-Nov-18 A	01-Mar-19				
CON10110	Trees protection / trees felling works at portion A	60	04-Dec-18	18-Feb-19				
CON10010	Install monitoring & instrumentation at portion A	33	08-Dec-18	18-Jan-19				
<b>Works in Subway KS27</b>								
CON11130	Pre-drill works (RIW1)	120	13-Nov-18 A	16-Mar-19				
CON10060	Erect hoarding (KS27)	36	24-Nov-18	08-Jan-19				
<b>Portion All Boulder Treatment Works</b>								
CON10020	Boulder Treatment Works (Portion All)	75	21-Nov-18	22-Feb-19				
<b>Road Improvement Works Location 2 (RIW2)</b>								
<b>Construction Works in Slope C3 (Portion B)</b>								
<b>Preliminary Works</b>								
<b>Site Set-up Works</b>								
CON20010	Trees survey at portion B	30	22-Oct-18 A	24-Nov-18				
CON20040	Trees protection / trees felling works at portion B	42	26-Nov-18	16-Jan-19				
CON20080	Install monitoring & instrumentation at portion B	48	10-Dec-18	09-Feb-19				
CON20060	Erect hoarding at portion B	48	13-Dec-18	13-Feb-19				
<b>Construction Noise Semi-Enclosure SE2 (Portion C)</b>								
<b>Preliminary Works</b>								
<b>Site Set-up Works</b>								
CON20020	Trees survey at portion C	24	22-Oct-18 A	17-Nov-18 A				
CON21020	Pre-condition survey (RIW2, portion C)	30	22-Oct-18 A	24-Nov-18				
CON20050	Trees protection / trees felling works at portion C	48	19-Nov-18 A	16-Jan-19				
CON20090	Install monitoring & instrumentation at portion C	48	04-Dec-18	31-Jan-19				
CON20070	Erect hoarding at portion C	48	13-Dec-18	13-Feb-19				
<b>Construction Works</b>								
<b>Road Works</b>								
CON20030	Notification of district welcome sign board relocation	35	03-Oct-18 A	19-Nov-18 A				
CON20100	Relocation of district welcome sign board	18	19-Nov-18 A	10-Dec-18				
<b>Road Improvement Works Location 3 (RIW3)</b>								
<b>Construction Works</b>								
<b>Works in Slope D1</b>								
<b>Preparation Works</b>								
CON30860	Pre-condition survey (RIW3)	30	10-Oct-18 A	14-Nov-18 A				
<b>Road Works (Slope D1)</b>								
CON30890	Utilities mapping at Section 3	72	01-Dec-18	01-Mar-19				
<b>Works in Slope D2</b>								
<b>Construction of Retaining Wall RWD2</b>								
CON30020	Trees felling	60	21-Nov-18	01-Feb-19				
<b>Works in Slope D3</b>								
<b>Slope Works (Slope D3)</b>								
CON30030	Install safety fencing, from haul road & hoarding	65	18-Dec-18	09-Mar-19				
<b>Noise Barrier Works</b>								
<b>Site Set-up Works</b>								
CON30040	Traffic diversion	12	04-Dec-18	17-Dec-18				
CON30960	Road works at existing Sau Mau Ping Rd / Lin Tak Road cross junction	30	18-Dec-18	24-Jan-19				
<b>Pedestrian Connectivity Facility (PC-E8)</b>								
<b>Construction Works</b>								
<b>Preparation Works</b>								
CON41170	Pre-condition survey (PC-E8)	30	22-Oct-18 A	24-Nov-18				
<b>Trees Works</b>								
CON40060	Trees survey to Portion G	6	22-Oct-18 A	27-Oct-18 A				
CON40080	Trees felling works & trees protection works	52	22-Oct-18 A	20-Dec-18				
<b>Hoarding Works &amp; Site Set-up</b>								

- Summary
- Actual Work
- Remaining Work
- Critical Remainin...
- Milestone

Activity ID	Activity Name	Duration	Start	Finish	2018		2019	
					Nov 11	Dec 12	Jan 13	Feb 14
CON40020	Announcement to public works to be commenced	52	22-Oct-18 A	20-Dec-18				
CON40090	Erect temporary staircase along E8-ABT & diversion	48	11-Dec-18	11-Feb-19				
CON40070	Erect hoarding (along Hiu Ming Street)	12	11-Dec-18	24-Dec-18				
<b>Earth Works</b>		<b>70</b>	<b>06-Nov-18 A</b>	<b>29-Jan-19</b>				
CON40040	Install monitoring & instrumentation	18	06-Nov-18 A	04-Dec-18				
CON40050	Initial reading for monitoring & instrumentation point	38	06-Nov-18 A	29-Dec-18				
CON40140	Construct soldier pile wall to E8-ABT	52	27-Nov-18	29-Jan-19				
<b>Pedestrian Connectivity Facility (PC-E11)</b>		<b>921</b>	<b>22-Oct-18 A</b>	<b>27-Nov-21</b>				
<b>Construction Works</b>		<b>921</b>	<b>22-Oct-18 A</b>	<b>27-Nov-21</b>				
<b>Preliminary Works</b>		<b>921</b>	<b>22-Oct-18 A</b>	<b>27-Nov-21</b>				
CON40650	Trees survey	16	22-Oct-18 A	08-Nov-18 A				
CON41180	Pre-condition survey (PC-E11)	24	22-Oct-18 A	17-Nov-18 A				
CON40720	Prepare & submit trees survey report	6	09-Nov-18 A	15-Nov-18 A				
CON40731	Trees preservation duration works period at portion E	893	23-Nov-18	27-Nov-21				
CON40660	Install ground settlement marker at Portion E	24	04-Dec-18	03-Jan-19				
CON40670	Install tiltmeter marker at Portion E	6	04-Dec-18	10-Dec-18				
CON40680	Install building settlement marker at Portion E	6	04-Dec-18	10-Dec-18				
CON40690	Initial reading taking	6	04-Dec-18	10-Dec-18				
CON40700	Prepare & submit initial reading for monitoring & instrumentation	7	11-Dec-18	18-Dec-18				
<b>Sub-structure Works</b>		<b>96</b>	<b>30-Nov-18</b>	<b>28-Mar-19</b>				
CON40760	Construct U/G utilities	96	30-Nov-18	28-Mar-19				
<b>Pedestrian Connectivity Facility System A (SYA)</b>		<b>89</b>	<b>17-Sep-18 A</b>	<b>17-Jan-19</b>				
<b>Construction Works</b>		<b>89</b>	<b>17-Sep-18 A</b>	<b>17-Jan-19</b>				
<b>Preliminary Works</b>		<b>68</b>	<b>17-Sep-18 A</b>	<b>10-Dec-18</b>				
CON50010	UU detection	8	17-Sep-18 A	29-Sep-18 A				
CON50160	Pre-condition survey (SYA)	30	24-Sep-18 A	10-Nov-18 A				
CON50020	Excavation for trial pit	42	08-Oct-18 A	01-Nov-18 A				
CON50030	Erect hoarding	52	16-Oct-18 A	10-Dec-18				
<b>Sub-structure Works</b>		<b>30</b>	<b>11-Dec-18</b>	<b>17-Jan-19</b>				
CON500410	Install sheet pile at SYA-F1 (62m L, 2m/d, 1 team)	30	11-Dec-18	17-Jan-19				
<b>Pedestrian Connectivity Facility System B (SYB)</b>		<b>67</b>	<b>22-Oct-18 A</b>	<b>10-Jan-19</b>				
<b>Construction Works</b>		<b>67</b>	<b>22-Oct-18 A</b>	<b>10-Jan-19</b>				
<b>Preliminary Works</b>		<b>67</b>	<b>22-Oct-18 A</b>	<b>10-Jan-19</b>				
CON50170	Pre-condition survey (SYB)	35	22-Oct-18 A	26-Nov-18				
CON50180	UU detection	36	27-Nov-18	10-Jan-19				

- Summary
- Critical Remainin...
- Actual Work
- Remaining Work
- Milestone