

| Activity ID | Activity Name | Duration | Start | Finish | 2018 | | 2019 | | |
|--|---|----------|-------------|-------------|--------|--------|--------|--------|--|
| | | | | | Dec 12 | Jan 13 | Feb 14 | Mar 15 | |
| NE2017/03 - ARQ PHASE 2A - Monthly Programme Update (201811)-01 | | | | | | | | | |
| Road Improvement Works Location 1 (RIW1) | | | | | | | | | |
| Submission Works | | | | | | | | | |
| SUB10630 | Awaiting permit for trees felling (RIW1) | 7 | 27-Sep-18 A | 03-Dec-18 A | | | | | |
| SUB10640 | ** PMI #17 _RIW1 | 0 | 04-Dec-18 A | 17-Jan-19 | | | | | |
| Construction Works | | | | | | | | | |
| Preliminary Works | | | | | | | | | |
| CON10010 | Install monitoring & instrumentation at portion A | 33 | 07-Jan-19 | 16-Feb-19 | | | | | |
| CON10110 | Trees protection / trees felling works at portion A | 60 | 18-Jan-19 | 01-Apr-19 | | | | | |
| CON10040 | Trees protection for trees transplant at portion A | 89 | 18-Jan-19 | 10-May-19 | | | | | |
| Slope Works and Retaining Wall RWC2 Works | | | | | | | | | |
| Workfront 1 (RWC2 CH361to CH466) | | | | | | | | | |
| RWC2 CH361.3 to CH451.7 | | | | | | | | | |
| CON10050 | Construct temporary piling platform for bored pile works | 60 | 20-Feb-19 | 06-May-19 | | | | | |
| Works in Subway KS27 | | | | | | | | | |
| CON10060 | Erect hoarding (KS27) | 36 | 21-Jan-19 | 06-Mar-19 | | | | | |
| CON10130 | Form haul road | 60 | 07-Mar-19 | 22-May-19 | | | | | |
| Portion AllI Boulder Treatment Works | | | | | | | | | |
| CON10020 | Boulder Treatment Works (Portion AllI) | 101 | 01-Nov-18 A | 15-Dec-18 A | | | | | |
| Road Improvement Works Location 2 (RIW2) | | | | | | | | | |
| Submission Works | | | | | | | | | |
| SUB20410 | Awaiting permit for trees felling (RIW2) | 7 | 27-Sep-18 A | 02-Jan-19 | | | | | |
| SUB20420 | ** PMI #17 _RIW2 | 0 | 03-Jan-19 | 03-Jan-19 | | | | | |
| Construction Works in Slope C3 (Portion B) | | | | | | | | | |
| Preliminary Works | | | | | | | | | |
| Site Set-up Works | | | | | | | | | |
| CON20010 | Trees survey at portion B | 30 | 07-Nov-18 A | 27-Dec-18 | | | | | |
| CON20060 | Erect hoarding at portion B | 48 | 24-Dec-18 | 23-Feb-19 | | | | | |
| CON20040 | Trees protection / trees felling works at portion B | 42 | 03-Jan-19 | 23-Feb-19 | | | | | |
| CON20080 | Install monitoring & instrumentation at portion B | 48 | 01-Feb-19 | 01-Apr-19 | | | | | |
| CON20041 | Trees preservation duration works period at portion B | 987 | 25-Feb-19 | 24-Jun-22 | | | | | |
| Construction Noise Semi-Enclosure SE2 (Portion C) | | | | | | | | | |
| Preliminary Works | | | | | | | | | |
| Site Set-up Works | | | | | | | | | |
| CON20020 | Trees survey at portion C | 24 | 07-Nov-18 A | 27-Dec-18 | | | | | |
| CON21020 | Pre-condition survey (RIW2, portion C) | 30 | 21-Dec-18 | 28-Jan-19 | | | | | |
| CON20070 | Erect hoarding at portion C | 48 | 24-Dec-18 | 23-Feb-19 | | | | | |
| CON20090 | Install monitoring & instrumentation at portion C | 48 | 01-Feb-19 | 01-Apr-19 | | | | | |
| CON20050 | Trees protection / trees felling works at portion C | 48 | 25-Feb-19 | 25-Apr-19 | | | | | |
| Construction Works | | | | | | | | | |
| Road Works | | | | | | | | | |
| CON20030 | Notification of district welcome sign board relocation | 35 | 03-Oct-18 A | 31-Dec-18 | | | | | |
| CON20100 | Relocation of district welcome sign board | 80 | 02-Jan-19 | 09-Apr-19 | | | | | |
| CON20110 | Remove existing central median near junction at on sau road | 63 | 21-Jan-19 | 08-Apr-19 | | | | | |
| CON20120 | Construct haul road near junction at clear water bay road | 63 | 21-Jan-19 | 08-Apr-19 | | | | | |
| Road Improvement Works Location 3 (RIW3) | | | | | | | | | |
| Submission Works for RIW3 | | | | | | | | | |
| SUB30550 | Awaiting permit for trees felling (RIW3) | 7 | 27-Sep-18 A | 03-Dec-18 A | | | | | |
| SUB30560 | ** PMI #17 _RIW3 | 0 | 04-Dec-18 A | 06-Jan-19 | | | | | |
| Construction Works | | | | | | | | | |
| Works in Slope D1 | | | | | | | | | |
| Road Works (Slope D1) | | | | | | | | | |
| CON30890 | Utilities mapping at Section 3 | 72 | 28-Dec-18 | 26-Mar-19 | | | | | |
| CON30970 | Modification works to existing junction near slope D2 | 30 | 04-Feb-19 | 13-Mar-19 | | | | | |
| Works in Slope D2 | | | | | | | | | |
| Construction of Retaining Wall RWD2 | | | | | | | | | |
| CON30020 | Trees felling (slope D2) | 60 | 07-Jan-19 | 20-Mar-19 | | | | | |
| CON30080 | Install sheet pile, support & slope works at slope D2 (L=75m) | 90 | 07-Mar-19 | 27-Jun-19 | | | | | |
| Works in Slope D3 | | | | | | | | | |
| Slope Works (Slope D3) | | | | | | | | | |
| CON30030 | Install safety fencing, from haul road & hoarding | 65 | 14-Mar-19 | 04-Jun-19 | | | | | |
| Noise Barrier Works | | | | | | | | | |
| | | 42 | 04-Feb-19 | 27-Mar-19 | | | | | |

- Summary
- Actual Work
- Remaining Work
- Critical Remainin...
- Milestone

| Activity ID | Activity Name | Duration | Start | Finish | 2018 | | | 2019 | | |
|--|--|----------|-------------|-------------|--------|--------|--------|--------|--|--|
| | | | | | Dec 12 | Jan 13 | Feb 14 | Mar 15 | | |
| Site Set-up Works | | | | | | | | | | |
| CON30040 | Traffic diversion | 12 | 04-Feb-19 | 27-Mar-19 | | | | | | |
| CON30960 | Road works at existing Sau Mau Ping Rd / Lin Tak Road cross junction | 30 | 21-Feb-19 | 27-Mar-19 | | | | | | |
| Pedestrian Connectivity Facility (PC-E8) | | | | | | | | | | |
| Submission Works | | | | | | | | | | |
| SUB41170 | Awaiting permit for trees felling (PC-E8) | 68 | 27-Sep-18 A | 03-Dec-18 A | | | | | | |
| SUB41180 | ** PMI #17_PC-E8 | 27 | 04-Dec-18 A | 31-Dec-18 | | | | | | |
| Construction Works | | | | | | | | | | |
| Preparation Works | | | | | | | | | | |
| CON41170 | Pre-condition survey (PC-E8) | 30 | 21-Nov-18 A | 31-Dec-18 | | | | | | |
| Trees Works | | | | | | | | | | |
| CON40080 | Trees felling works & trees protection works | 52 | 02-Jan-19 | 06-Mar-19 | | | | | | |
| CON40081 | Trees preservation duration works period at portion G | 534 | 07-Mar-19 | 21-Dec-20 | | | | | | |
| Hoarding Works & Site Set-up | | | | | | | | | | |
| CON40020 | Announcement to public works to be commenced | 52 | 22-Oct-18 A | 20-Dec-18 A | | | | | | |
| CON40090 | Erect temporary staircase along E8-ABT & diversion | 48 | 21-Jan-19 | 20-Mar-19 | | | | | | |
| CON40150 | Formation works for works area at upper portion | 30 | 07-Mar-19 | 11-Apr-19 | | | | | | |
| CON40070 | Erect hoarding (along Hiu Ming Street) | 12 | 07-Mar-19 | 20-Mar-19 | | | | | | |
| Earth Works | | | | | | | | | | |
| CON40040 | Install monitoring & instrumentation | 18 | 04-Jan-19 | 24-Jan-19 | | | | | | |
| CON40050 | Initial reading for monitoring & instrumentation point | 38 | 04-Jan-19 | 20-Feb-19 | | | | | | |
| CON40140 | Construct soldier pile wall to E8-ABT | 52 | 07-Jan-19 | 11-Mar-19 | | | | | | |
| CON40110 | Prepare & submit Initial reading for monitoring & instrumentation point | 7 | 21-Feb-19 | 27-Feb-19 | | | | | | |
| Pedestrian Connectivity Facility (PC-E11) | | | | | | | | | | |
| Construction Works | | | | | | | | | | |
| Preliminary Works | | | | | | | | | | |
| CON41180 | Pre-condition survey (PC-E11) | 24 | 21-Nov-18 A | 18-Dec-18 A | | | | | | |
| CON40731 | Trees preservation duration works period at portion E | 958 | 09-Jan-19 | 02-Apr-22 | | | | | | |
| CON40660 | Install ground settlement marker at Portion E | 24 | 01-Feb-19 | 04-Mar-19 | | | | | | |
| CON40670 | Install tiltmeter marker at Portion E | 6 | 01-Feb-19 | 11-Feb-19 | | | | | | |
| CON40680 | Install building settlement marker at Portion E | 6 | 01-Feb-19 | 11-Feb-19 | | | | | | |
| CON40690 | Initial reading taking | 6 | 01-Feb-19 | 11-Feb-19 | | | | | | |
| CON40700 | Prepare & submit initial reading for monitoring & instrumentation | 7 | 12-Feb-19 | 19-Feb-19 | | | | | | |
| Foundation Works | | | | | | | | | | |
| CON40750 | Pre-drill & construct socketted H pile for E11-PC1 (30nos, 6d/no, 2 teams) | 90 | 08-Mar-19 | 28-Jun-19 | | | | | | |
| Sub-structure Works | | | | | | | | | | |
| CON40760 | Construct U/G utilities | 96 | 01-Feb-19 | 03-Jun-19 | | | | | | |
| Bus-Bus Interchange Public Toilet | | | | | | | | | | |
| CON40740 | Construct Public Toilet | 158 | 11-Jan-19 | 26-Jul-19 | | | | | | |
| CON41270 | Application for power supply & energization (BBI Toilet) | 156 | 18-Jan-19 | 31-Jul-19 | | | | | | |
| Pedestrian Connectivity Facility System A (SYA) | | | | | | | | | | |
| Construction Works | | | | | | | | | | |
| Preliminary Works | | | | | | | | | | |
| CON50160 | Pre-condition survey (SYA) | 30 | 24-Sep-18 A | 11-Dec-18 A | | | | | | |
| CON50020 | Excavation for trial pit | 42 | 08-Oct-18 A | 01-Dec-18 A | | | | | | |
| CON50030 | Erect hoarding | 52 | 16-Oct-18 A | 21-Feb-19 | | | | | | |
| Sub-structure Works | | | | | | | | | | |
| CON50032 | TTA Implementation and Site Clearance | 45 | 01-Sep-18 A | 07-Mar-19 | | | | | | |
| CON500410 | Install sheet pile at SYA-F1 (62m L, 2m/d, 1 team) | 30 | 19-Nov-18 A | 20-Dec-18 A | | | | | | |
| CON500420 | Excavate & install support at SYA-F1 (+144 to +130.5mPD, 2321m3, 40m3/d, | 84 | 24-Jan-19 | 10-May-19 | | | | | | |
| Pedestrian Connectivity Facility System B (SYB) | | | | | | | | | | |
| Construction Works | | | | | | | | | | |
| Preliminary Works | | | | | | | | | | |
| CON50180 | UU detection | 36 | 21-Nov-18 A | 20-Dec-18 A | | | | | | |
| CON50170 | Pre-condition survey (SYB) | 35 | 21-Nov-18 A | 20-Dec-18 A | | | | | | |
| CON50190 | Install monitoring point & excavation for trip pit | 42 | 01-Feb-19 | 25-Mar-19 | | | | | | |
| CON50200 | Erect hoarding at portion K lower area (near slope side) | 30 | 13-Mar-19 | 17-Apr-19 | | | | | | |
| CON51110 | Erect hoarding at portion L lower area (near existing footbridge side) | 24 | 13-Mar-19 | 10-Apr-19 | | | | | | |

- Summary
- Critical Remainin...
- Actual Work
- Remaining Work
- Milestone