



Ref no.	Date	Location	Parameters (Unit)	Measured	Action Level	Limit Level	Follow-up action
X_18RIW2_012	16-May-19	F	Turbidity (NTU)	23.7	24.4	32.7	<p>Possible reason: Natural variation in water quality in the vicinity of the water quality monitoring station or suspected contribution from other construction site activities at Fei Ha Road.</p> <p>Action taken/ to be taken: Checking with contractor for the construction activities conducted on 16 May 2019. Reviewing the suspended solid results on 18 May 2019, no exceedances were recorded.</p> <p>Remarks/ Other Observations: Slightly milky water was observed at monitoring station F during water quality monitoring, meanwhile, other existing construction site at the upper of Fei Ngo Shan Road was observed at upstream. Site clearance, survey checking and chain link fence works were commenced at RIW2 construction site area under Contract No. NE/2017/03 on the monitoring date, however, no surface runoff and no effluent discharge from construction works area into the concerned waterbody was observed during monitoring and afterward daily monitoring. In view of the above, it is considered that there were no evidence to suggest the exceedances were related to Project works at RIW2. Daily programme and site condition photos are attached for reference.</p>
			pH	8.0	6.6-8.4	6.5-8.5	
			SS (mg/L)	55.3	17.0	23.8	
			DO(mg/l)	8.2	5.8	5.5	